



Savannah River Site Salt Processing Project:


FY 2002 Research and Development Program Plan, Revision 1




Monosodium Titanate Particles



Small-Scale Cross-Flow Filter



BOBCalixC6



Centrifugal Contactor

December 2001

Savannah River Site Salt Processing Project: FY 2002 Research and Development Program Plan

Harry Harmon, Robert Leugemors, and Steve Schlahta Pacific Northwest National Laboratory

Samuel Fink, Major Thompson, and Doug Walker Westinghouse Savannah River Company

December 2001

Prepared for the U.S. Department of Energy under Contract DE-AC06-76RLO 1830

Pacific Northwest National Laboratory Richland, Washington 99352

Disclaimer

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor Battelle Memorial Institute, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof, or Battelle Memorial Institute. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

PACIFIC NORTHWEST NATIONAL LABORATORY

operated by

BATTELLE

for the

UNITED STATES DEPARTMENT OF ENERGY

under Contract DE-AC06-76RLO 1830

Executive Summary

The Department of Energy's (DOE) Savannah River Site (SRS) high-level waste (HLW) program is responsible for storage, treatment, and immobilization of HLW for disposal. The Salt Processing Project (SPP) is the salt (soluble) waste treatment portion of the SRS HLW effort. The overall SPP encompasses the selection, design, construction and operation of treatment technologies to prepare the salt waste feed material for the site's Saltstone Production Facility and vitrification facility (Defense Waste Processing Facility [DWPF]). Major constituents that must be removed from the salt waste and sent as feed to DWPF include actinides, strontium (Sr), and cesium (Cs).

In April 2000, DOE-Headquarters (DOE-HQ) requested the Tanks Focus Area (TFA) to assume management responsibility for the SPP technology development program at SRS. The TFA was requested to conduct several activities, including review and revision of the technology development roadmaps, development of down-selection criteria, and preparation of a comprehensive research and development (R&D) program plan for three candidate Cs-removal technologies, as well as the Alpha and Sr-removal technologies that are part of the overall SPP. The TFA issued a revised FY01 R&D program plan in November 2000 for the three Cs-removal candidate technologies — Crystalline Silicotitanate Non-Elutable Ion Exchange (CST), Caustic Side Solvent Extraction (CSSX), and Small Tank Tetraphenylborate Precipitation (STTP) — and the associated Alpha and Sr-removal technologies.

The goal of these FY00 and FY01 R&D efforts was to conduct testing and evaluation of the three Cs-removal technologies to obtain enough information to support a June 2001 technology down selection. Based on the R&D results and subsequent management recommendations^{2,3,4} DOE-HQ selected CSSX as the preferred Cs-removal technology. This selection was documented in the SRS Supplemental Environmental Impact Statement and Notice of Availability was published in the Federal Register on July 20, 2001. ^{5,6} On October 4, 2001, DOE issued the Record of Decision on Savannah River Site Salt Processing Alternatives. Selection of a backup technology was deferred pending the results of additional R&D on CST and STTP processes.

A large number of technical issues, concerns, and uncertainties were identified during the previous phases of the SPP. Evaluation of these issues and concerns led to identification of a small number of areas that represent high technical risks to implementing the four processes described in this R&D Program Plan. These high-risk areas and the technology needs they represent were the focus of previous technology development efforts leading to down selection. Some of these high-risk areas were resolved or reduced to low-risk status during the FY00 and FY01 R&D program effort. Other areas remained as moderate or high risk, and continued R&D effort is required for those areas.

The nature of the R&D work on the Alpha and Sr Removal and CSSX processes has transitioned from technology development for down selection to providing input for conceptual and preliminary design of the Salt Waste Processing Facility. This work will include laboratory studies, bench-scale tests, and prototype equipment development. Limited R&D activities are expected to continue on the CST or STTP backup technology(ies), and additional direction will be provided by DOE regarding scope of the desired R&D activities for the backup technology. Finally, recommendations from independent review groups, such as National Research Council committees, identified technology development needs that are being incorporated into the ongoing R&D program.

The SPP R&D program is funded jointly by the DOE Offices of Science and Technology and Project Completion. This Revision 1 of the FY02 R&D Program Plan incorporates additional tasks and R&D participants that resulted from TFA's Salt Processing Project Call for Proposals. Participants in the FY02 program include Westinghouse Savannah River Company's Savannah River Technology Center, Oak Ridge National Laboratory, Argonne National Laboratory, Idaho National Engineering and Environmental Laboratory, Pacific Northwest National Laboratory, and various universities and commercial vendors. Additional participants will be identified after the response to the R&D solicitation (TFA's Salt Processing Project Call for Proposals) have been evaluated and awarded. Combined program funding for FY01 was \$13.4 million and total planned funding for FY02 is \$9.8 million.

A detailed integrated schedule of all R&D tasks has been prepared and is being used by all program participants to manage and to report status on their activities. The R&D program is focused on continued technical maturity, risk reduction, engineering development, and design support as the program moves toward DOE's selection of engineering, procurement, and construction contractor(s) for the Salt Waste Processing Facility.

Acknowledgments

The Tanks Focus Area acknowledges the significant contributions of the following individuals as writers and/or reviewers of the Fiscal Year 2002 Salt Processing Project Research and Development Program Plan.

All Sections

Jimmy Bell, Bell Consultants, Inc.
Wally Schulz, W2S Company, Inc.
Larry Tavlarides, University of Syracuse
George Vandegrift, Argonne National Laboratory
Steve Schlahta, Pacific Northwest National Laboratory

Alpha and Sr Removal

Sam Fink, System Lead, Savannah River Technology Center David Hobbs, Savannah River Technology Center Mike Poirier, Savannah River Technology Center

Caustic Side Solvent Extraction (CSSX)

Major Thompson, System Lead, Savannah River Technology Center Doug Walker, Deputy System Lead, Savannah River Technology Center Leon Klatt, Oak Ridge National Laboratory Bruce Moyer, Oak Ridge National Laboratory Ralph Leonard, Argonne National Laboratory

The TFA and all individuals above express their particular appreciation to Shari Clifford (WPI) who compiled and edited several draft versions, and to Lynne Roeder-Smith and Mary Ann Showalter (Pacific Northwest National Laboratory) who edited the final draft of Revision 0 of the Research and Development Program Plan. These individuals skillfully incorporated countless rounds of comments. The Plan could not have been issued on schedule without their dedication and personal sacrifice. Also, we appreciate the support of Mark Howell (WSRC) and Mitch Peel (Savannah River Technology Center) who assisted with the schedule development and integration for the program.

Harry D. Harmon, Manager Robert Leugemors, Deputy Manager TFA Salt Processing Project Technology Development

Table of Contents

	ii
EXECUTIVE SUMMARY	iii
ACKNOWLEDGMENTS	v
TABLE OF CONTENTS	
LIST OF FIGURES	xi
LIST OF TABLES	xi
ACRONYMS AND ABBREVIATIONS	xii
1.0 INTRODUCTION	1.1
2.0 BACKGROUND	2.1
3.0 HIGH-LEVEL WASTE SYSTEM OVERVIEW	3.1
4.0 FUNCTIONAL REQUIREMENTS FOR THE SALT PROCESSING PROJECT PROCESS	4.1
5.0 DESCRIPTION OF RADIONUCLIDE REMOVAL PROCESSES	5.1
5.1 ALPHA AND Sr REMOVAL	5.1
5.2 Cs REMOVAL BY CAUSTIC SIDE SOLVENT EXTRACTION	5.1 5.2
5.2 Cs REMOVAL BY CAUSTIC SIDE SOLVENT EXTRACTION5.3 BACKUP TECHNOLOGY ALTERNATIVES	5.1 5.2 5.4
5.2 Cs REMOVAL BY CAUSTIC SIDE SOLVENT EXTRACTION	5.1 5.2 5.4
5.2 Cs REMOVAL BY CAUSTIC SIDE SOLVENT EXTRACTION5.3 BACKUP TECHNOLOGY ALTERNATIVES	5.1 5.2 5.4 5.4
5.2 Cs REMOVAL BY CAUSTIC SIDE SOLVENT EXTRACTION 5.3 BACKUP TECHNOLOGY ALTERNATIVES 5.3.1 Alpha and Sr Removal 5.3.2 Cs Removal By Crystalline Silicotitanate Non-Elutable Ion Exchange 5.3.3 Cs Removal By Small Tank Tetraphenylborate Precipitation	5.1 5.2 5.4 5.4 5.6
5.2 Cs REMOVAL BY CAUSTIC SIDE SOLVENT EXTRACTION 5.3 BACKUP TECHNOLOGY ALTERNATIVES 5.3.1 Alpha and Sr Removal 5.3.2 Cs Removal By Crystalline Silicotitanate Non-Elutable Ion Exchange 5.3.3 Cs Removal By Small Tank Tetraphenylborate Precipitation 6.0 TECHNOLOGY DEVELOPMENT NEEDS	5.15.25.45.45.45.6
5.2 Cs REMOVAL BY CAUSTIC SIDE SOLVENT EXTRACTION 5.3 BACKUP TECHNOLOGY ALTERNATIVES 5.3.1 Alpha and Sr Removal 5.3.2 Cs Removal By Crystalline Silicotitanate Non-Elutable Ion Exchange 5.3.3 Cs Removal By Small Tank Tetraphenylborate Precipitation 6.0 TECHNOLOGY DEVELOPMENT NEEDS 6.1 ALPHA AND Sr REMOVAL	5.15.25.45.45.66.1
5.2 Cs REMOVAL BY CAUSTIC SIDE SOLVENT EXTRACTION 5.3 BACKUP TECHNOLOGY ALTERNATIVES 5.3.1 Alpha and Sr Removal 5.3.2 Cs Removal By Crystalline Silicotitanate Non-Elutable Ion Exchange 5.3.3 Cs Removal By Small Tank Tetraphenylborate Precipitation 6.0 TECHNOLOGY DEVELOPMENT NEEDS	5.15.25.45.45.66.1
5.2 Cs REMOVAL BY CAUSTIC SIDE SOLVENT EXTRACTION 5.3 BACKUP TECHNOLOGY ALTERNATIVES 5.3.1 Alpha and Sr Removal 5.3.2 Cs Removal By Crystalline Silicotitanate Non-Elutable Ion Exchange 5.3.3 Cs Removal By Small Tank Tetraphenylborate Precipitation 6.0 TECHNOLOGY DEVELOPMENT NEEDS 6.1 ALPHA AND Sr REMOVAL 6.2 CAUSTIC SIDE SOLVENT EXTRACTION	5.15.25.45.46.16.1
5.2 Cs REMOVAL BY CAUSTIC SIDE SOLVENT EXTRACTION 5.3 BACKUP TECHNOLOGY ALTERNATIVES 5.3.1 Alpha and Sr Removal 5.3.2 Cs Removal By Crystalline Silicotitanate Non-Elutable Ion Exchange 5.3.3 Cs Removal By Small Tank Tetraphenylborate Precipitation 6.0 TECHNOLOGY DEVELOPMENT NEEDS 6.1 ALPHA AND Sr REMOVAL 6.2 CAUSTIC SIDE SOLVENT EXTRACTION 6.3 BACKUP TECHNOLOGY	5.15.25.45.66.16.7
5.2 Cs REMOVAL BY CAUSTIC SIDE SOLVENT EXTRACTION 5.3 BACKUP TECHNOLOGY ALTERNATIVES 5.3.1 Alpha and Sr Removal 5.3.2 Cs Removal By Crystalline Silicotitanate Non-Elutable Ion Exchange 5.3.3 Cs Removal By Small Tank Tetraphenylborate Precipitation 6.0 TECHNOLOGY DEVELOPMENT NEEDS 6.1 ALPHA AND Sr REMOVAL 6.2 CAUSTIC SIDE SOLVENT EXTRACTION 6.3 BACKUP TECHNOLOGY 7.0 R&D PROGRAM DESCRIPTION 7.1 ALPHA AND Sr REMOVAL 7.1.1 R&D Roadmap Summary – Alpha and Sr Removal	5.15.25.45.46.16.16.77.1
5.2 Cs REMOVAL BY CAUSTIC SIDE SOLVENT EXTRACTION 5.3 BACKUP TECHNOLOGY ALTERNATIVES 5.3.1 Alpha and Sr Removal 5.3.2 Cs Removal By Crystalline Silicotitanate Non-Elutable Ion Exchange 5.3.3 Cs Removal By Small Tank Tetraphenylborate Precipitation 6.0 TECHNOLOGY DEVELOPMENT NEEDS 6.1 ALPHA AND Sr REMOVAL 6.2 CAUSTIC SIDE SOLVENT EXTRACTION 6.3 BACKUP TECHNOLOGY 7.0 R&D PROGRAM DESCRIPTION 7.1 ALPHA AND Sr REMOVAL 7.1.1 R&D Roadmap Summary – Alpha and Sr Removal 7.1.2 Alpha and Sr Removal Chemistry	5.15.25.45.46.16.16.77.17.1
5.2 Cs REMOVAL BY CAUSTIC SIDE SOLVENT EXTRACTION 5.3 BACKUP TECHNOLOGY ALTERNATIVES 5.3.1 Alpha and Sr Removal 5.3.2 Cs Removal By Crystalline Silicotitanate Non-Elutable Ion Exchange 5.3.3 Cs Removal By Small Tank Tetraphenylborate Precipitation 6.0 TECHNOLOGY DEVELOPMENT NEEDS 6.1 ALPHA AND Sr REMOVAL 6.2 CAUSTIC SIDE SOLVENT EXTRACTION 6.3 BACKUP TECHNOLOGY 7.0 R&D PROGRAM DESCRIPTION 7.1 ALPHA AND Sr REMOVAL 7.1.1 R&D Roadmap Summary – Alpha and Sr Removal 7.1.2 Alpha and Sr Removal Chemistry 7.1.2.1 MST R&D Tasks	5.15.25.45.45.66.16.77.17.17.2
5.2 Cs REMOVAL BY CAUSTIC SIDE SOLVENT EXTRACTION 5.3 BACKUP TECHNOLOGY ALTERNATIVES 5.3.1 Alpha and Sr Removal 5.3.2 Cs Removal By Crystalline Silicotitanate Non-Elutable Ion Exchange 5.3.3 Cs Removal By Small Tank Tetraphenylborate Precipitation 6.0 TECHNOLOGY DEVELOPMENT NEEDS 6.1 ALPHA AND Sr REMOVAL 6.2 CAUSTIC SIDE SOLVENT EXTRACTION 6.3 BACKUP TECHNOLOGY 7.0 R&D PROGRAM DESCRIPTION 7.1 ALPHA AND Sr REMOVAL 7.1.1 R&D Roadmap Summary – Alpha and Sr Removal 7.1.2 Alpha and Sr Removal Chemistry 7.1.2.1 MST R&D Tasks 7.1.2.1.1 Develop MST Qualification Test to Support Procurements	5.15.25.45.45.66.16.77.17.17.27.3
5.2 Cs REMOVAL BY CAUSTIC SIDE SOLVENT EXTRACTION 5.3 BACKUP TECHNOLOGY ALTERNATIVES 5.3.1 Alpha and Sr Removal 5.3.2 Cs Removal By Crystalline Silicotitanate Non-Elutable Ion Exchange 5.3.3 Cs Removal By Small Tank Tetraphenylborate Precipitation 6.0 TECHNOLOGY DEVELOPMENT NEEDS 6.1 ALPHA AND Sr REMOVAL 6.2 CAUSTIC SIDE SOLVENT EXTRACTION 6.3 BACKUP TECHNOLOGY 7.0 R&D PROGRAM DESCRIPTION 7.1 ALPHA AND Sr REMOVAL 7.1.1 R&D Roadmap Summary – Alpha and Sr Removal 7.1.2 Alpha and Sr Removal Chemistry 7.1.2.1 MST R&D Tasks	5.15.25.45.45.66.16.77.17.17.27.27.3

7.1.2.2 Permanganate R&D Tasks	7.5
7.1.2.2.1 Permanganate: Ionic Strength, Formate, and Multiple Strike Variations	
7.1.2.2.2 Test of the Permanganate Process with Actual Waste	
7.1.2.3 Novel Sorbent R&D Tasks	
7.1.2.3.1 XAFS Studies for Permanganate Process	7.7
7.1.2.3.2 TEM/STEM Structural Analyses for MST and Permanganate Process Solids	7.7
7.1.3 Solid-Liquid Separation Technology	7.7
7.1.3.1 Cross-flow Filtration Tasks	
7.1.3.1.1 Cross-flow Filtration Tests: Permanganate Process	
7.1.3.1.2 Metallurgical Evaluation of Failed Filter from USC	
7.1.3.1.3 Filter Cleaning Studies	
7.1.3.1.4 Filtration Tests with Actual Waste	
7.1.3.1.5 Permanganate Filtration Test with Actual Waste	
7.1.3.1.6 Pilot-Scale Permanganate Process Precipitation/Filtration Test (Simulated Waste)	
7.1.3.2 Rotary Microfilter Tasks	
7.1.3.2.1 Actual Waste Filtration Test Using SpinTek Rotary Microfilter	
7.1.3.2.2 Rotary Microfilter Test at Pilot Scale with Simulated Waste	
7.1.3.3 Evaluation of Alternative Solid-Liquid Separation Methods	
7.1.3.3.1 Centrifuge Testing	
7.1.4 Analytical Monitoring	
7.1.4.1 Defining the Baseline Methods for Sr and Alpha Analyses	
7.1.4.2 Development of Neutron Counting for On-Line Monitor	7.12
7.2 CAUSTIC SIDE SOLVENT EXTRACTION	
7.2.1 R&D Roadmap Summary – Caustic Side Solvent Extraction	
7.2.2 Process Chemistry	
7.2.2.1 Solvent Optimization Criteria	
7.2.2.2 Basic Data for Optimized Solvent	
7.2.2.3 Chemical/Physical Property Experiments on the Modified Solvent Composition	
7.2.2.4 Check Cesium Distribution Model Against Experimental Results	7.15
7.2.2.5 Expand ORNL's D-value Model to Incorporate Optimized Solvent and Waste	7.1.
Compositions	
7.2.2.6 Solvent Preparation	
7.2.2.7 Optimized Solvent Flowsheet Modeling	
7.2.2.8 Simulant Flowsheet Testing with Optimized Solvent (2-cm Scale)	
7.2.2.9 Organic Decomposition Pathway Study	
7.2.2.10 Analysis of Solvent and Solvent wash Solutions	
7.2.3 Actual Waste Studies	
7.2.3.1 Internal Irradiation Test with Actual Waste	
7.2.3.2 Actual Waste Batch Tests with Dissolved Salt Cake	
7.2.3.3 ESS Batch Distribution Tests with Actual Waste	
7.2.3.4 Organic Analysis from FY01 Actual Waste Flowsheet Test	
7.2.3.5 2-cm Contactor Test with Optimized Solvent and Tanks 37/44 Actual Waste Feed	
7.2.3.6 2-cm Contactor Test with Dissolved Salt Cake Actual Waste Feed	
7.2.3.7 Actual Waste Stability Studies	
7.2.3.8 Identification of Organic Compounds and Actinide Characterization of SRS HLW	
7.2.3.9 Organic and Actinide Characterization	
7.2.3.10 Analytical Methods for Cs-137 and Other Radionuclides in Solvent Samples	
7.2.4 Engineering Tests of Equipment	
7.2.4.1 Contactor Solids Performance	
7.2.4.2 Contactor Hydraulic Performance of Optimized Solvent	
7.2.4.3 Test Performance of 5-cm CINC Contactor	
7.2.4.4. Contactor Prototyne Development and Testing	7 22

REFERENCES	10.1
CHANGE CONTROL	9.1
R&D PROGRAM CONTROLS	
RESEARCH AND DEVELOPMENT PROGRAM SCHEDULE	8.1
FUNDING SUMMARY	8.1
R&D PROGRAM FUNDING AND SCHEDULE	8.1
BACKUP TECHNOLOGY	7.25
·	
2.5 Chamical and Physical Proportion Polavent to Sefety	1.23 7.22
7.2.4.7 Establish Settling-Rate Parameters Required for Sizing Decanting Tank for Solvent	
7.2.4.6 Analytical Support for Simplification of Solvent Recovery System	7.23
	7.23
	Recovery

A: SPP ROADMAPS AND LOGIC DIAGRAMS

B: R&D PROGRAM SCHEDULE

List of Figures

Figure 3.1	High Level Waste Major Interfaces	3.2
Figure 5.1	Alpha and Sr Removal Flow Diagram for Caustic Side Solvent Extraction	5.1
Figure 5.2	Caustic Side Solvent Extraction Flow Diagram	
Figure 5.3	Crystalline Silicotitanate Non-Elutable Ion Exchange Flow Diagram	5.5
Figure 5.4	Small Tank Tetraphenylborate Precipitation Flow Diagram	
Figure 8.1	Salt Waste Processing Level 0 Schedule	8.5
	List of Tables	
Table 4.1	Key Functional Criteria	4.2
Table 8.1	Research and Development Program Funding	
Table 8.2	Salt Processing R&D Funding Allocation by Work Area and Performing Organization	

Acronyms and Abbreviations

For this report abbreviations for chemical names and compounds, or measurement units are not listed. They are spelled out where first used.

ANL Argonne National Laboratory

AST Alpha Sorption Tank
CF Contamination Factor

CIF Consolidated Incineration Facility

CSSX Caustic Side Solvent Extraction

CST Crystalline Silicotitanate Non-Elutable Ion Exchange

CSTR Continuously Stirred Tank Reactor

DF Decontamination Factor

DOE U.S. Department of Energy

DOE-HQ U.S. Department of Energy-Headquarters

DSS decontaminated salt solution

DWPF Defense Waste Processing Facility

EM-40 Office of Project Completion

EM-50 Office of Science and Technology

ESP Extended Sludge Processing Facility

ETF Effluent Treatment Facility

FFA Federal Facilities Agreement

HLW high level waste

ITP In-Tank Precipitation

NRC National Research Council

ORNL Oak Ridge National Laboratory

PNNL Pacific Northwest National Laboratory

R&D research and development

SDF Saltstone Disposal Facility

SEIS Supplemental Environmental Impact Statement

STEM Scanning Transmission Electron Microscopy

SPF Saltstone Production Facility

SPP Salt Processing Project

SRS Savannah River Site (DOE)

SRTC Savannah River Technology Center

STP Site Treatment Plan (SRS)

STTP Small Tank Tetraphenylborate Precipitation

SWPF Salt Waste Processing Facility (proposed SPP facility)

TCR Technical Change Request

TEM transmission electron microscopy

TFA Tanks Focus Area

TTP Technical Task Plan

USC University of South Carolina

WSRC Westinghouse Savannah River Company

XAFS X-ray Absorption Fine-Structure

1.0 Introduction

The Department of Energy's (DOE) Savannah River Site (SRS) high-level waste (HLW) program is responsible for storage, treatment, and immobilization of HLW for disposal. The Salt Processing Project (SPP) is the salt (water soluble) waste treatment portion of the SRS HLW cleanup effort. The overall SPP encompasses the selection, design, construction and operation of technologies to prepare the salt waste feed material for immobilization at the site's Saltstone Production Facility (SPF) and vitrification facility (Defense Waste Processing Facility [DWPF]). Major radionuclides that must be removed from the salt waste and sent as feed to DWPF include actinides, strontium (Sr), and cesium (Cs).

In April 2000, DOE-Headquarters (DOE-HQ) requested the Tanks Focus Area (TFA) to assume management responsibility for the SPP technology development program at SRS. The TFA was requested to conduct several activities, including review and revision of the technology development roadmaps, development of down-selection criteria, and preparation of a comprehensive research and development (R&D) program plan for three candidate Cs-removal technologies, as well as the Alpha and Sr-removal technologies that are part of the overall SPP. The TFA issued a revised FY01 R&D program plan in November 2000 for the three Cs-removal candidate technologies - Crystalline Silicotitanate Non-Elutable Ion Exchange (CST), Caustic Side Solvent Extraction (CSSX), and Small Tank Tetraphenylborate Precipitation (STTP) - and the associated Alpha and Sr-removal technologies.

The goal of these FY00 and FY01 R&D efforts was to conduct testing and evaluation of the three Cs-removal technologies to obtain enough information to support a June 2001 technology down selection. Based on the R&D results and subsequent management recommendations^{2,3,4} DOE-HQ selected CSSX as the preferred Cs-removal technology. This selection was documented in the SRS Supplemental Environmental Impact Statement (SEIS) and Notice of Availability was published in the Federal Register on July 20, 2001^{5,6}. On October 4, 2001, DOE issued the Record of Decision⁷ on Savannah River Site Salt Processing Alternatives.

This R&D program plan (Plan) describes the technology development program for CSSX and Alpha and Sr removal in FY02. This Revision 1 incorporates additional tasks and R&D participants that resulted from TFA's Salt Processing Project Call for Proposals. CST and STTP are discussed as possible backup technologies.

2.0 Background

The SRS Site Treatment Plan (STP) and Federal Facilities Agreement (FFA) call for emptying the site's HLW tanks and closing the "old-style" tanks. All waste tanks must be empty of existing waste by 2028 to comply with the STP and FFA. To complete this mission, the HLW system at SRS must retrieve the tank waste and convert the HLW into solid waste forms suitable for disposal. Both the long-lived and short-lived radioisotopes in the waste will be incorporated into borosilicate glass (vitrified) in the DWPF as a precursor to transporting the material for disposal to the national HLW repository.

To make this program economically feasible, the SRS implementing technology must limit the volume of HLW glass produced by removing a significant portion of the non-radioactive salts (incidental wastes) for subsequent on-site low-level waste disposal.

SRS successfully demonstrated the In-Tank Precipitation (ITP) process for salt waste treatment both on a moderate and full-scale basis with actual SRS salt waste in the 1980s. The ITP process separates the Cs isotopes from the non-radioactive salts by TPB precipitation. During radioactive startup of ITP in 1995, higher than predicted releases of benzene occurred. Based on subsequent studies of the chemical and physical properties of the ITP process, Westinghouse Savannah River Company (WSRC) concluded they could not simultaneously meet process throughput requirements while maintaining process safety. On February 20, 1998, DOE-Savannah River (DOE-SR) concurred with the WSRC evaluation of the chemistry data and WSRC began a system engineering evaluation of alternative salt processing methods. The system engineering studies evaluated over 140 alternative processes and reduced the list to four candidates: CST, CSSX, STTP, and Direct Grouting (with no Cs removal). Further review eliminated Direct Grouting as an option; thus R&D efforts focused on the CST, CSSX, and STTP.

In 1999, DOE-HQ asked the National Research Council (NRC) to independently review the evaluation of technologies to replace ITP. NRC issued a letter report⁸ in October 1999 and their final report⁹ was issued in August 2000. As a result of the interim NRC review, the DOE Under Secretary and the Assistant Secretary for Environmental Management jointly agreed that further R&D on each alternative was required to reduce technical uncertainty prior to a down-selection decision. Accordingly, DOE postponed plans to issue a draft Request for Proposal to the private sector seeking input on design and construction of the needed treatment facilities. DOE-SR also delayed the issuance of the draft SEIS on SRS HLW treatment alternatives pending further development of salt processing technology alternatives.

In April 2000, DOE-HQ established the Technology Working Group to manage the R&D program and to make a recommendation to the Assistant Secretary for Environmental Management on a preferred salt processing technology for implementation at SRS. In support of the Technical Working Group, the TFA was requested to assume management

responsibility for the SPP technology development program at SRS. The TFA was requested to review and revise the SPP technology development roadmaps, develop down-selection criteria, and prepare a comprehensive R&D program plan for the three candidate Cs-removal technologies, as well as the Alpha and Sr-removal processes that are a part of the overall SPP. The TFA issued the first integrated R&D Program Plan¹⁰ in May 2000 and it was revised for FY01¹ in November 2000. The R&D program focused on resolving high-risk areas for Alpha and Sr removal and each alternative Cs-removal process by mid-FY01 to support a DOE down-selection decision by June 2001. The SPP R&D Summary Report⁴ issued in May 2001 documented the technology development results for each process.

A second NRC Committee was formed in May 2000 to support the technology down-selection decision. This committee was requested to evaluate the adequacy of the decision criteria, to evaluate the progress and results of the R&D efforts, and to assess whether technical uncertainties were sufficiently resolved to proceed with down selection. This committee issued an interim report on the down-selection criteria in March 2001¹¹ and a final report in May 2001¹².

The SPP Technology Down Selection Technical Working Group and Management Review Board meetings were held May 21-24, 2001 at SRS. Presentations on the progress of the program were given by the TFA SPP Technology Development Manager and SPP System Leads, WSRC, and DOE-SR. The NRC reports and the presentations provided the Technical Working Group and the DOE-HQ with information needed to make a recommendation on the technology down selection. The Technical Working Group's Final Report² and the Management Review Board Report³ are available on the SRS SPP Website <<htps://www.srs.gov/general/srtech/spp/techsel.htm >>. The selection of CSSX as the preferred Cs-removal alternative was documented in the Final SEIS⁵. The Notice of Availability was published in the Federal Register on July 20, 2001⁶.

On October 4, 2001, DOE issued the Record of Decision⁷ on Savannah River Site Salt Processing Alternatives. Based on the analyses in the SEIS and the results of laboratory-scale R&D and independent reviews, DOE determined that any of the alternatives evaluated could be implemented with only small and acceptable environmental impacts. DOE has decided to implement CSSX for separation of radioactive Cs from SRS salt wastes. Initial implementation of the CSSX technology will consist of designing, constructing, and operating a facility in S-Area. DOE will evaluate the processing capacity needed and may elect to build a facility or facilities to carry out the CSSX process that could accommodate pilot program and production objectives, but would not exceed the size or processing capacity evaluated in the SEIS. In parallel, DOE will evaluate implementation of any of the other salt processing alternatives for specific waste portions for which processing could be accelerated or that could not be processed in the CSSX facility. These evaluations and potential operations would be undertaken to maintain operational capacity and flexibility in the HLW system, and to meet commitments for closure of HLW tanks.

3.0 High-Level Waste System Overview

The SRS HLW System is a set of seven different interconnected processes operated by the HLW and Solid Waste Divisions. These processes function as one large treatment plant that receives, stores, and treats HLW at SRS and converts these wastes into forms suitable for final disposal.

These processes currently include:

- HLW Storage and Evaporation (F and H Area Tank Farms)
- Salt Processing (ITP Facility and Late Wash Facility)
- Sludge Processing (Extended Sludge Processing [ESP] Facility)
- Vitrification (DWPF)
- Wastewater Treatment (Effluent Treatment Facility [ETF])
- Solidification and Disposal (Saltstone Production Facility [SPF] and Saltstone Disposal Facility [SDF])
- Organic Destruction (Consolidated Incineration Facility [CIF])

The F and H Area Tank Farms, ESP Facility, DWPF, ETF, SPF, and SDF are all operational. The ITP facility operations are limited to safe storage and transfer of materials. The Late Wash Facility has been tested and is in an uncontaminated dry lay-up status. CIF is not presently operating.

The mission of the SRS HLW System is to receive and store HLW in a safe and environmentally sound manner and to convert these wastes into forms suitable for final disposal. The planned disposal forms are:

- borosilicate glass to be sent to a federal repository
- saltstone to be disposed on site, and
- treated wastewater to be released to the environment.

Also, the storage tanks and facilities used to process the HLW must be left in a state such that they can be closed and decommissioned in a cost-effective manner and in accordance with appropriate regulations and regulatory agreements.

All HLW in storage at SRS is regulated as Land Disposal Restriction waste, which prohibits it from permanent storage. Because the planned processing of this waste will require considerable time and continued storage of the waste, DOE has entered into a compliance agreement with the Environmental Protection Agency and South Carolina Department of

Health and Environmental Control. This compliance agreement is implemented through the STP, which requires processing of all the HLW at SRS according to a schedule negotiated between the parties.

Figure 3.1 schematically illustrates the routine flow of wastes through the SRS HLW System. The various internal and external processes are shown in rectangles. The numbered streams identified in italics are the interface streams between the various processes. The discussion below describes the SRS HLW System configuration, as it will exist in the future with the proposed SWPF.




Figure 3.1 High-Level Waste Major Interfaces

Incoming HLW (Stream 1) is received into HLW Storage and Evaporation facilities (F and H Area Tank Farms). The function of HLW Storage and Evaporation is to safely concentrate and store these wastes until downstream processes are available for further processing. The decontaminated liquid from the evaporators (Stream 13) is sent to ETF.

The insoluble sludges that settle to the bottom of waste receipt tanks in HLW Storage and Evaporation (Stream 2) are slurried and sent to ESP. In ESP, sludges high in aluminum (Al) are processed to remove some of the insoluble Al compounds. All sludges, including those

processed to remove Al, are washed with water to reduce their soluble salt content. The spent washwater from this process (Stream 3) is sent back to HLW Storage and Evaporation. The washed sludge (Stream 4) is sent to DWPF for feed pretreatment and vitrification.

Salt cake is redissolved using hydraulic slurrying techniques similar to sludge slurrying. As originally designed (Figure 3.1), the salt solutions from this operation, and other salt solutions from HLW Storage and Evaporation (Stream 5), were intended for feed to ITP. In the proposed SWPF, the salt solution is processed to remove radionuclides (i.e., actinides, Sr, and Cs). These concentrated radionuclides are then prepared for transfer to DWPF. For the CSSX process, actinides and Sr are removed by sorption with monosodium titanate (MST), and the slurry is filtered to remove MST and entrained sludge solids. The MST and sludge solids are transferred to DWPF as a separate stream (Stream 8). Cs contained in the organic phase (solvent) is stripped to an aqueous phase for transfer to DWPF and the solvent is recycled. The decontaminated salt solution (DSS) is sent to SPF for disposal.

The washed sludge from ESP (Stream 4) is chemically adjusted in the DWPF to prepare the sludge for feed to the glass melter. As part of this process, mercury is removed, purified, and sent to mercury receivers (Stream 12). The aqueous Cs product from the SWPF is added to the chemically adjusted sludge. The mixture is then combined with glass frit and sent to the glass melter. The glass melter drives off the water and melts the wastes into a borosilicate glass matrix, which is poured into a stainless-steel canister. The canistered glass waste form (Stream 9) is sent to on-site interim storage, and will eventually be disposed in a federal repository.

The water vapor driven off the melter is condensed and combined with other aqueous streams generated throughout the DWPF. The combined aqueous stream is recycled (Stream 10) and transferred to HLW Storage and Evaporation for processing.

Overheads from the HLW Storage and Evaporation evaporators are combined with overheads from evaporators in the F and H Area separations processes and other low-level streams from various waste generators. This mixture of low-level waste (Stream 13) is sent to the ETF.

In the ETF, low-level waste is decontaminated by a series of cleaning processes. The decontaminated water effluent (Stream 14) is sent to the H-Area outfall and eventually flows to local creeks and the Savannah River. The contaminants removed from the water are concentrated (Stream 15) and sent to the SPF. In the SPF, the liquid waste (Streams 6 and 15) is combined with cement formers and pumped as a wet grout (Stream 16) to a vault located in the SDF. In the vault, the cement formers hydrate and cure, forming a saltstone monolith. The SDF will eventually be closed as a landfill.

4.0 Functional Requirements for the Salt Processing Project Process

As described in Section 3.0 and in the Final SEIS Defense Waste Processing Facility,¹³ the existing SRS HLW System consists of seven interconnected facilities operated for the DOE by the HLW and Solid Waste Divisions of the WSRC. These separate facilities function as one large waste treatment plant.

As an integral part of the site's waste management mission, the SRS HLW System must immobilize key radionuclides in the salt waste for final disposition in support of environmental protection, safety, and current and planned missions. Any salt waste treatment process must be specifically developed to enable HLW salt disposition, and the impact to existing HLW facilities and processes at SRS must also be addressed. Functionally, the CSSX and any backup alternative technology must interface safely and efficiently with the processing facilities within and outside of the HLW System. The Cs and Alpha and Sr removal activities support tank farm space and water inventory management, the STP, and the FFA for tank closure. Table 4.1 summarizes key functional requirements and the schedule that SPP must fulfill to recover HLW storage space and comply with the FFA and STP.

Table 4.1 Key Functional Criteria

Area	Functions
Hazard Assessment Document	Provide a facility that meets the requirements of a non-reactor nuclear hazard category 2 and low chemical hazard category.
Interface Streams DWPF Recycle	Support tank farm space management and the evaporator strategy for addressing DWPF recycle.
DWPF Glass	Provide a Cs-containing product that supports glass waste form requirements relative to durability, crystallization temperature, sodium content, and viscosity.
Salt Waste Processing Facility Feed	Provide a DSS product that meets Waste Acceptance Criteria relative to producing a non-hazardous saltstone waste form suitable for disposal as low-level solid waste at the SRS.
Tank 49H	Support Tank Farm space management strategy to recover Tank 49H for HLW storage.
Tank 50H	Support Tank Farm space management strategy to recover Tank 50H for HLW storage.
New Waste Form	Comply with DOE-RW* HLW repository requirements. (*Office of Civilian Radioactive Waste Management Program)
Nominal Decontamination Factor (DF)	
Strontium DF	Provide a strontium DSS concentration of ≤40 nCi/g, which equals to a nominal DF = 5 (overall average).
Alpha DF	Provide an alpha DSS concentration of ≤18 nCi/g, which equals to a nominal DF = 12 (overall average).
Cesium DF	Provide a cesium DSS concentration that enables conversion to a solid low-level waste form suitable for near-surface disposal at the SRS.
	• For processes that remove cesium, cesium-137 ≤45 nCi/g is required to enable processing in the existing SPF and disposal in the existing SDF, which equals a nominal DF = 8000 (overall average).
Schedule	
HLW Storage	Support Tank Farm space management strategy to support site missions (timely startup of new process by 2010).
Federal Facility Agreement	Support readiness for closure of all waste tanks by 2028.
Saltstone Treatment Plant	Support readiness for closure of old style tanks by 2020, and an average glass-canister production rate of 200 canisters per year.

5.0 Description Of Radionuclide Removal Processes

5.1 Alpha and Sr Removal

The current preconceptual design for the CSSX alternative requires removal of Sr and transuranic radionuclides in advance of removing Cs from the solution (see Figure 5.1). The selected technology involves addition of an inorganic sorbent, MST and subsequent removal of solids by cross-flow filtration. The MST shows a very high affinity for Sr and also effectively removes soluble actinides such as plutonium (Pu) and uranium (U) from solution. The MST also sorbs lesser amounts of neptunium (Np) and other alpha emitting radionuclides. The treated liquid (filtrate) is processed by solvent extraction to remove Cs (described in the next section). The collected solids require washing to reduce the concentration of soluble salts of sodium (Na) prior to transfer to the DWPF. The process requires an analysis to verify adequate removal of alpha emitters and Sr prior to release of any treated waste to the SPF.

Previous studies showed a low filtration flux during the solid-liquid separation step. ^{14,15,16} Because of the lower fluxes, the CSSX process requires larger filtration equipment, process vessels, and storage vessels to maintain the desired waste processing rate.




Figure 5.1 Alpha and Sr Removal Flow Diagram for Caustic Side Solvent Extraction

5.2 Cs Removal by Caustic Side Solvent Extraction

In solvent extraction, a sparingly soluble diluent material containing an extractant (to complex the Cs ions) is mixed with the aqueous caustic solution to remove Cs. The decontaminated aqueous stream (raffinate) is then sent to the SPF for treatment and subsequent disposal in the SDF. The Cs contained in organic solution is then stripped into an aqueous phase ready for transfer to DWPF. The solvent is cleaned to remove impurities and recycled.

Prior to treatment by solvent extraction, actinides and Sr are removed from the waste by sorption with MST as shown in Figure 5.1. The resulting slurry is then filtered to remove the MST and sludge solids.

The CSSX process uses a novel solvent system made up of four components: calix[4]arenebis-(*tert*-octylbenzo-crown-6) known as BOBCalixC6, 1-(2,2,3,3-tetrafluoropropoxy)-3-(4-secbutylphenoxy)-2-propanol, known as modifier Cs-7SB, trioctylamine known as TOA, and Isopar[®] L, the diluent. The solvent is contacted with the alkaline waste stream in a series of countercurrent centrifugal contactors (the extraction stages) where Cs and nitrate are extracted into the solvent phase. The resulting clean aqueous raffinate is transferred to the SPF for conversion to saltstone. Following Cs extraction, the solvent is scrubbed with dilute acid to remove other soluble salts, particularly Na and potassium (K) from the solvent stream (the scrub stages). The scrubbed solvent then passes into the strip stages where it is contacted with a very dilute acid stream to transfer the Cs to the aqueous phase. The aqueous strip effluent containing pure Cs nitrate (which is 15 times more concentrated than in the salt waste), is transferred to the DWPF for vitrification. Figure 5.2 contains a schematic representation of the solvent extraction flowsheet.

In the strip stages, the presence of lipophilic anionic impurities (e.g., dibutylphosphate, dodecylsulfate) has the potential to greatly reduce stripping performance. Such impurities could possibly come from the waste or from solvent radiolysis. To remedy the potential effects of these impurities, TOA is added to the solvent. This amine remains essentially inert in the extraction section of the process but converts to the trioctylammonium nitrate salt during scrubbing and stripping. This salt remains in the organic phase and allows the final traces of Cs in the solvent to be stripped by supplying any anionic impurities in the solvent with equivalent cationic charges.¹⁷

Over long periods of time, either the modifier, the TOA, or the calixarene may degrade either chemically or radiolytically. The most likely degradation is that of the modifier to form a phenolic compound that is soluble in the organic phase in contact with acid solutions. However, the modifier was designed to enable the phenolic compounds to distribute preferentially to alkaline aqueous solutions, in either the waste itself or in sodium hydroxide (NaOH) wash solutions. Gradual degradation of the solvent results in some loss of performance, owing both to loss of the calixarene, modifier, and amine, and to the buildup of various degradation products. The flowsheet contains first an acidic wash of the solvent,




Figure 5.2 Caustic Side Solvent Extraction Flow Diagram

followed by a caustic wash of the solvent to maintain solvent performance. These two wash stages are intended to remove any acidic or caustic impurities that may accumulate in the solvent system over time. In particular, the caustic wash is known to remove the modifier degradation products. In addition, the flowsheet assumes the solvent will be replaced on an annual basis to maintain system performance. Spent solvent will be incinerated.

The aqueous output streams from the CSSX process may contain either soluble solvent components and/or entrained organic phase. This potential loss may represent an economic concern due to the expensive solvent components or a problem in downstream operations. The process contains solvent recovery processes for the aqueous effluent streams. Additional contactor stages are provided to remove soluble organics and, in particular, to remove solvent from the exiting streams with a small amount of Isopar® L. The aqueous phase from these stages is then sent to a settling tank where any remaining entrained organic (mostly the Isopar® L) is allowed to float and is decanted. The Isopar® L (containing the solvent) is distilled to recover the extractant and modifier. The Isopar® L added in the two solvent recovery processes is sent to the CIF.

Strip effluent storage is provided to accommodate the differences in cycle times for the Slurry Receipt Adjustment Tank in DWPF and to allow for disengagement of any organic carry-over from the extraction process. Strip effluent, provided at a rate of 1.5 gpm, eliminates the need for an evaporator. The strip effluent is evaporated in the DWPF Slurry Receipt Adjustment Tank where the nitric acid content is used to offset the nominal nitric acid requirement. The effluent would contain <0.01 M Na, and <0.001 M of other metals.

5.3 Backup Technology Alternatives

5.3.1 Alpha and Sr Removal

In the STTP process, alpha (i.e., selected actinides) and Sr removal occurs simultaneously with precipitation of Cs. The CST alternative requires removal of Sr and transuranic radionuclides prior to Cs removal from the solution. As in CSSX process, lower fluxes required the CST process to have larger filtration equipment, process vessels and storage vessels to maintain the desired waste processing rate.

Investigation of alternatives aim at improving process throughput through a combination of demonstrating an improved solid-liquid separation technology and evaluating alternate sorbents to replace MST. For instance, use of rotary microfilters or centrifuges may offer promises of smaller equipment and space savings. Similarly, other inorganic sorbents – such as SrTreatTM or Sodium Nonatitanate – may perform better than MST. Another chemistry option involves addition of non-radioactive strontium, as strontium nitrate, to achieve isotopic dilution of the radioactive isotope. Coupled with addition of sodium permanganate, which strips soluble actinides from the waste, the chemical additives may achieve the same process objectives without adding a titanium burden to the glass.

5.3.2 Cs Removal by Crystalline Silicotitanate Non-Elutable Ion Exchange

In the CST process (see Figure 5.3), salt solution (6.44 M Na) is combined with dilute caustic and spent solutions from filter cleaning and other aqueous streams generated from sorbent loading and unloading operations in the Alpha Sorption Tank (AST) within the SWPF. Soluble alpha contaminants and Sr-90 are absorbed on MST solids that are added as a slurry to the salt solution in the AST. The solution is diluted to ~5.6 M Na in the AST in the combined waste stream that is fed to filtration.

After sampling to confirm the soluble alpha and Sr concentration is reduced to an acceptably low level, the resulting slurry is filtered to remove MST and entrained sludge solids that may have accompanied the salt solution to the AST. Clarified filtrate is transferred to the Recycle Blend Tank, which serves as the feed tank for ion exchange column operation.

Two key aspects of the CST process are: loading crystalline silicotitanate into the train of ion exchange columns; and rotation of the columns as they become loaded with Cs. The ion exchange train consists of three operating columns in series, identified as lead, middle and guard columns, where the Cs is sorbed onto the crystalline silicotitanate. A fourth standby column is provided to allow continued operation while Cs-loaded crystalline silicotitanate is removed and fresh crystalline silicotitanate is added to the previous lead column. The effluent from the guard column is passed through a fines filter to prevent Cs-loaded fines from contaminating the salt solution. The filtered salt solution flows to one of two Product Holdup Tanks (not shown) and the activity is measured to ensure it




Figure 5.3 Crystalline Silicotitanate Non-Elutable Ion Exchange Flow Diagram

meets the saltstone limit for Cs. After analysis confirms adequate decontamination, the DSS is transferred to one of two DSS Hold Tanks and stored until it can be transferred to Z-Area for processing and disposal as saltstone.

Rotation of the columns and processing of the Cs-loaded crystalline silicotitanate occurs as follows. When the lead column in the train is close to saturation (expected to be >90% Cs loading), that column is removed from service, the middle column becomes the lead column, the guard column becomes the middle column, and the fresh, standby column becomes the guard column. The Cs-loaded crystalline silicotitanate from the first column is then sluiced with water into one of two Loaded Sorbent Hold Tanks where it is combined with the solids from the fines filter. Excess sluicing water is removed to produce a 10 wt% crystalline silicotitanate slurry in water. The excess water is sent to the AST. The particle size of the crystalline silicotitanate will be reduced by grinding to facilitate slurry transfer and to ensure representative sampling in DWPF. The crystalline silicotitanate slurry is stored in the Loaded Sorbent Hold Tank until it can be transferred to the DWPF for incorporation into HLW glass.

5.3.3 Cs Removal by Small Tank Tetraphenylborate Precipitation

In the STTP process (see Figure 5.4), salt solution is received into a Fresh Waste Day Tank located in the new facility. For this continuous precipitation process, salt solution, sodium tetraphenylborate (NaTPB) solution, MST slurry, spent wash water and dilution water are continuously added to the first of two Continuous Stirred Tank Reactors (CSTR), also located in the new facility. Sufficient dilution water is added to the first CSTR to reduce the Na molarity to ~4.7 M and optimize conditions for precipitation and MST sorption reactions. The first CSTR feeds a second CSTR in which precipitation is completed. In the CSTRs, soluble Cs and K are precipitated as tetraphenylborate (TPB) salts, while Sr and actinides (U, Pu, americium, Np, and curium) are sorbed on the MST solids. The resulting slurry, containing ~1 wt% insoluble solids, is transferred from the second CSTR to the Concentrate Tank. From the Concentrate Tank, the slurry is continuously fed to a cross-flow filter to concentrate the solids, which contain most of the radioactive contaminants. DSS filtrate from the cross-flow filter unit is transferred to a Filtrate Hold Tank and stored until it can be transferred to the existing SPF, where it is converted to saltstone for disposal in the SDF.

After concentrating the slurry to 10 wt%, and accumulating 4,000 to 5,000 gallons in the Concentrate Tank, the slurry is transferred to the Wash Tank. There, the concentrated slurry is washed to remove soluble Na salts by adding process water and removing spent wash water by filtration. NaTPB removed in the wash water is recovered by recycling the spent wash water to the first CSTR. Spent wash water is either recycled to the first CSTR to provide a portion of the needed dilution water or sent to the Filtrate Hold Tank and on to the SPF for conversion to saltstone for disposal in the SDF. At the end of the washing operation, 10 wt% slurry is transferred to the Precipitate Reactor Feed Tank for staging. The slurry is then processed through the acid hydrolysis unit operation and eventually vitrified at DWPF. The recovered benzene by-product from acid hydrolysis is transferred to the CIF and incinerated. The aqueous product from precipitate hydrolysis is combined with sludge feed in the DWPF and incorporated into HLW waste glass.




Figure 5.4 Small Tank Tetraphenylborate Precipitation Flow Diagram

6.0 Technology Development Needs

A large number of technical issues, concerns, and uncertainties were identified during the previous phases of the SPP. Evaluation of these issues and concerns led to discovery of a small number of areas that represent high technical risks to implementing the four processes described in this R&D Program Plan. These high-risk areas and the technology needs they represent were the focus of technology development efforts leading to down selection. Some of these high-risk areas were resolved or reduced to low-risk status during the FY00 and FY01 R&D program effort. Other areas remained as moderate or high risk, and continued R&D effort is required for those areas. In addition to the moderate- to high-risk areas, preconceptual and conceptual design activities have identified uncertainties that must be addressed to support future design efforts. Finally, recommendations from independent review groups, such as NRC committees, identified technology development needs that are being incorporated into the ongoing R&D program.

6.1 Alpha and Sr Removal

A previous risk assessment⁴ identified two high-risk areas for the Alpha and Sr-removal process: (1) MST Plutonium Removal Performance and (2) MST/Filtration. In addition, deployment of this technology requires additional work to define the analytical instrumentation needed to verify performance.

MST Plutonium Removal Performance: During the past several years, SPP examined the sorption of Pu – and other radionuclides – by MST under prototypical conditions for the process options. These studies included numerous experiments with actual HLW, tests with simulated waste containing added actinides and Sr, and Pu and Sr removal as part of flowsheet demonstrations for each of the Cs-removal process options using both simulated and actual wastes. The accumulated data demonstrated successful operation across a variety of waste compositions while meeting process requirements defined for the proposed facility. While the rate of Pu sorption limits the nominal processing capacity for this process option, little doubt exists that MST adequately removes Pu with an acceptable efficiency for the majority of the waste. Studies in FY01 demonstrated that relative to Pu removal, MST performs comparably to the principal competing inorganic sorbents either currently available at commercial scale or in final stages of development. However, feasibility tests with permanganate additions and with several of the inorganic sorbents show equal or superior removal of the radionuclides as compared to sorption on MST. The research efforts for these alternatives continue in a manner such that the baseline design could readily incorporate the alternate chemistry option as it matures.

The research program also provided researchers with added confidence that the project will realize continued improvements in this technology. Basic structural studies will provide

insight into the surface chemistry of the actinides on MST. The data will provide the needed information to either improve the synthesis of MST to enhance removal efficiency for plutonium or to replace that sorbent with a superior material. Development efforts for inorganic sorbents will also continue via funding obtained from the Environmental Management Science Program (EMSP), as will efforts to incorporate actinide removal directly within the solvent extraction process.

The confidence in deployment of this process technology will increase as the site continues efforts to expand the available analytical data for the contents of the waste tanks. Demonstration of the use of centrifugal filters to test for colloids of Pu stands as an example of efforts to improve the understanding of the fundamental waste chemistry. Likewise, research in late FY01 investigated the chemistry required for removal of Pu and Np present in different oxidation states. These compositional variations appear to pose no additional challenge for MST.

With continued research efforts of comparable stature during the design, piloting, and construction phases of the facility, the likelihood of this technology failing appears limited. Furthermore, the most probable recovery from any failure will simply require addition of more MST and will only result in a brief interruption of operations. As a result of existing studies, a lower probability for failure is perceived for this process chemistry. Thus, the overall risk is judged to be low.

Initial feasibility tests show that addition of permanganate with a reducing agent (e.g., peroxide or formate) also removes these radionuclides from solution under the conditions studied. Similarly, personnel continue to explore the use of selected inorganic materials designed to decontaminate the waste. Some of these materials equal or surpass MST in performance.

Sorbent Performance

The defined baseline process for removing soluble Sr and alpha radiation-emitting radionuclides (i.e., the Alpha and Sr-removal process) retains risks that restrict the processing rate for the facility. Specifically, the rate of sorption for plutonium on MST defines the ultimate processing rate. The R&D tasks to be performed in FY02 to address sorbent performance include the following:

- Continue studies of the baseline technology using MST, emphasizing collection of additional actual-waste data and developing a fundamental understanding of the chemistry.
- Evaluate the use of permanganate to selectively remove alpha emitters and Sr.
- Develop and test novel sorbents designed specifically to remove Sr and selected actinides. This effort will be funded by EMSP.

The NRC committee¹² believes that continued R&D on the alternate process to using MST for removal of actinides and Sr is essential until MST processing can be demonstrated to meet saltstone, DWPF throughput, and DWPF glass requirements.

MST/Filtration: The research on the cross-flow filtration technology used as the baseline design for each process option includes both pilot-scale demonstration of the technology using simulated waste and successful experiments using actual HLW samples. For the STTP process option, previous work demonstrated filtrate flow rate using actual waste in full-scale equipment – in the ITP facility. Thus, low risk is perceived for implementation of this technology. Previous demonstrations also included full-scale implementation of chemical cleaning and backpulsing - the two process steps necessary to ensure prolonged operation at the desired capacity.

However, for both the CST and CSSX process options, the measured performance shows notably lower processing rates for simulated wastes without the presence of the TPB precipitate. Also, comparative analysis shows reasonably good agreement between the pilot-scale tests using simulated waste and laboratory-sized experiments using actual waste, with the former apparently providing a slightly conservative margin for facility design efforts. The pilot-scale demonstrations yielded acceptable filtrate flow rate, but showed relatively poor performance with slurries containing the maximum concentration of solids expected for the facility. At these higher concentrations, acceptable equipment performance was reliably achieved only with high transmembrane pressure (i.e., 60 psi). Thus, the complete research data provide the information needed to select pumps and filter equipment for the facility. However, the data suggest that the equipment will only marginally achieve the target performance and may well require frequent outages for cleaning. Thus, this technology may well force an extension of the operating lifetime for the facility and still represents a moderate technology risk.

To reduce the risk, the project continues to pursue alternate means of solid-liquid separation. The options under investigation include use of a centrifuge or a high-shear, rotary cross-flow filter. Initial vendor testing of the latter equipment using simulated waste shows significant promise of improved performance. Similarly, investigations continue on alternate process configurations that, for instance, use chemical additives to achieve enhanced sedimentation in advance of the process facility. Such approaches may reduce the burden for the cross-flow filter, thereby substantially reducing the implementation risk.

Solid-Liquid Separation Technology

The use of cross-flow filtration in the baseline process to separate the MST and entrained sludge prior to solvent extraction for Cs removal requires the use of relatively large pumps. The potential for frequent cleaning of the filters and maintenance for the pumps may

also pose risk for timely completion of the waste treatment mission. The R&D tasks in FY02 to address solid-liquid separation technology include the following:

- Continue studies of use of conventional cross-flow filtration to separate solids from waste using new samples of HLW sludge.
- Evaluate the use of a rotary microfilter to separate solids from the waste with demonstrations on actual waste samples and equipment reliability testing at the pilot scale.
- Complete evaluation of alternate technologies, including centrifugation and use of flocculants in a settling and decant application.

Characterization and Analytical Monitoring

Although not explicitly identified by the SPP as a significant risk, the project still needs to define the analytical method for use in confirming that the treated waste meets the required efficiency for the Alpha and Sr-removal process. The R&D tasks in FY02 to address characterization and monitoring include the following:

- Conduct additional actinide characterization in actual-waste samples.
- Identify a preferred (baseline) analytical approach for determining concentrations of Sr and total alpha emitters.
- Develop an online or at-line technology that provides real-time determination of the concentrations in the filtered waste following treatment with MST.

6.2 CSSX

A previous risk assessment⁴ identified four high-risk areas for CSSX: (1) Flowsheet Solvent System Proof-of-Concept; (2) Chemical and Thermal Stability; (3) Radiation Stability; and (4) Actual-waste Performance. Of these four high-risk areas, only actual-waste performance was judged to represent a moderate risk. Thus, R&D in FY02 will continue to focus on reducing risk in the area of actual-waste performance and also move toward engineering development with the focus on process chemistry, engineering tests of equipment, and chemical and physical properties relevant to safety.

Flowsheet Solvent System Proof-of-Concept: During FY00 and FY01, the flowsheet solvent system was demonstrated in three tests using 2-cm centrifugal contactors at Argonne National Laboratory (ANL) with CSSX simulant solutions spiked with radioactive cesium-137 (Cs-137). Results from testing showed that the requirements for waste and solvent decontamination (40,000) and the concentration factor (CF) for Cs from feed to Cs product (15) were met or exceeded. In addition, the first test demonstrated the need for

control of the temperature in the extraction section of the centrifugal contactor cascade to assure the highest waste decontamination. The solvent was recycled four times during the second test with no adverse effects on the process. These very successful demonstrations of the flowsheet solvent system makes the probability of failure of the flowsheet low and results in the risk being reduced to low.

Chemical and Thermal Stability: The solvent system for the CSSX process consists of four chemicals: the extractant, calix[4]arene-bis(*tert*-octylbenzo-crown-6) (BOBCalixC6); a modifier, 1-(2,2,3,3-tetrafluoropropoxy)-3-(4-*sec*-butylphenoxy) -2-propanol (Cs-7SB); TOA to aid stripping; and the diluent, Isopar[®] L. The extractant and modifier are new chemicals. The chemical and thermal stability of this four-component solvent had not been tested previously to determine the products of reaction or their effects on processing, which led to a high risk rating. Laboratory studies during FY00 and FY01 were aimed at understanding the chemistry of the solvent and any effects on the process as a result of chemical reactions or thermal degradation. The overall conclusion of these studies was that chemical and thermal processes slowly degrade solvent, but effects on the solvent were easily corrected by caustic washing and periodic additions of TOA. Thus, the probability that chemical and thermal effects on the solvent will affect plant operation is low, resulting in a low-risk rating.

Radiation Stability: The risk for radiation stability was judged to be high in the earlier assessment because the solvent had not been tested to determine the products of reaction or their effects on processing. Dose calculations showed that the solvent would receive an annual dose of only 0.092 Mrad per year, assuming 100% plant use; a baseline solvent inventory of 1000 gallons; and an application of the MST process prior to the CSSX process. The relatively low dose is the result of the short residence time of the solvent in the centrifugal contactor cascade, the large inventory of solvent in the plant, and the nuclides contributing to the solvent dose (Cs-137 and barium-137m). Both external and internal radiation studies showed essentially the same results: production of 4-sec-butylphenol from modifier degradation, and dioctylamine from degradation of TOA. External radiation tests involved irradiation of solvent and simulant with a Co-60 gamma source to doses exceeding the life of the plant by ten-fold. No significant degradation of the primary solvent components was observed for doses typical of the proposed facility lifetime.

Internal radiation studies were performed with both actual-waste solutions and simulant spiked to SRS-average waste Cs-137 concentration with total radiation doses from 1 to 13.5 years of plant operation. Neither the actual waste nor the spiked-simulant tests showed any effect of radiation on extraction or scrubbing, but stripping effectiveness was reduced due to high distribution coefficients. Washing the solvent with 0.01-M NaOH and replenishing the TOA concentration restored good stripping performance.

The radiation studies show the solvent to be quite stable to radiation, with TOA being most sensitive to radiation-induced degradation. As a result of these studies, the probability and, consequently, the risk that radiation effects will cause problems during plant operation are considered to be low.

Actual-Waste Performance: At the time of the earlier risk assessment, very little actual-waste testing had been conducted, which increased the technological risk that the process might not be viable. Efforts in FY01 focused on actual-waste testing with both batch equilibration studies with waste from several different F and H area tanks, and a 48-hour flowsheet test using 2-cm centrifugal contactors similar to those that were used for the flowsheet proof-of-concept tests. Batch equilibration studies with samples from five different tanks showed that the distribution coefficients of Cs for extraction all meet or exceed the minimum required value of 8. Distribution coefficients for scrub and the first strip are generally higher than expected.

During the flowsheet test, 105 liters of waste from Tanks 37H and 44F were treated using 1.5 liters of solvent. The solvent was recycled continuously (~25 times) to the process after passing through a single centrifugal-contactor stage of NaOH wash solution. A composite of samples taken throughout the test showed a Decontamination Factor (DF) of 40,000 versus a requirement of 13,000 to meet the saltstone Waste Acceptance Criteria and a target of 40,000. The overall average DF for the spent solvent was 154,000 versus a target of 40,000. Problems were encountered in measuring the flow rate of the waste feed stream, resulting in low feed flow rate in the first 24 hours of the test. Consequently, the CFs averaged only 12.8 during that part of the test, which is lower than the target value of 15. Flow rate adjustments to the feed and strip streams resulted in varied, but higher, CFs during the remainder of the test. Thus, the actual-waste test proved flowsheet viability, but the evaluation of the technology risk was lowered only to moderate because only one contactor test has been conducted and limited batch equilibration test results with actual waste are available. Also, the NRC Committee ¹² concluded that successful bench-scale demonstration of the complete CSSX process with actual tank waste is critical. These demonstrations are needed to clarify any residual risks.

The residual risk will be further lowered in FY02 by increasing the work performed with actual waste. Additional batch distribution and 2-cm centrifugal contactor studies will be performed with both dissolved salt cake and waste supernatant solutions. Additional internal irradiation studies using waste supernatant solutions will also be performed. Studies of feed stability will be continued to examine post-precipitation after dilution. Additional characterization of the organic compounds in the actual waste and in solutions from flowsheet testing will be conducted.

Process Chemistry: During FY02, the solvent will be optimized to improve performance, and the flowsheet will be demonstrated with the optimized solvent. Solvent stability and solvent cleanup studies will be continued, and the need for solvent recycle will be evaluated for potential cost reduction. Work will continue on modeling Cs distribution and comparing calculations with actual-waste test results. Solvent will be prepared for all testing performed in FY02.

Engineering Development: Engineering tests of equipment will include contactor studies with solids, hydraulic performance of optimized solvent, performance testing related to contactor design, and use for organic removal from aqueous effluents.

Chemical and Physical Properties Relevant to Safety: Studies in the area of chemical and physical properties relevant to safety will include effect of nitrite on Cs stripping, nitration of solvent with high nitrite solutions, vapor pressure measurements for solvents, and criticality in the CSSX process.

6.3 Backup Technologies

The current status of technology development needs for the backup technologies (CST and STTP) is described in the R&D Summary Report.⁴ The principal technology development needs (that will be addressed if DOE requests TFA to pursue the backup technologies) are summarized below.

CST

• Conduct additional alternative column studies (e.g., Up-Flow Moving Bed Column).

STTP

- Conduct additional actual-waste batch tests to further define the TPB decomposition mechanism.
- Repeat the 20-Liter CSTR closed loop test to verify long-term, steady-state performance when recycling the wash water.

7.0 R&D Program Description

The DOE selected CSSX as the preferred Cs-removal process in July 2001. The decision followed a period of R&D that largely emphasized evaluating the technical uncertainties and risks of the various technologies. A technology roadmap, implemented through a R&D Program Plan, documented the investigative path for each technology area.

Selection of a backup technology was deferred pending the results of additional R&D on the CST and STTP processes. After the down-selection decision, the nature of the R&D work on the Alpha and Sr removal and CSSX processes has transitioned from technology development for down selection to providing data needed for conceptual and preliminary design of the SWPF. This work will include laboratory studies, bench-scale tests, and prototype equipment development. Limited R&D activities are expected to continue on the CST or STTP backup technology(ies), and additional direction will be provided by DOE regarding scope of the desired R&D activities for the backup technology.

7.1 Alpha and Sr Removal

The defined baseline process for removing soluble Sr and alpha-emitting radionuclides (i.e., Alpha and Sr-removal process) retain risks that restrict the processing rate for the facility. Alpha and Sr-removal process) retain risks that restrict the processing rate for the facility. In some potential processing scenarios, MST also fails to provide required Np removal. Similarly, the use of cross-flow filtration in the baseline process to separate the MST and entrained sludge prior to solvent extraction for Cs removal requires the use of relatively large pumps. The potential for frequent cleaning of the filters and maintenance of the pumps may also pose risk for timely completion of the waste treatment mission. Finally, although not explicitly identified by the SPP as a significant risk, the project still needs to define the analytical method for use in confirming that the treated waste meets the required efficiency for Alpha and Sr-removal process. R&D tasks in FY02 address each of these three areas: sorbent performance, solid-liquid separation, and analytical methods.

7.1.1 R&D Roadmap Summary – Alpha and Sr Removal

Appendix A shows the logic diagrams for the R&D tasks. The following sections detail the generic research areas for all three needs. The tasks provide a suggested balance of the immediate design needs for the baseline process against evaluation of process alternatives that appear likely to mature in sufficient time to be implemented in the planned SWPF.

7.1.2 Alpha and Sr Removal Chemistry

The technology roadmap has three focal areas relative to development of the chemistry for Alpha and Sr-removal process:

- Continue studies of the baseline technology using MST, emphasizing collection of additional actual waste data and developing a fundamental understanding of the chemistry.
- Evaluate the permanganate process to selectively remove alpha emitters and Sr.
- Develop and test novel sorbents designed specifically to remove Sr and selected actinides.

7.1.2.1 MST R&D Tasks

Existing data suggest that MST may not meet the project requirements for all of the waste in storage when deployed at conditions already evaluated in laboratory studies. Prediction of actinide removal based on the existing data suggests insufficient removal of Pu for five of the projected macrobatches of waste to meet the Saltstone Waste Acceptance Criteria for total alpha emitters. (Note that if the blend plan changes, scenarios also exist in which predictions indicate MST will not adequately remove Np as well.) However, this preliminary study included assumptions specific to the use of TPB precipitation when defining the projected composition of the 67 macrobatches (i.e., nominally one million gallons of waste prepared for process facility) of waste for treatment. The project should revise the waste blending profile, assuming use of the solvent extraction and MST chemistry. The revised study may still identify a number of batches that will require variations from the demonstrated operational conditions for MST. The revision should occur early in FY02 to support the proposed schedule.

After identification of the bounding wastes, researchers will conduct experiments to examine the performance of MST in treating samples from these bounding batches of HLW. Testing will include characterization of the waste to ascertain the accuracy of the predicted compositions. Furthermore, the direct measurements for these wastes eliminates any uncertainty due to predicting behavior based on the current limited understanding of the fundamental chemistry. Sample collection efforts should begin immediately with testing for at least one batch completed by mid-FY02. Testing will continue in FY03 and beyond for additional batches of waste.

Research will continue to develop sufficient understanding of the fundamental chemistry to reliably predict performance. During FY01, researchers used X-ray absorption fine structure analyses (XAFS) to examine the effects of MST surface chemistry on Sr sorption.¹⁹ The work demonstrated that Sr associates with the MST primarily by undergoing partial dehydration and specific adsorption. Structural incorporation of Sr into the MST lattice may

occur to a limited extent, but Sr does not bind via ion exchange with sodium. The Sr coordination environment – or speciation – does change upon sorption.

Similar measurements examined plutonium, uranium, and neptunium interaction with MST. 20,21 Uranium(VI) sorbs via an inner sphere/specific adsorption mechanism. Plutonium [added as Pu(IV)] exhibits inner sphere/specific adsorption as polymeric (colloidal) Pu species – with a local environment that is consistent with Pu(IV). Plutonium [added as Pu(VI)] exhibits inner sphere/specific adsorption as monomeric species on MST. Apparently, Pu(VI) has a limited stability in the waste – either in solution or sorbed on the solids – as demonstrated by its persistence over the several-week test. Neptunium [from salt solutions spiked with a Np(IV) stock solution] exhibits outer sphere/electrostatic sorption as monomeric Np . Neptunium [from salt solutions spiked with a Np(V) stock solution] exhibits inner sphere/specific adsorption as polymeric Np species. The studies could not differentiate whether between the final oxidation states for the Np in the two studies. As evidenced by the studies, sorption of actinides is site specific and probably occurs on distorted and perfect Ti octahedra (if present) on the MST.

During FY02, Transmission Electron Microscopy (TEM) and Scanning TEM (STEM) will be used to complement the findings from the earlier XAFS work. The combined information will help develop a first-principles model to predict the performance by MST in removing key radionuclides. Without such a model, the project remains hindered by the limited ability of empirical predictions from past experiments to reliability estimate behavior for a diverse range of waste compositions. Development of such a model will progress only to a limited extent in FY02, restricted in large part by the limited extent of the XAFS and TEM/STEM studies.

Lacking demonstration of the use of MST to successfully treat the entire waste inventory for SRS at baseline operating conditions, the project needs to select and evaluate a mitigation path. One option involves the use of additional MST for these select batches. Evaluation of that alternative would require additional glass studies. Other approaches include dilution of the waste or slower process cycle times. These approaches imply greater project costs or extended process schedule. If selected, the project should alter the planning documents to reflect these delays and costs. Regardless of the selected mitigation path, the planned use of MST requires revision of the projected glass composition profiles for the additional titanate content. This change in composition necessitates additional work on glass qualification. The timing of these tasks remains uncertain as preparation of this plan nears completion, but likely falls into FY03.

7.1.2.1.1 Develop MST Qualification Test to Support Procurements (*Not Presently Funded*)

The ultimate deployment of the MST technology requires establishing a new vendor supply of material. Analysis of the existing supply indicates a limited shelf life for the material. Over time, the MST shows a loss in the ability to sorb Sr as well as a change in particle size

due to agglomeration. Also, results from tests in late FY01 show variability in Sr removal performance from different manufacturing lots.²⁰

While these attributes do not threaten process viability, they do limit the reliability of predictions for performance. Obtaining a new supply also requires establishment of procurement specifications and qualification test protocols for the material. Specifications and protocols exist from the previous plan to use this sorbent for the ITP process. However, both tools need to be reviewed and potentially revised to reflect current project plans. Sufficient progress must occur in FY02 on these procurement issues to provide adequate supplies for completion of scheduled R&D activities.

Procurement of MST for the operating facilities will require development of a standard qualification test. The qualification involves a combination of criteria (i.e., particle size, Sr removal efficiency, and actinide removal efficiency) with available data insufficient to finalize the criteria. After a complete evaluation of the alternatives for solid-liquid separation, a particle size requirement will be developed. A test will be defined for removal efficiency for Sr and actinides derived in part from the revised production schedule for processing the waste.

7.1.2.1.2 Perform MST Test on "Bounding Waste"

During FY01, the projected blending plan for the facility defining 67 macrobatches was developed and MST performance for removing Sr and Pu from those batches was estimated. The projections identified five batches that failed to meet process objectives at the proposed operating conditions. This FY02 task will provide experimental evaluation of MST efficiency for the limiting wastes. The study will involve developing a revised blend profile, based on selection of the CSSX process; collecting tank samples for the most limiting waste; and performing the experiments.

7.1.2.1.3 Larger-Scale (100-L) MST Test with Actual Waste

The SPP proposes use of MST to remove Sr and selected radionuclides from HLW. Previous studies provided the technical bases for the conceptual design of a final processing facility. The testing only included a single evaluation of the influence of mixing and only in small volumes. The demonstration of the process using solvent extraction included verification of the MST performance.²² The efficiency for removal of Sr proved marginal, presumably due to poor mixing. The waste treated required no removal of plutonium. A parallel demonstration of MST in conjunction with the TPB process using the same supply of MST showed better performance.²³

Presumably the improved performance resulted from the superior mixing conditions. The Savannah River Technology Center (SRTC) will examine MST efficiency using a larger (~100 L) actual waste sample under mixing conditions that approximate those anticipated in the process facility. The test will serve as the largest demonstration on the process to date and will provide insight as to the influence of mixing of performance. (The demonstration of

the CSSX process at approximately this scale showed lower-than-expected removal efficiency for Sr, presumably due to inadequate mixing.) The test will likely use a supernatant from dissolved salt cake proposed for collection from Tank 37H.

7.1.2.1.4 Larger-Scale MST Test: Spike-Simulated Waste (*Not Presently Funded*)

To complement the examination of the influence on mixing on sorption performance using actual waste, the program will also conduct tests using simulated wastes. These tests will allow studies at a range of mixing conditions using different agitators. The data will help provide design guidance and insights on process efficiency upon increases in the size of equipment.

The current funding profile anticipates this task proceeding only through equipment preparation in FY02 with testing occurring in early FY03. The TFA will select the performing organization for this test in early FY02 based upon competitive proposals.

7.1.2.2 Permanganate Process R&D Tasks

Preliminary results show that use of sodium permanganate in combination with both sodium formate, or a similar reductant, and isotopic dilution via addition of non-radioactive Sr provide similar performance to MST. However, this technology avoids issues of manufacturing variability and shelf life. In addition, the technology likely also avoids any need to alter current glass qualifications.

The permanganate process chemistry requires significant additional study prior to deployment including successful completion of the tasks initiated in FY01 to screen optimal conditions for use of permanganate with SRS waste.²⁴ This work will lead to a selection of hydrogen peroxide, sodium formate, or formic acid as the preferred reductant and will provide a preliminary understanding of the influence of waste concentration (i.e., ionic strength) on performance. Tests will determine whether use of significantly less – or complete elimination – of non-radioactive Sr achieves acceptable performance. Also, these studies will include an initial demonstration with actual waste. The remaining FY01 work scope (described in Section 7.1.3, Solid-Liquid Separation Technology) provides data related to the separation of the solids from the resulting waste slurries.

In addition to successful completion of the FY01 tasks, this project should demonstrate the permanganate process chemistry and filtration at larger scale prior to selecting the technology as a replacement for use of MST. This testing should occur in FY02 to accommodate the earliest possible decision on replacing MST with the permanganate process.

Note that this same minimal data set would in principle allow consideration of a hybrid process that incorporates both MST and permanganate process in appropriate ratio to achieve the required separations. A hybrid process could combine the rapid Sr sorption kinetics and high loading of MST with similar permanganate characteristics for actinide removal. The

combined rapid kinetics offers a potential to reduce the cycle time for the process, easing filter burden provided that the use of both materials results in an equivalent or lower net solids concentration in the slurry to assure no penalty in filter performance. Use of a hybrid recipe also offers the potential of maintaining titanate content within existing glass qualification limits. An evaluation will be conducted of the hybrid process early in FY02 based on data.

Reliable deployment of the permanganate process requires a full understanding of the sorption chemistry. As with MST, direct measurements related to the surface chemistry will be made using XAFS and TEM/STEM to allow development of a first-principles model for predicting performance. This project will obtain cost savings by conducting these measurements in conjunction with those for MST to the maximal extent possible. Also, the data obtained serve as useful baseline data for the River Protection Program at Hanford proposes use of permanganate process for the same processing objectives.

7.1.2.2.1 Permanganate Process: Ionic Strength, Formate, and Multiple Strike Variations

Existing studies, already completed or in progress, will be extended to evaluate the effectiveness of permanganate process in removing soluble Sr and alpha radionuclides from simulated SRS HLW. The proposed testing further examines the role of formate as a reductant for permanganate ion in this matrix. Also, initial evaluations will be conducted of the influence of lower ionic strength (i.e., at 4.6 M Na) for the solution as well as the relative efficiency of using multiple additions of permanganate – as opposed to a single addition.

7.1.2.2.2 Test of the Permanganate Process with Actual Waste

The relative performance of MST and permanganate process will be evaluated for removal of soluble Sr and alpha-emitting radionuclides from a single sample of SRS HLW supernate. Final details to define test conditions remain under development. However, testing will use archived supernatant samples currently available at SRTC. Selected radionuclides including Pu-238, americium, curium, and Np-237 will be added to provide a challenging test matrix.

7.1.2.3 Novel Sorbent R&D Tasks (EMSP Funding)

Results from FY01 tests with SrTreat[®], sodium nonatitanate, and a pharmacosiderite demonstrated equal or superior performance to MST despite use of larger particle size material.²⁵ These findings, combined with the good performance of solids from permanganate process treatment of waste, strongly suggest that researchers can design a novel sorbent. Based in part on the findings from this project, researchers applied for and received funding for a multi-year investigation from the EMSP starting in FY02. The project plans to evaluate the most promising materials from the EMSP task at the earliest convenient date. When appropriate, the project should supplement funds to accelerate work within the EMSP task aimed at developing the novel sorbents.

7.1.2.3.1 XAFS Studies for Permanganate Process

In FY01, use of XAFS provided an understanding of the fundamental surface chemistry governing the removal of Sr from (simulated) HLW.¹⁹ Similar studies occurred for Pu, U, and Np.^{20,21} The collected data defined the mechanism for removal of the elements, providing an understanding of the limitations achievable in the process. The work in FY02 will extend these techniques for samples from the permanganate process.

7.1.2.3.2 TEM/STEM Structural Analyses for MST and Permanganate Process Solids

Recent advances in the use of TEM and STEM methods allow characterization of the local chemistry on solid surfaces. The FY02 work in this area involves a subcontract for such analyses by Georgia Institute of Technology. SRTC will prepare samples of MST with sorbed actinides and Sr for analysis. Also, testing will examine solids obtained from the permanganate process option.

7.1.3 Solid-Liquid Separation Technology

There are three focal areas for the technology roadmap relative to solid-liquid separation methods:

- Continue studies of the use of conventional cross-flow filtration to separate solids from waste.
- Evaluate the use of a rotary microfilter to separate solids from the waste.
- Complete evaluation of alternate technologies including centrifugation and use of flocculants in a settling and decant application for the desired separation.

7.1.3.1 Cross-Flow Filtration Tasks

Sufficient confidence exists in the use of cross-flow filtration to allow design efforts for the facility to proceed. The project should complete the large-scale demonstration scope initiated in FY01, including determination of filtrate production rate for slurries containing only MST and the investigation of two simulated sludges. These data will provide baseline data for the facility under a wide range of operating conditions.

The pilot-scale cross-flow filter used during the past several years of testing developed a leak in late FY01. The vendor recommended actions to determine the location – and possibly the cause – of the leak and return the equipment to service. These efforts will be completed in early FY02; however, should these efforts not provide a definitive cause for the leak, the project will conduct additional diagnostics on the failed filter, including more elaborate actions to identify the leak site and destructive metallurgical analysis to investigate the cause.

While this database provides a sufficient understanding of cross-flow filtration for sludge and MST slurries, the project lacks adequate data needed to deploy the permanganate process chemistry in the facility. Tests conducted late in FY01 evaluated filtration using simulated waste, and filtration tests will be conducted in early FY02 using slurries produced to evaluate permanganate for treatment of HLW samples. Assuming encouraging data, the project will fund larger-scale tests at University of South Carolina (USC) to demonstrate filtration rates for simulated waste slurries from permanganate process treatment. These demonstrations will include measurement of the particle size distribution for the solids during the precipitation and under the shear conditions of filtration.

7.1.3.1.1 Cross-Flow Filtration Tests: Permanganate Process

This testing will evaluate the cross-flow filtration of slurries containing simulated HLW sludge and manganese solids resulting from the use of permanganate process proposed to remove soluble Sr and actinides. The proposed testing will provide a direct comparison in filtration performance using the Parallel Rheology Experimental Filter for slurries representing both the proposed permanganate process and the baseline process that uses MST.

7.1.3.1.2 Metallurgical Evaluation of Failed Filter from USC

In FY01, the filter element used at USC showed evidence of solids passing through the media. A second test confirmed the event and USC arranged a subcontract to determine the bubble point (i.e., the pressure at which air bubbles first penetrate the filter media).²⁶ To date the leak site for the filter has not been identified. Late in FY01, Mott Metallurgical Corporation (headquartered in Farmington, Connecticut) agreed to provide limited diagnostics support without charge and to share data from the analyses. Those analyses suggested that the leak occurred due to damage of the seal face of the O-ring used to assemble the equipment. The speculation is that the abrasion occurred during prolonged service due to flexing of the horizontal filter during backpulsing and operation. The hardened design of the filter – such as that deployed in the ITP facility – does not use such O-ring seals, relying instead on welded surfaces. Mott Corporation initiated repair of the seal faces, and will install the filter late in FY01 to assess whether the repairs successfully mitigate the leak. If testing indicates that a leak still exists attempts will be made to locate the leak site through other means such as adapting a housing to allow visual flow testing for identification of the leak site. Following that effort destructive metallurgical examination of the filter tubes will be conducted and porosity measurements to better characterize the failure mode will be made.

7.1.3.1.3 Filter Cleaning Studies

The baseline process for the SPP assumes use of oxalic acid to clean the cross-flow filters thereby removing residual sludge and MST. The proposed work will examine the use of alternate chemicals for cleaning, including evaluation of cleaning efficiency with simulated waste and actual HLW in the Cells Unit Filter. Studies will compare the cleaning efficiency obtained using oxalic acid (i.e., as in the baseline flowsheet), nitric acid, and methods using various additives aimed at improving leaching efficiencies for trapped solids. Initial screening tests may use "dead-end" Mott filters under protocols approved by project management.

7.1.3.1.4 Filtration Tests with Actual Waste

During FY01, sludge filtration tests were performed using various archived samples and added MST.²⁷ The proposed studies will extend the database using newly acquired sludge samples. Ideally, the test will use the dissolved salt cake solution proposed for collection from Tank 37H.

7.1.3.1.5 Permanganate Filtration Test with Actual Waste

During late FY01, a test began with actual waste to examine the efficiency of permanganate process for removing Sr and alpha emitters.²⁴ Also, similar filtration tests were initiated using simulate wastes. The FY02 work extends testing to include filtration studies on actual waste sludge resulting from the application of permanganate process. The test will use the optimized flowsheet developed in testing during the last quarter of FY01 as well as samples from that testing (to the maximum extent practical).

7.1.3.1.6 Pilot-Scale Permanganate Process Precipitation/Filtration Test (Simulated Waste)

The proposed work provides for pilot-scale examination of the permanganate process using simulated waste in conjunction with cross-flow filtration studies. The work will use the facilities available at USC including an installed Lasentec particle size analyzer to evaluate the use of this measurement for process control.

7.1.3.2 Rotary Microfilter Tasks

Vendor testing of a rotary microfilter in FY01 showed significant improvement – two to six times the flux – compared to results from conventional cross-flow filters. However, little data exist related to reliability and maintenance of this equipment for radioactive service. A design review occurred with vendor representatives and program researchers in mid-August 2001 to allow preliminary evaluation of the equipment. The review culminated in a decision to extend testing in FY02 to include experiments with actual waste as well as long duration reliability testing of the equipment at pilot-scale.

Each of the research tasks with the rotary microfilter will also include slurries produced from the permanganate process treatment of waste. Conducting the tests with both slurries minimizes the costs associated with setup, disassembly, and waste disposal. The expense of the reliability and maintenance testing prohibits full testing of both chemistry options. Rather, research will include demonstration with both MST and permanganate process solids within the extended test duration, although this adds a complexity to the evaluation of the resulting data.

7.1.3.2.1 Actual Waste Filtration Test Using SpinTek Rotary Microfilter

Tests of the SpinTek Rotary Microfilter at the vendor location in FY01 demonstrated a significant improvement in performance relative to the conventional cross-flow units. This FY02 work will examine the performance using actual HLW samples. Should the project decide to employ the composite ceramic and stainless-steel filter media that show a further improvement in performance, the testing will examine the media for evidence of retention of radionuclides. Testing will also include cleaning of the filter, will use samples from the FY01 filtration studies using the conventional cross-flow filter, and may also employ samples from Tank 37H, if available.

The funds for this task will be released in two portions. The initial release at the start of the fiscal year will provide for procurement of the filter from the vendor. The remaining funds will be released later – nominally in January – to provide for installation and testing of the equipment.

7.1.3.2.2 Rotary Microfilter Test at Pilot Scale with Simulated Waste

This task provides for procurement and testing of a SpinTek rotary microfilter at USC. Testing with limited volumes of waste occurred at the vendor location in FY01 indicating markedly improved performance relative to a conventional cross-flow filter. However, the program requires more extensive and longer duration tests to assess the performance and reliability of the equipment in the proposed service.

These tests will persist for a duration (e.g., 1000 hour) comparable to that used to evaluate the reliability of the equipment. Testing will also include evaluation of cleaning protocol. The standard protocol for cleaning these filters does not include the backpulsing method proposed for the cross-flow filter. Rather, cleaning will involve circulation of cleaning fluids as well as possible disassembly and remote handling. The tests at USC will provide the baseline cleaning information for the technology.

7.1.3.3 Evaluation of Alternative Solid-Liquid Separation Methods

Research tasks in late FY01 include evaluation of the use of a centrifuge for achieving the desired separation of solids.²⁹ This testing will examine performance of the equipment with slurries representing both the MST and permanganate processes. Also, work in progress examines the impact of entrained solids on the solvent extraction process.³⁰ The project should complete both tasks prior to defining any future work using this method of solid liquid separation.

7.1.3.3.1 Centrifuge Testing

The centrifuge tests use an Alfa Laval Sharles P600 series decanter centrifuge. The feed for the tests include slurries containing mixtures of simulated SRS HLW supernate, simulated SRS HLW sludge, MST, permanganate process, and commercially available flocculating agents. The testing will provide sufficient data to understand the approximate efficiency of centrifuges for removal of solids from waste and to allow development of conceptual designs using this technology. Vendors will be consulted to identify promising equipment for this application beyond the unit tested.

7.1.4 Analytical Monitoring

There are two important focal areas for the technology roadmap relative to analytical methods:

- Identify a preferred (baseline) analytical approach for determining concentrations of Sr and total alpha emitters.
- Develop an on-line or at-line technology that provides real-time determination of the concentrations in the filtered waste following treatment with MST.

Both tasks should seek to provide a reduction in the analytical response time assumed in the calculations for the facility design.³¹ Reduction of the response time allows a reduction in the filtration rate and, hence, allows use of smaller pumps.

7.1.4.1 Defining the Baseline Methods for Sr and Alpha Analyses

Evaluation and selection of a baseline technology should occur in early FY02 to maximize the data provided to the Engineering, Procurement, and Construction Contractor for design of the final facility. Start of engineering deployment efforts and verification testing of the selected technology late in FY02 or in FY03 will likely satisfy the Engineering, Procurement, and Construction needs. However, this timing requires concurrence from that contractor as the earliest practical date.

The preconceptual design for the SWPF assumes use of off-line analyses to measure the Sr and alpha emitter content of waste following treatment with MST. The calculations to date

assume a 20-hour response time for this analysis. The FY02 work will survey available methods, select the most promising candidates, and evaluate performance on simulated and actual wastes.

7.1.4.2 Development of Neutron Counting for On-Line Monitor

In contrast, the on-line or at-line method requires a significant advance in the state of the art for radionuclide monitoring. The preferred candidate technology – following an assessment of several vendor proposals and an independent assessment of available technologies for this application – involves use of neutron counting in the presence of a high gamma radiation field. This technology first requires laboratory demonstration with HLW samples.

A solicitation of vendor bids for on-line analytical equipment to measure Sr and alpha emitters identified no viable candidates as confirmed by an independent assessment. Development on an on-line or at-line analytical method with less than 20-hour response would reduce process cycle time. Previously, the program considered the development of a neutron counting method, but halted that effort when the development cost appeared prohibitive. The independent evaluation identified the neutron counting method as the most probable successful path to support the baseline configuration. The task provides development of a prototypical monitor [at Pacific Northwest National Laboratory (PNNL)] and feasibility testing of the equipment using actual HLW (at SRTC).

The SRTC scope involves preparation of the shielded cells, or similar facility, for use of the prototype. Samples of HLW will be obtained and prepared for analysis. Parallel analysis using conventional radiochemical methods will serve for validation of the monitor's performance.

7.2 Caustic Side Solvent Extraction

The CSSX process uses a novel solvent made up of four components: calix[4]arene-bis-(tert-octylbenzo-crown-6), known as BOBCalixC6; 1-(2,2,3,3-tetrafluoropropoxy)-3-(4-secbutylphenoxy)-2-propanol, known as modifier Cs-7SB; trioctylamine, known as TOA; and Isopar[®] L, as a diluent. The solvent is contacted with the alkaline waste stream to extract Cs in a series of countercurrent centrifugal contactors (the extraction stages). The resulting clean aqueous raffinate is transferred to SDF for disposal. Following Cs extraction, the solvent is scrubbed with dilute acid (0.05 M) to remove other soluble salts from the solvent stream (the scrub stages). The scrubbed solvent then passes into the strip stages where it is contacted with a very dilute (0.001 M) acid stream to transfer the Cs to the aqueous phase. The aqueous strip effluent is transferred to the DWPF. The baseline process also includes washing the aqueous exit streams with diluent to recover solvent, and washing the solvent with base to remove extracted impurities and solvent degradation products.

The basis and composition of the waste simulant to be used in all CSSX testing are described in an SRS position paper.³² The simulant composition is similar to previous simulants, but includes more compounds. The new simulant was developed not only to reduce the

differences between the simulant and actual waste with regard to most inorganic components, but to also stress the solvent system with certain minor organic compounds and certain metals that could possibly act as catalysts for solvent decomposition. This simulant is called the CSSX simulant to distinguish it from previous simulants.

7.2.1 R&D Roadmap Summary – Caustic Side Solvent Extraction

The science and technology roadmap for CSSX is shown in Appendix A. The CSSX roadmap defines needs in the following three basic categories:

- Process chemistry,
- Process engineering, and
- HLW System interface.

Process chemistry includes data on the thermal and hydraulic transport properties and mass transfer properties that are needed to finalize the conceptual design. These data are used to establish the physical and engineering property basis for the project and detailed design.

Examples of key decisions resulting from these activities include specification of: centrifugal contactor size, solvent clean-up chemistry, solvent recovery technology, and optimizing the process flowsheet.

Physical property and process engineering data from engineering-scale tests will be developed during the conceptual design phase. Confirming performance data will be developed during unit operations testing to support preliminary design. These data are needed to resolve issues related to equipment sizing, specific equipment attributes, materials of construction, and operational parameters such as pressure drop and requirements for temperature control. A key deliverable for this phase is demonstrating that the individual components will function as intended in support of establishing the design input for the final design stage of the project.

Additional development and testing during the conceptual design phase will help assure proper feed and product interfaces of the CSSX process with the HLW Tank Farm, DWPF, and SDF. The issues of concern include assurance of glass composition and quality, waste feed blending and characterization, and waste acceptance.

For CSSX, the key issues center on the maturity of the solvent system. These issues include the stability of the solvent (both radiolytic and chemical), the impact of minor solvent decomposition products and/or impurities on system performance and efficiency, and commercialization of the production of the extractant and modifier. Initial testing indicated that stripping efficiencies could be impacted by trace impurities. To address concerns related to trace impurities, a second-generation solvent was developed. Preliminary data indicate the effect of trace impurities has been substantially reduced, if not eliminated.

7.2.2 Process Chemistry

R&D results obtained in FY00 and FY01 point to possible improvements in solvent performance. Optimal concentrations of solvent components could be employed, including a higher modifier concentration, lower extractant concentration, and a higher TOA concentration. Higher modifier concentration provides greater resistance to third-phase formation and lowers the temperature limit of the plant operating window. An economic benefit to plant operation may be gained by lowering the extractant concentration. Current data suggest that increasing the TOA concentration will improve the stripping in the presence of organic components in the waste feed. These aspects of process chemistry as well as others associated with solvent degradation and clean up need to be investigated further during FY02.

7.2.2.1 Solvent Optimization Criteria

The criteria for defining the optimum solvent composition were developed and formalized in a letter report late in FY01.³⁴ A test matrix was prepared and used to guide the subsequent experimental program. Results of the experimental program led to a recommendation for a new solvent composition containing less extractant and more modifier.³⁵

7.2.2.2 Basic Data for Optimized Solvent

Analytical support will be provided by ORNL for solvent component solubility studies to be conducted during late FY01 and FY02.

7.2.2.3 Chemical/Physical Property Experiments on the Modified Solvent Composition

The solvent composition was optimized late in FY01 by changing the concentrations of the extractant, phase modifier, and the TOA stripping aid. These changes in concentration may affect the physical and possibly the chemical properties of the solvent. Studies are needed to define the changes in physical and chemical properties. The work involves measurement of the properties at the new composition and within a range of compositions around the optimum over the expected process temperature range: density, viscosity, break time, solids precipitation, and phase separation. Any chemical stability tests where the effects cannot be predicted from the studies of the previous solvent composition will be repeated.

Experiments investigating the physical and chemical properties of the optimized solvent, which were initiated in FY01, will be completed in FY02.³⁶ The work will encompass extraction, scrub and strip (ESS) protocol for the measurement of Cs distribution ratios, studies of third-phase formation and BOBCalixC6 solubility, and the measurement of dispersion numbers (a dimensionless number based on the break time and initial thickness of the dispersion layer), solvent viscosity, surface tension, and density. Experiments carried out in FY01 will have yielded a recommendation regarding the reformulated solvent composition. Because of the potential for fluctuation of the component concentrations in the

process plant environment, chemical and physical property data will be obtained for a range of concentrations within an interval defined by the WSRC Process Engineering Group.

Laboratory-scale batch-equilibrium tests will be repeated with waste simulant at temperatures spanning the expected process plant conditions (15°C to 35°C) to perform flowsheet design and to predict performance as a function of temperature. These tests should also include a range of feed compositions to allow the prediction of Cs distribution with actual-waste compositions that do not exactly match that of the SRS waste simulant. Actual waste tests with the new solvent are described in Section 7.2.3.2.3.

Tests involving the distribution behavior of major and minor feed components will be included in this study. Particular attention will be devoted to determining the dependence of the strip Cs distribution ratio on the nitrite content of the waste simulant. The concentration of modifier will be higher than the concentration used in FY01, which will have a definite impact on the sodium and, to a lesser extent, the potassium content of the solvent in the scrub and strip stages. Acceptable solvent behavior needs to be verified. Partitioning of some of the minor components will be determined. Emphasis will be placed on those minor components that were previously shown to partition strongly to the solvent; these are likely to include DBP and n-butanol, together with certain lipophilic anions.

The experiments in this task will employ Cs-137 tracer. Analytical methodology will include gamma counting (Cs-137 and Na-22), Inductively Coupled Plasma-Atomic Emission Spectroscopy (Na, K), Inductively Coupled Plasma-Mass Spectroscopy (metal ions), ion chromatography (anions), High Performance Liquid Chromatography (organic species), gas chromatograph-mass spectroscopy (organic species), and other techniques, as required. Some of these measurements will be conducted within the Oak Ridge National Laboratory (ORNL) CASD Chemical Separations Group; analytical service groups will be employed as needed.

7.2.2.4 Check Cesium Distribution Model Against Experimental Results

The Cs distribution model developed in FY01 showed a good agreement between the predicted and experimentally obtained data.³⁷ The optimization of the solvent will produce a new set of concentrations in the organic phase that will have to be taken into account in the model developed in FY01. In order to confirm the set of species included in the current model, more Cs distribution data will be obtained using the new solvent.

Cs will be extracted from simple aqueous systems to provide the required thermodynamic rigor. Simple tracer techniques (Cs-137 and Na-22) and Inductively Coupled Plasma-Atomic Emission Spectroscopy will be employed to generate data points over a range of component concentrations and temperatures. The computer program SXFIT, which uses the Pitzer treatment for activity coefficients and can handle an unlimited number of electrolytes and solvent components, will be used to create a modified model that accounts for the changes in the organic phase. This task will assess the validity of the revised model for predicting Cs distribution ratios from simulants and actual wastes.

7.2.2.5 Expand ORNL's D-Value Model to Incorporate Optimized Solvent and Waste Compositions

This task is an extension of modeling work performed at ORNL during FY01 in order for the model to cover the optimized solvent composition and to ensure that a wide range of waste compositions can be modeled. ORNL will transfer the model to other sites for use in operating models. During FY01, ORNL developed a model to calculate extraction distribution coefficients for Cs from salt solutions using the existing CSSX solvent. Pure salts of sodium including nitrate, nitrite, hydroxide, and chloride were used in tests to develop the model. The new optimized solvent developed late in FY01 requires additional batch extraction data to be collected to modify the model. This task will develop and execute a statistically designed set of measurements of the Cs distribution coefficients (extraction, scrub, and strip) to check and/or update the Cs distribution model for the optimized solvent composition.

The present model does not account for salting by divalent ions such as sulfate and carbonate, which are present in significant concentrations in SRS waste solutions. Batch extraction tests are needed to incorporate effects of these ions into the model. The model will be checked against as wide a variation of waste compositions as possible using data from actual waste tests. These checks are needed to ensure that the model will calculate accurate distribution coefficients for use in material balance calculations for the plant and during operation with different feed batches.

7.2.2.6 Solvent Preparation

The extractant and modifier are new materials first synthesized for use in the process flowsheet and as a result required protection of intellectual property during development of suppliers and transfer of the technology from ORNL to SRS. The Commercialization Plan or Technology Transfer Plan includes protecting intellectual property by way of patents and non-disclosure agreements as necessary. An invention disclosure covering the synthesis and use of the second-generation modifiers was submitted to ORNL's Office of Technology Transfer in FY99. The patent on the base CSSX process was issued in January 2001.

During 1998 and 1999, the extractant BOBCalixC6 was provided in small batches (<50 g) of high-quality material by IBC Advanced Technologies, a small specialty chemical company located in American Fork, Utah. In FY00, IBC Advanced Technologies, Inc. successfully manufactured and delivered on schedule a 1-kg lot of BOBCalixC6; the material was of high purity. IBC Advanced Technologies, Inc. also expressed willingness and confidence in their ability to produce larger quantities of the material.³⁸

In FY00, the Cs-7SB modifier was only produced at ORNL in small quantities. In FY01, the synthesis of Cs-7SB modifier was simplified and scaled up to the 3 kg level by ORNL. ORNL also identified companies possibly interested in producing extractant and/or modifier.³⁹ The information was transferred to SRS to allow ordering of test quantities of

extractant and modifier from vendors. ^{40,41} A quality assurance test ⁴² and analytical methods for solvent purity ⁴³ were developed and demonstrated on both fresh and recycled, washed solvent. ⁴² These activities completed transfer of the technology to SRS.

ORNL prepared and qualified all solvent used in R&D testing at ORNL, ANL, and SRTC during FY00 and FY01. The FY02 program includes preparation of another large batch of modifier and preparation and qualification of solvent for all R&D activities. Depending on the quantity of solvent needed for R&D, more extractant may be ordered and additional modifier synthesized at ORNL.

7.2.2.7 Optimized Solvent Flowsheet Modeling

Flowsheet modeling has been performed using the Spreadsheet Algorithm for Stagewise Solvent Extraction program and distribution coefficients measured at ORNL for both prior solvents tested for Cs removal. Similar modeling was performed for the optimized solvent to ensure a workable flowsheet and determine the robustness of the process.⁴⁴ Modeling results were used in the selection of the optimum solvent.³⁵

7.2.2.8 Simulant Flowsheet Testing with Optimized Solvent (2-cm Scale)

This task is a continuation and expansion of work performed in FY01. In FY00 and FY01, ANL successfully performed proof-of-concept tests for the CSSX flowsheet with the existing solvent composition. ⁴⁵ Such a proof-of-concept test needs to be performed for the optimized solvent composition. This task will examine hydraulic performance, stage efficiency, DFs, and CFs for the modified solvent composition in a 32-stage, 2-cm contactor apparatus during a 12-hour test of the CSSX process. Tests at ANL and SRTC during FY01 demonstrated solvent washing and recycle using a single centrifugal contactor stage with 0.01-M NaOH as the wash solution. ^{22,46} In the planned test, solvent will be washed in one contactor stage with 0.010 M NaOH, but may include reuse of NaOH recycled to minimize waste. However, these conditions could be changed depending on results of tasks described in Section 7.2.2.11.

7.2.2.9 Organic Decomposition Pathway Study

Extensive studies on the chemical and thermal stability of the solvent were performed in FY00 and FY01.⁴⁷ Tests to date have not shown any decomposition of the extractant and only minor degradation of the modifier due to chemical or radiolytic reactions. Degradation of the modifier essentially involved hydrolysis of the modifier to give expected products. The TOA degradation was greatest with the reaction products agreeing with literature reports. In order to ensure that there are no reactions that would result in safety problems or process failure, a review of the literature is needed to identify reaction conditions that could decompose or alter the composition of the extractant and modifier.

In FY02, a search of the chemical literature will be made for reaction conditions that decompose the extractant or modifier in the CSSX solvent system. Reaction conditions shall

include temperature, radiation, normal operating conditions, and process upset conditions. The reaction conditions include solutions containing high concentrations of nitrate, nitrite and hydroxide as well as nitric acid solutions. A report will be prepared summarizing conditions that pose threats to the stability of the solvent system based on literature information.

7.2.2.10 Analysis of Solvent and Solvent Wash Solutions

The analysis of solvent and solvent wash solutions from flowsheet testing provides insight into organic compounds that may build up in the solvent or are washed from the solvent. ORNL will complete characterization of the solvent and solvent wash solution from the ANL March 2001 multi-day test, where the solvent was recycled a total of 40 times. Since this test was conducted with waste simulant, the identity of compounds of interest are known; however, method development and or modification will be required to determine the concentrations of the compounds in the respective solutions. This task complements work that SRTC performed on similar solutions obtained from the actual waste test. Characterization of these solutions is relevant to the solvent recycle and cleanup R&D need.

7.2.2.11 Effect of NaOH Concentration on Emulsion Formation

Small quantities of emulsion were observed to form in the solvent wash decanter during solvent extraction tests with both simulant and actual waste solutions. ^{11,46} Emulsifiers may be formed as a result of chemical or radiolytic degradation of solvent components. Emulsions could also be a result of the smaller density difference between the liquids and low concentration of NaOH. Studies are needed to identify the cause of emulsion formation and examine the effect of NaOH concentration on emulsion formation and washing effectiveness. Some hydraulic studies are needed to ensure that total hydraulic capacity of the contactor is not being exceeded for these liquids.

7.2.3 Actual Waste Studies

One of the largest unknown concerns for any technology to be used for processing HLW is whether the actual waste solutions will provide the same results as simulants. Additional studies are needed to ensure that actual waste solutions behave in a similar manner to simulants used for process development. Limited testing with SRS actual waste solutions was conducted in FY01. ^{22,48,49}

7.2.3.1 Internal Irradiation Test with Actual Waste

Internal irradiation tests were performed with five different actual waste samples during FY01. However, due to problems with the test protocol and sample analyses especially for the organic samples, the results were scattered. This test would provide for new internal irradiation tests with actual waste using an improved test protocol. The improved protocol will mimic the simulant tests performed at ORNL for internal irradiation with spiked simulant, and will include one or more SRS actual waste samples and the ORNL simulant (as

a control). The task will determine solvent decomposition rates and effects on ESS distribution coefficients from internal irradiation.

7.2.3.2 Actual Waste Batch Tests with Dissolved Salt Cake

This task extended previous work on radioactive supernate samples to dissolved salt cake samples. Two dissolved salt cake samples were obtained from SRS Tanks 38H and 46F and their composition was determined. The distribution of Cs between aqueous and solvent phases in ESS batch tests were measured. The experimentally measured Cs distribution coefficients for the extraction and scrub steps agreed with predictions and met process requirements. Additional work in FY02 will investigate discrepancies in the strip distribution coefficients for the Tank 38H sample and will result in completion of the final report.

7.2.3.3 ESS Batch Distribution Tests with Actual Waste

Testing in FY01 showed acceptable ESS of Cs from various waste tanks. ⁴⁹ Experimental difficulties associated with remote handling of radioactive waste appear to have affected some results. Carryover of caustic through the single scrub step appears to have caused high scrub and strip results. A new batch test protocol using two scrub tests will be used in figure tests. The extraction results were marginal though acceptable for processing, but in some cases did not agree with the predictions of the ORNL model. Additional actual waste data and refinement of the model are planned for FY02. Tests will include SRS HLW samples from various storage tanks, including the 3H Evaporator feed/drop tanks; dissolved salt cake samples; and a sample of HLW treated by the permanganate process for actinide removal. Examination of these samples under processing conditions extends the database for actual waste.

7.2.3.4 Organic Analysis from FY01 Actual Waste Flowsheet Test

Analytical results for organic compounds and minor components in the process streams from the FY01 CSSX actual waste flowsheet test were not available when the final test report was issued. The analyses were completed and reviewed, but were not documented in FY01 due to manpower shortages for the remainder of the fiscal year. This task allows for preparation and review of the written report in FY02.

7.2.3.5 2-cm Contactor Test with Optimized Solvent Composition and Actual Waste From Tanks 37H and 44F

Following optimization, the new solvent system will be tested in a 32-stage, 2-cm contactor apparatus using a composite sample of radioactive waste from Tanks 37H and 44F. This test allows direct comparison with the previous solvent composition that was tested with this waste solution in FY01.²² The test will include the determination of the maximum hydraulic capacity of the apparatus using simulated waste and ≥24-hour test using Tanks 37H/44F composite. The Cs DF for the waste solution, CF of Cs from feed to strip stream, and the DF

for the solvent will be determined and compared with earlier tests. The test also involves analyses of the amount of organic in the end streams (including spent 0.01-M NaOH solvent wash solution) and evaluation of the results against the Waste Acceptance Criteria for DWPF and SDF.

7.2.3.6 2-cm Contactor Tests with Actual Dissolved Salt Cake Waste

The first contactor tests with actual HLW solution was performed during FY01 with supernatant solution. The chemical composition of dissolved salt cake is expected to be different from the supernatant solutions and needs to be tested in contactors. The new solvent system will be tested in a 32-stage, 2-cm contactor apparatus using a radioactive waste sample prepared by dissolving salt cake obtained from the SRS tank farms. (A dissolved salt cake sample will likely contain a high nitrite concentration.) The salt cake will be dissolved by the same flowsheet to be used during plant operation. The test will run a minimum of 12 hours and require approximately 14 kg of damp salt cake. The task also involves analyses of the amount of organic (including chemical and radiation degradation products) in the end streams (the spent 0.01-M NaOH solvent wash solution) and evaluation of the results against the Waste Acceptance Criteria for DWPF and SDF.

7.2.3.7 Actual Waste Stability Studies

In FY01, experimentation were completed to examine the propensity of SRS HLW samples to form precipitates when heated or when seeded with various solids. The collected data will help in efforts at ORNL to spot check a thermodynamic model for predicting solids formation in alkaline waste.

Sample preparation and analytical protocols were developed to measure the amount of organic dissolved or entrained in the aqueous streams from the demonstration of the solvent extraction process with actual waste samples. This task provides funding to complete development of the technical reports. Also, the funding allows for disposal of residue materials from these and other experimental efforts.

7.2.3.8 Identification of Organic Compounds and Actinide Characterization of SRS HLW

Minor concentrations of organic compounds, (i.e., dibutylphophoric acid) in SRS HLW could impact performance of the CSSX solvent system. Sensitive methods for identifying and quantifying of trace organic compounds in SRS actual waste are needed to provide early warning of potential problems. Knowledge of potential organic compounds will allow for protocol development for testing future waste samples. This task provides for a review and report of potential organic compounds from past SRS operations of the various facilities that discharge to the tank farms (canyons, laboratories, 299-H, etc.) and future use of additives proposed for the Sr/transuranic removal and filtration steps of the SPP flowsheet. Initially, SRTC and HLW engineering will screen prospective tanks and develop a list of four to six tanks to be sampled. Samples will be prepared in the shielded cells and submitted for

actinide analysis. Additionally, in FY01 SRTC used centrifugal filters to begin examining for the presence of colloidal actinide (Pu) species. These colloids could have an impact on the MST portion of the SPP flowsheet and could potentially impact solvent extraction. This work will be expanded to include these samples. This task provides funding for arranging and shipping the samples of actual waste to the laboratory that performs analyses for organics (see Section 7.2.3.9).

7.2.3.9 Organic and Actinide Characterization

The HLW at the SRS was generated during processing of nuclear materials by solvent extraction with tributyl phosphate and by ion exchange with both anion and cation exchange resins. Residual portions of these organics as well as gelatin, Alconox[®], (made by Alconox, Inc., White Plains, New York) and potentially other organic complexants were transferred to the HLW tanks along with the aqueous solutions. Subsequent degradation of these organics has produced degradation products such as dibutyl phosphoric acid, trimethylamine, and other organics at very low concentrations. Measurements of organic compounds are limited due to the intense radioactivity of the samples. Identification and quantification of the organic species present are needed to determine if the compounds will interfere with processing of the wastes through the solvent extraction process selected for Cs removal from these wastes.

This task requires the development and testing of analytical procedures suitable for trace organic compounds in SRS HLW. Trace compounds may include methanol, butanol, toluene, n-paraffin, tri-, di-, and mono-butylphosphate, trimethylamine, and dimethyl siloxanes. The procedures may include preconcentration or decontamination activities to obtain low detection limits with highly radioactive samples. After demonstrating the analytical procedures with simulated waste solutions, up to six samples of undiluted SRS HLW will be provided and the analytical procedures used to identify and measure organic compounds present.

7.2.3.10 Analytical Methods for Cs-137 and Other Radionuclides in Solvent Samples

Analytical characterization of the solvent extraction process suffers from the inability to analyze the organic phase by means of mass spectrometry using the current setup at SRTC. This activity would upgrade the SRTC mass spectrometer to allow the direct injection of the organic phase, which is needed to determine species including noble metals, technetium and actinides. This upgrade will allow the mass flow meters to deliver oxygen to the plasma and a de-solvator before the plasma.

7.2.4 Engineering Tests of Equipment

7.2.4.1 Contactor Solids Performance

The present flowsheet involves removal of alpha and Sr prior to solvent extraction of Cs. This process arrangement is required due to the presence of sludge solids in the feed solutions, which could interfere with the solvent extraction process. The sludge solids are removed along with the MST during Alpha and Sr-removal process. The size of the Alpha and Sr-removal equipment controls the size of the plant shielded-space and thus affects the cost of the overall SWPF. If the sludge solids pass through the centrifugal contactors, then Alpha and Sr removal (and filtration) could follow the contactors, thus requiring less shielding for alpha/Sr/filtration and lower SWPF costs. ORNL completed short-duration contactor tests with simulated sludge solids in late FY01. The results indicated approximately 70% of solids accumulate in the contactors and a small fraction goes to the organic phase. A report documenting the results of this work will be completed and issued in FY02.³⁰

7.2.4.2 Contactor Hydraulic Performance of Optimized Solvent

Studies made in FY01 showed that the BOBCalixC6 in the solvent exceeded its solubility, although solutions stored for as long as one year did not indicate solids. The solvent is being optimized during the last quarter of FY01 by changing concentrations of all three components. The optimized solvent may have different physical properties such as density, dispersion number, surface tension, and viscosity that could affect the hydraulics of the contactor. This task will test hydraulic operation of the contactors for ESS sections using the optimized solvent with CSSX waste simulant. The tests will also measure total hydraulic capacity, mass transfer efficiency, and phase entrainment for both phases using a single centrifugal contactor stage for comparison with similar results obtained during FY01.

7.2.4.3 Test Performance of 5-cm CINC Contactor

A single-stage, 5-cm centrifugal contactor unit, developed by Costner Industries Nevada Corporation (CINC) located in Carson City, Nevada, is available at ANL to establish hydraulic performance of the contactor. This unit will be tested to obtain (1) hydraulic performance data (other phase carryover, emulsion formation), and (2) maximum throughput information using the aqueous/organic composition and organic to aqueous (O/A) ratio that will be employed in the plant. These same standard tests were performed earlier to evaluate the performance of the 2-cm and 4-cm units. The performance data will be used to benchmark the CINC unit for sizing purposes and compare to other designs.⁵¹

7.2.4.4 Contactor Prototype Development and Testing (On Hold Pending Additional Funding)

Previous testing of 2-cm⁵² and 5-cm⁵¹ centrifugal contactors demonstrated their usefulness in the CSSX process. Changes necessary during process scale-up require hydraulic testing of

prototype contactors to assure operation at design flow rates. This task will involve building a test bed and testing prototype contactors. The test bed will contain a test stand, tanks, pumps, and instrumentation for hydraulic testing of one to eight contactor stages in ESS modes of operation. Test solutions consist of CSSX solvent, water, dilute acids, and non-radioactive simulant feed. Up to three prototype contactor designs may be tested during FY02.

7.2.4.5 Evaluate the Performance of the 4-cm 2-Stage Contactor Unit for Organic Removal from the Strip Effluent

The baseline design for the CSSX process included two centrifugal contactor stages on each exiting aqueous stream for recovery of dissolved solvent components. The primary reasons for inclusion of the recovery step were lack of data on solubility and the high cost of the organic extractant. Due to the difference in flow rates, aqueous composition, and O/A ratio between the extraction and strip sections, the performance of the solvent recovery unit must be evaluated for the strip section. Equivalent studies were performed earlier in FY01 for the extraction section effluent and indicated the feasibility of solvent recovery. The test involves contacting the aqueous strip feed with the CSSX solvent in one stage, at flow rates and O/A ratio of the strip section, then using Isopar[®] L to recover the entrained solvent in the aqueous flow in the following two contactor stages. Isopar[®] L samples will then be analyzed at ORNL for solvent components (see Section 7.2.4.6). If the quantity of dissolved solvent is very low, solvent recovery may not be required, resulting in significant cost savings for the plant.⁵³

7.2.4.6 Analytical Support for Simplification of Solvent Recovery System

Analytical measurements will be performed in support of the ANL test for organic removal from the strip effluent using a 4-cm, 2-stage contactor (see Section 7.2.4.5). The ANL test involves contacting the aqueous strip feed with the CSSX solvent in one stage, at flow rates and O/A ratio of the strip section, then using Isopar[®] L to recover the entrained solvent in the aqueous flow in the following two contactor stages. ORNL will analyze the Isopar[®] L samples for solvent components. This task includes lowering the detectability limit for the extractant BOBCalixC6 in aqueous solutions by a factor of ten by extraction into a volatile organic solvent, which will be concentrated prior to analysis by previously developed methods.

7.2.4.7 Establish Settling-Rate Parameters Required for Sizing Decanting Tank for Solvent Recovery

Both the strip product and raffinate will contain dispersed organic solvent that can be removed by settling. Further, if the solvent recovery option using contact with pure Isopar[®] L is chosen, decantation of the dilute solvent is also needed. Therefore, organic-phase settling rates in these four systems must be known to size decanting tanks and compared options. ANL has obtained the required data by performing measurements of the

droplet size distribution of the organic phase dispersed in the aqueous phase.⁵⁴ These data were correlated in a manner that will predict settling times and allow design engineers to size the tanks. The main goal is to predict if decanting only is sufficient to meet the SDF and DWPF Waste Acceptance Criteria and, therefore, eliminate the need for further recovery steps.

7.2.5 Chemical and Physical Properties Relevant to Safety

7.2.5.1 Impacts of High Nitrite Ion Concentration on Stripping of Cesium

This task investigates a potential inadequate understanding of the chemistry of nitrite ion during stripping of Cs from the CSSX solvent. Nitrite ion was added to SRS HLW solutions to inhibit corrosion of carbon steel; therefore, high concentrations of nitrite ion might be present in some feed solutions. Studies at ORNL during FY01 were performed with pure sodium salts of nitrate, hydroxide, chloride and nitrite. Tests with sodium nitrite indicate a linear relationship between nitrite concentration and strip D values. Batch distribution data for five different tank wastes with nitrite concentrations from 0.5 to 1.24 M did not show a direct correlation between nitrite ion concentration and strip D values, although some strip values were unusually high. Additional batch equilibration studies are needed to confirm the effect of nitrite ion concentrations on stripping and determine if limit must be placed on nitrite concentration in the waste feed solutions. The ESS protocol will be used in these studies with two scrub steps instead of only one.

7.2.5.2 Nitration of Solvent Containing High Concentrations of Nitrite

Nitrated organics are often used as explosives due to the presence of both oxidizing and reducing functionalities in the same compound. Thus, nitration of the CSSX solvent could be a safety issue for the process. Nitration of the solvent for CSSX was studied during FY01 with caustic waste simulant and acid solutions. Nitration was measurable only when the acid concentration was higher than 0.3-M hydrogen nitrate (HNO₃), which is higher than any acid and HNO₃ concentration in the process. Although nitrite ion was present in the simulant at low concentrations, waste solutions from dissolved salt cake are expected to have much higher nitrite ion concentration. Further study of nitration is needed at nitrite ion concentrations up to 3 M in the waste simulant and also with nitrite ion in scrub and higher acid concentrations (0.2 M) in order to determine if nitration of solvent components is a significant safety issue.

7.2.5.3 Provide Vapor Pressure Data for CSSX Solvent Components

Safety analyses for the plant must consider the potential for a fire due to ignition of vapor from components of the solvent. Vapor pressures for CSSX solvent components are needed to provide input to a safety evaluation for the potential for fire in a solvent extraction facility. It is anticipated that vapor pressures of the pure components are bounding values (i.e., no credit for vapor pressure lowering in mixtures) that are easily measured and will suffice for the safety analysis. The vapor pressures of Isopar[®] L and TOA are available from the

literature. The extractant is a solid with no measurable vapor pressure. Vapor pressure data will be measured for Cs-7SB modifier at temperatures from 15°C to 50°C. The data will be documented for use in the safety evaluation.

7.2.5.4 CSSX Criticality Issues

The CSSX will process radioactive waste from the SRS tank farms. This plant will process sufficient actual waste volume that more than a critical mass of U-235 and Pu-239 will pass through the facility. The nuclear criticality safety evaluation of the proposed facility identifies several potential issues. Studies are needed to address two of the issues. The first issue relates to a potential change in U and Pu solubility in the extraction bank because of the addition of the scrub acid. Previous studies measured the U and Pu solubility under alkaline conditions and developed empirical models for their solubility. In these studies, researchers will use the empirical models to examine the potential for precipitation of actinides due to the pH change when scrub acid mixes with radioactive waste. The second issue relates to the composition of the solvent system and its ability to extract and possibly concentrate actinides. The baseline solvent includes an Isopar® L diluent, the BOBCalixC6 extractant, the Cs-7SB modifier, and TOA. Previous ORNL tests showed that the baseline solvent is ineffective at extracting the actinides. However, the specific composition of the solvent system may change before start-up of the plant, and there is the possibility of errors in solvent make-up. Therefore, a series of tests will measure the extraction of U and Pu by Isopar[®] L and mixtures of the diluent with the other solvent components, where the concentration of the solvent components is varied widely.

7.3 Backup Technology

The CST and STTP are the proposed backup technologies for the SPP Cs-removal process. The science and technology roadmaps for CST and STTP are shown in Appendix A of Reference 1. DOE-SR is evaluating the potential R&D activities and funding availability to support R&D on the backup technologies. After DOE guidance is received, this R&D Program Plan will be revised as required to incorporate any new work.

8.0 R&D Program Funding and Schedule

8.1 Funding Summary

The SPP R&D Program is funded jointly by the DOE Offices of Science and Technology (EM-50) and Project Completion (EM-40). Combined R&D program funding for FY00 totals was \$14.6 million and for FY01 was \$17.7 million. The total projected funding for FY02 is \$9-10 million. Total funding and funding source for FY02 is shown below.

Table 8.1 Research and Development Program Funding

	FY02, \$K			
PROCESS	EM-40	EM-50	Total	
Strontium and Alpha Removal	1,242	2,180	3,422	
Caustic Side Solvent Extraction	2,344	4,045	6,389	
Cs Removal Backup Technology(ies)	0	0	0	
Grand Total	3,586	6,225*	9,811	

^{*}Only \$5,225K of the \$6,225K is presently funded.

The funding allocation is presented in greater detail in Table 8.2. Funding for the various performing organizations is shown by the work scope area which follows the outline presented in Section 7.0, R&D Program Description.

8.2 Research and Development Program Schedule

A detailed schedule has been prepared for all R&D activities and related engineering work. A summary level schedule showing the major activities and their duration is shown in Figure 8.1. The complete detailed schedule is shown in Appendix B. The detailed schedule in the appendix is used by all program participants to manage their work. Schedule status is presented at a science and technology development Plan-of-the-Week Meeting and an SPP Plan-of-the-Week Meeting. Schedules are updated weekly. All changes that impact an approved Technical Task Plan (TTP) schedule, scope, or budget must be approved by the Change Control Board (CCB) (see Section 9.0, R&D Program Controls). It is anticipated that technology development activities will continue into the final design stage.

Table 8.2 Salt Processing R&D Funding Allocation by Work Area and Performing Organization (\$K)

SCOPE OF WORK	SRTC	ORNL	ANL	PNNL	INEEL
Alpha/Sr Removal					
Alpha and Strontium Removal Chemistry					
MST R&D Tasks					
Development MST Qualification Test to	20				
Support Procurements*					
Perform MST Test on "Bounding Waste"	105				
Larger-Scale (100-L) MST Test with Actual Waste	165				
Larger-Scale MST Test: Spike-Simulated Waste*		345			
Permanganate R&D Tasks					
Permanganate: Ionic Strength, Formate, and Multiple Strike Variations	234				
Test of the Permanganate with Actual Waste	105				
Novel Sorbent R&D Tasks					
XAFS Studies for Permanganate Process	100				
TEM/STEM Structural Analyses for MST and Permanganate Process Solids	100				
Solid-Liquid Separation Technology					
Cross-Flow Filtration Tasks					
Cross-Flow Filtration Tests: Permanganate Process	88				
Metallurgical Evaluation of Failed Filter from USC	65				
Filter Cleaning Studies	130				
Filtration Tests with Actual Waste	75				
Permanganate Filtration Tests with Actual Waste	75				
Pilot-Scale Permanganate Process Precipitation/Filtration Test (Simulated Waste)	280				
Rotary Microfilter Tasks					
Actual Waste Filtration Test Using SpinTek Rotary Microfilter*	240				
Rotary Microfilter Test at Pilot Scale with Simulated Waste*	500				
Evaluation of Alternative Solid-Liquid Separation Methods					
Centrifuge Testing	60		1		

Table 8.2 Salt Processing R&D Funding Allocation by Work Area and Performing Organization (\$K) (Continued)

SCOPE OF WORK	SRTC	ORNL	ANL	PNNL	INEEL
Alpha/Sr Removal (Continued)					
Analytical Monitoring					
Defining the Baseline Methods for Sr and	30	15			
Alpha Analyses					
Development of Neutron Counting for On-	90			600	
Line Monitor					
Caustic Side Solvent Extraction					
Process Chemistry					
Solvent Optimization Criteria		12			
Basic Data for Optimized Solvent		10			
Chemical/Physical Property Experiments on the Modified Solvent Composition		127			
Check Cesium Distribution Model Against Experimental Results		75			
Expand ORNL's D-value Model to Incorporate Optimized Solvent and Waste Compositions		178			
Solvent Preparation		501			
Optimized Solvent Flowsheet Modeling			25		
Simulant Flowsheet Testing with Modified Solvent (2-cm Scale)			500		
Organic Decomposition Pathway Study				66	
Analysis of Solvent and Solvent Wash Solutions		53			
Effect of NaOH Concentration on Emulsion Formation		174			
Actual Waste Studies					
Internal Irradiation Tests with Actual Waste	204				
Actual Waste Batch Tests with Dissolved Salt Cake	141				
ESS Batch Distribution Tests with Actual Waste	584				
Organic Analysis from FY01 Actual Waste Flowsheet Test	20				
2-cm Contactor Test with Optimized Solvent and Actual Waste from Tanks 37/44	805				
2-cm Contactor Test with Actual Dissolved Salt Cake Waste	796				
Actual Waste Stability Studies	20				
Identification of Organic Compounds and Actinide Characterization of SRS HLW	46				
Organic Characterization of Actual Waste				291	

Table 8.2 Salt Processing R&D Funding Allocation by Work Area and Performing Organization (\$K) (Continued)

SCOPE OF WORK	SRTC	ORNL	ANL	PNNL	INEEL
Caustic Side Solvent Extraction					
(Continued)					
Analytical Methods for Cs-137 and Other Radionuclides	152				
Engineering Tests of Equipment					
Contactor Solids Performance		200			
Contactor Hydraulic Performance of Optimized Solvent		84			325
Test Performance of 5-cm CINC Contactor			50		
Contactor Prototype Development and Testing	590				
Evaluate the Performance of 4-cm 2-stage Contactor Unit for Organic Removal from the Strip Effluent			45		
Analytical Support for Simplification of Solvent Recovery System		35			
Establish Settling-Rate Parameters Required for Sizing Decanting Tank for Solvent Recovery			60		
Chemical and Physical Properties Relevant to Safety					
Impacts of High Nitrite Ion Concentration on Stripping of Cesium		45			
Nitration of Solvent Containing High Concentrations of Nitrite		100			
Provide Vapor Pressure Data for CSSX Solvent Components		35			
CSSX Criticality Issues	40				
Backup Technology**					
Crystalline Silicotitanate Non-Eutable Ion Exchange					
Small Tank Tetraphenylborate Precipitation					
TOTALS	5,860	1,989	680	957	325


^{*}Pending funding availability.


^{**}DOE-SR has not made a decision on the backup technology and the proposed funding has not been approved.


Savannah River Site Salt Processing Project
FY02 R&D Program Plan


PNNL-13707 Revision 1


Figure 8.1 Summary Level Schedule











9.0 R&D Program Controls

This section outlines the basic premise on which SPP R&D project management/control procedures will be defined. Existing project procedures and plans will be reviewed and appropriately used as the basis for TFA SPP R&D project control procedures and management requirements. The TFA SPP R&D project procedures and management requirements will define the following:

- Requirements for project planning and baseline development,
- Project evaluation and review criteria,
- Reporting requirements,
- Change control procedures/approval process, and
- Performer and contractor roles and responsibilities.

The change control procedures and contractor roles and responsibilities will be documented in a DOE-SR Project Execution Plan for Salt Processing Project⁵⁵ and will be communicated to the SPP team, as appropriate, including the individual performers responsible for execution of the technical activities.

9.1 Work Authorization

Scope, cost and schedule of SPP R&D work for the SRS salt processing project will be documented in Principle Investigator (PI)-developed TTPs, prepared in response to Program Execution Guidance issued by the TFA SPP R&D. In addition to the normal standard EM-50 approval process, the TTPs will be concurred on by the appropriate PI, System Lead (SL), TFA SPP R&D Technology Development Manager (TDM), and DOE-SR SPP Division Director, and will be approved by the TFA DOE-RL Program Lead. Funding for SPP R&D TTPs is provided by EM-50 through the TFA Financial Plan, and by EM-40 through the DOE-SR Financial Plan, Interoffice Work Orders, and Annual Operating Plan.

9.2 Change Control


The technical baseline established in the R&D Program Plan will provide the basis on which overall change will be evaluated. Any changes affecting the Plan will be approved by the SPP CCB prior to implementation.

TTPs are developed to implement specific technical activities necessary to meet the objectives established in the R&D Program Plan. All changes that impact a TTP's approved scope, schedule, or budget are subject to the review and approval of the CCB prior to formal submission for subsequent approvals or implementation. The membership and procedures for the CCB are described in the Project Execution Plan.⁵⁵ Figure 9.1 illustrates the change control process.

CCB approved changes with budget impact of greater than \$100K, which affect a TFA level milestone, or require a financial plan or other contractual/budget change also will be approved by the TFA DOE-RL Program Lead. The TFA DOE-RL Program Lead (EM-50) and the DOE-SR SPP Division Director (EM-40) will be responsible for approving and submitting formal budget/contract changes identified in the Task Change Request (TCR) according to the requirements of the particular TTP funding type (i.e., financial plan, Interoffice Work Orders, and Annual Operating Plan). In addition, the CCB and the TFA DOE-RL Program Lead will evaluate all changes for their impact to the technical baseline and to ensure proper coordination with all contractors.

Changes will be submitted via TCR and may be initiated by any of the individuals who have concurred on or approved the TTP. All TCRs will be initially sent to the TFA SPP R&D Deputy/Project Controls Manager for review to ensure that the TCR contains adequate justification. The TFA SPP R&D Deputy/Project Controls Manager will coordinate the CCB review, as well as additional reviews and approvals required by the type of change. Once fully approved, the TCR will be submitted to the appropriate contract and budget authority for processing.

Figure 9.1 Change Control Process



10.0 References

- 1. Savannah River Site Salt Processing Project Research and Development Program Plan, PNNL-13253, Revision 1, November 2000.
- 2. Technical Working Group's Final Report on the Salt Processing Project Technology Selection, June 2001.
- 3. Salt Processing Project Management Review Board Summary Report, May 24, 2001.
- 4. Savannah River Site Salt Processing Project Research and Development Summary Report, TFA-0105, Revision 0, May 2001.
- 5. "Savannah River Site Salt Processing Alternatives Final Supplemental Environmental Impact Statement", DOE/EIS-0082-S2, June 2001.
- 6. Federal Register, Vol. 66, No. 140, July 20, 2001.
- 7. "Record of Decision: Savannah River Site Salt Processing Alternatives", U.S. Department of Energy, 6450-01-P, October 9, 2001.
- 8. Interim Report, Milt Levenson to Ernest J. Moniz, "Alternatives for High Level Waste Salt Processing at the Savannah River Site", National Research Council, Committee on Cesium Processing Alternatives for High Level Waste at the Savannah River Site, October 14, 1999.
- 9. Alternatives for High Level Waste Salt Processing at the Savannah River Site", National Research Council, Committee on Cesium Processing Alternatives for High Level Waste at the Savannah River Site, August 2000.
- 10. "Savannah River Site Salt Processing Project Research and Development Program Plan", PNNL-13253, Rev. 0, May 2000.
- 11. Interim Report, "Evaluation of Criteria for Selecting a Salt Processing Alternative for High Level Waste at the Savannah River Site", National Research Council, Committee on Radionuclide Separation Processes for High Level Waste at the Savannah River Site, March 2001.
- 12. "Research and Development on a Salt Processing Alternative for High-Level Waste at the Savannah River Site", National Research Council, Committee on

- Radionuclide Separations Processes for High-Level Waste at the Savannah River Site, Board on Radioactive Waste Management, Board on Chemical Sciences and Technology, Division on Earth and Life Studies, 2001.
- 13. "Final Supplemental Environmental Impact Statement for Defense Waste Processing Facility", DOE/EIS-0082-S, November 1994.
- 14. H. H. Saito, M. R. Poirier, S. W. Rosencrance, and J. L. Siler, "Improving Filtration Rates of Monosodium Titanate (MST)-Treated Sludge Slurry with Chemical Additives", WSRC-TR-99-00343, September 15, 1999.
- 15. H. H. Saito, M. R. Poirier, and J. L. Siler, "Effect of Sludge Solids to Monosodium Titanate (MST) Ratio on MST-Treated Sludge Slurry Cross-Flow Filtration Rates", WSRC-TR-99-00342, September 15, 1999.
- 16. R. Haggard et al., "Final Report on the Crossflow Filter Testing for the Salt Disposition Alternative", USC-FRED-PSP-RPT-09-0-010, Rev. 0, December 4, 1998.
- 17. L. H. Delmau et al., Improved Performance of the Alkaline-Side CSEX Process for Cs Extraction from Alkaline High-Level Waste Obtained by Characterization of the Effect of Surfactant Impurities", ORNL/TM-1999/209, November 1999.
- 18. H. H. Elder, "Salt Blending Bases for Revision 12 of the HLW System Plan", HLW-SDT-2001-00146, Rev. 0, April 26, 2001.
- 19. M. C. Duff, D. B. Hunter, D. T. Hobbs, and S. D. Fink, "Characterization of Sorbed Strontium on Monosodium Titanate", WSRC-TR-2001-00245, July 11, 2001.
- 20. M. J. Barnes, T. B. Edwards, and D. T. Hobbs, "Strontium and Actinide Removal Testing with Monosodium Titanate and Other Sorbents", WSRC-TR-2001-00436, Rev. 0, October 29, 2001.
- 21. M. C. Duff, D. B. Hunter, D. T. Hobbs, M. J. Barnes, and S. D. Fink, "Characterization of Sorbed Actinides on Monosodium Titanate", WSRC-TR-2001-00467, October 1, 2001.
- 22. S. G. Campbell, M. W. Geeting, C. W. Kennel, J. D. Law, R. A. Leonard, M. A. Norato, R. A. Pierce, T. A. Todd, D. D. Walker, and W. R. Wilmarth, "Demonstration of Caustic-Side Solvent Extraction with Savannah River Site High Level Waste", WSRC-TR-2001-00223, April 19, 2001.
- 23. T. B. Peters, M. J. Barnes, F. F. Fondeur, R. W. Blessing, R. Norcia, J. G. Firth, C. W. Kennell, and T. R. Tipton, "Demonstration of Small Tank

- Tetraphenylborate Precipitation Process Using Savannah River Site High Level Waste", WSRC-TR-2001-00211, May 1, 2001.
- D. T. Hobbs, T. B. Peters, M. J. Barnes, K. Marshall, and M. C. Duff, "Task Technical and Quality Assurance Plan for FY2001 Strontium and Actinide Removal Testing", WSRC-R-2001-00188, Rev. 1, July 31, 2001.
- 25. M. R. Poirier, "Task Technical and Quality Assurance Plan for Filtration Tests with Permanganate", WSRC-RP-2001-00774, August 1, 2001.
- 26. M. R. Poirier, "Bubble Test Results from Mott Filter at the Filtration Research Engineering Demonstration Unit", SRT-LWP-2001-00131, July 19, 2001.
- 27. M. R. Poirier, F. F. Fondeur, T. L. Fellinger, and S. D. Fink, "Cross-flow Filtration Demonstration for Slurries Containing High Level Waste Sludge and Monosodium Titanate", WSRC-TR-2001-00212, April 11, 2001.
- 28. M. R. Poirier, "Filtration Systems, Inc. Report for SRS SpinTek Rotary Microfilter Testing", WSRC-TR-2001-00214, Rev. 1, May 4, 2001.
- 29. M. R. Poirier, "Task Technical and Quality Assurance Plan for Salt Processing Plant Centrifuge Test", WSRC-RP-2001-00737, June 29, 2001.
- 30. J. F. Birdwell, Jr., "Solids Handling in 5-cm Centrifugal Contactors during Caustic Side Solvent Extraction", in preparation.
- 31. F. A. Washburn, S. G. Subosits, J. A. Pike, and S. G. Campbell, "Bases, Assumptions, and Results of the Flowsheet Calculations for the Decision Phase Salt Disposition Alternatives", WSRC-RP-99-00006, Rev. 3, May 2001.
- 32. Rutland, P. L., "Position Paper on the Simulant for the Caustic Side Solvent Extraction Research and Development", HLW-SDT-2000-00134, May 2000.
- 33. B. A. Moyer, S. D. Alexandratos, P. V. Bonnesen, G. M. Brown, J. E. Caton, Jr., L. H. Delmau, C. R. Duchemin, T. J. Haverlock, T. G. Levitskaia, M. P. Maskarinec, F. V. Sloop, Jr., and C. L. Stine, "Caustic-Side Solvent Extraction Chemical and Physical Properties Progress in FY 2000 and FY 2001", CERS/SR/SX/019, 2001.
- 34. L. N. Klatt, "Criteria for Optimum Composition of the Caustic-Side Solvent Extraction (CSSX) Solvent", CERS/SR/SX/025, Rev. 0, August 15, 2001.
- 35. L. N. Klatt, J. F. Birdwell, Jr., P. V. Bonnesen, L. H. Delmau, L. J. Foote, D. D. Lee, R. A. Leonard, T. G. Levitskaia, M. P. Maskarinec, and B. A. Moyer,

- "Caustic-Side Solvent Extraction Solvent-Composition Recommendation", CERS/SR/SX/026, Rev. 0, November 8, 2001.
- 36. R. A. Leonard, Separation Science and Technology, **30**, 1103(1995).
- 37. L. H. Delmau, T. J. Haverlock, T. G. Levitskaia, and B. A. Moyer, "Caustic-Side Solvent Exraction Chemical and Physical Properties: Equilibrium Modeling of Distribution Behavior", CERS/SR/SX/018, April 16, 2001.
- 38. P. V. Bonnesen, "Letter Report on Candidate Calix Producers", CERS/SR/SX/008, September 22, 2000.
- 39. P. V. Bonnesen, "Letter Report on Candidate Modifier Producers", CERS/SR/SX/009, September 29, 2000.
- 40. P. V. Bonnesen, "Letter Report on FY00 Technology Transfer Activities for the CSSX Process", CERS/SR/SX/010, September 29, 2000.
- 41. P. V. Bonnesen, "Letter Report on Minimum Purity Requirements and Product Specifications for CSSX Solvent Components", CERS/SR/SX/007, 2000.
- 42. T. J. Keever and P. V. Bonnesen, "Method for Evaluating CSSX Solvent Quality", CERS/SR/SX/005, 2000.
- 43. M. P. Maskarinec, J. E. Catou, and T. L. White, "Analytical Methods Development in Support of the Caustic Side Solvent Extraction System", ORNL/TM-2001/130, April 2001.
- 44. R. A. Leonard, "Caustic-Side Solvent Extraction Flowsheet for Optimized Solvent", ANL/CMT/CSSX-2001/07, October 24, 2001.
- 45. R. A. Leonard, S. B. Aase, H. A. Arafat, C. Connor, J. R. Falkenberg, and G. F. Vandegrift, "Proof-of-Concept Flowsheet Tests for Caustic Side Solvent Extraction of Cesium from Tank Waste", ANL-00/30, November 2000.
- 46. R. A. Leonard, S. B. Aase, H. A. Arafat, D. B. Chamberlain, C. Connor, M. C. Regalbuto, and G. F. Vandegrift, "Interim Report on Multi-day Test of the Caustic-Side Solvent Extraction Flowsheet for Cesium Removal from a Simulated SRS Tank Waste", ANL/CMT/CSSX-2001/01, April 2001.
- 47. R. D. Spence, L. N. Klatt, L. H. Delmau, F. V. Sloop, Jr., P. V. Bonnesen, and B. A. Moyer, "Batch-Equilibrium Hot-Cell Tests of Caustic-Side Extraction (CSSX) with SRS Simulant Waste and Internal ¹³⁷Cs Irradiation", ORNL/TM-2001/49, September 2001.

- 48. J. F. Birdwell, Jr. and R. L. Cummings, "Irradiation Effects on Phase-Separation Performance Using a Centrifugal Contactor in a Caustic-Side Solvent Extraction Process", ORNL/TM-2001/91, August 2001.
- 49. W. R. Wilmarth, J. T. Mills, V. H. Dukes, M. C. Beasley, A. D. Coleman, C. C. Diprete, and D. P. Diprete, "Caustic-Side Solvent Extraction Batch Distribution Coefficient Measurements for Savannah River Site High Level Wastes", WSRC-TR-2001-00409, August 2001.
- D. D. Walker, M. H. Beasley, A. D. Coleman, B. H. Croy, C. C. DiPrete,
 D. P. DiPrete, "Solvent Extraction Batch Distribution Coefficient with Savannah River Site Dissolved Salt Cake", WSRC-TR-2001-00533, Rev. 0, December 7, 2001.
- 51. J. F. Birdwell, Jr. and K. K. Anderson, "Evaluation of 5-cm Centrifugal Contactor Hydraulic and Mass Transfer Performance for Caustic-Side Solvent Extraction of Cesium", ORNL/TM-2001/137, August 2001.
- 52. R. A. Leonard, S. B. Aase, H. A. Arafat, C. Conner, J. R. Falkenberg, and G. F. Vandegrift, "Development of an Improved 2-cm Centrifugal Contactor for Cesium Removal From High-Level Waste", ANL/CMT/CSSX-2001/02, August 10, 2001.
- 53. Position Paper on Removing the Organic Removal Stages from the Caustic-Side Solvent Extraction Flowsheet, HLW-SDT-2001-00216.
- 54. R. A. Leonard, "Decanter Operation for Caustic-Side Solvent Extraction", ANL/CMT/CSSX-2001/05, November 2001.
- 55. "Project Execution Plan for the Salt Processing Project", U.S. Department of Energy-Savannah River Operations Office, Revision 0, August 2001.

APPENDIX A


Salt Processing Project Research and Development Roadmap, Work Scope Matrix, and Logic Diagrams

Use of Roadmap, Workscope Matrix, and Logic Diagram

This appendix has been developed to define the research and development (R&D) activities to be performed during the Pre-Conceptual/Conceptual Design Phase of the Salt Processing Project. The guiding document is the Salt Processing Project R&D Roadmap. During this revision of the R&D Program Plan, substantial changes have occurred in the strategy for the Salt Waste Processing Facility that necessitated complete revision of the guiding R&D Roadmap. For example, a pilot plant is no longer envisioned and DOE is proceeding on selecting two contractors to prepare conceptual designs. Also, since technology down-selection decision has occurred, this Roadmap combines the Alpha and Strontium Removal and Caustic-Side Solvent Extraction into the same Scope of Work Matrix (SOWM) and accompanying logic diagrams. The SOWM expands on the roadmap by providing the high level details of each segment of research and development, assigning responsibility for the execution of each segment and documenting the path through each segment of R&D in the form of a logic diagram(s). The logic diagrams tie to the R&D Roadmap using the same numbering system found in the SOWM.

This document is based on the SOWMs originally prepared by Westinghouse Savannah River Company (HLW-SDT-2000-00047, Rev. 3 and HLW-SDT-2000-00051, Rev. 4) and subsequently revised by Tanks Focus Area. Additional R&D planning will be required to support future stages of the project, e.g. preliminary design, final design, and startup support. New R&D work scope that is identified will be incorporated in future revisions of this appendix to the R&D Program Plan.

Salt Processing Project Research and Development Roadmap for Alpha, Strontium, and Cesium Removal



Item No.	Item	Consideration	Scale	Lead Org.	Path Forward Doc.	Reference Doc.
		Process Chemi	istry			
1.0	MST Sorption Kinetics	The addition of Monosodium Titanate (MST) has been proposed to sorb the soluble U, Pu, and Sr contained in the waste stream. The rate and equilibrium loading of these components as a function of temperature, ionic strength, and mixing is required to support the batch reactor design. Initial data from batch reactor data indicates the MST kinetics require more than the 24 hours assumed in pre-conceputal design resulting in larger reactor batch volumes. Studies will be conducted to determine if the MST strike could be completed in the existing SRS waste tanks. Alternatives to MST will be investigated. MST sorption kinetics experiments have been performed at 7.5 M and 4.5 M Na+. In the current flowsheet, the Alpha Sorption step for CST would be performed at 5.6 M Na+. Additional experimentation may be performed at 6.44 M Na+ for CSSX. Also, questions have been raised regarding the oxidation states of Pu (initial, as a function of ionic strength, and equilibrium as Pu is sorbed onto MST) and the effect of oxidation states on MST sorption rates. Since Pu is the primary source of alpha, it is important to assure that experimental results obtained with simulants are representative of performance with real wastes.	·		HLW-SDT-TTR-99-30.0 ¹ WSRC-RP-99-01080 ² Filtration of Sludge and Sodium Nonatitanate Solutions, WSRC-TR-2000-00290 ³ Preparation of Simulated Waste Solutions for Solvent Extraction Testing, WSRC-RP-2000-00361 ³ HLW-SDT-TTR-99-33.0 ¹ WSRC-RP-99-01080 ²	
		1.1 Repeat prior experiments on Sr, Pu, U, and Np removal with 0.2 and 0.4 g MST/L at 5.6M Na+.	Lab	SRTC		Final Report on Phase III Testing of Monosodium Titanate Adsorption Kinetics, WSRC-TR-99- 00134 ³ Phase IV Simulant Testing of Monosodium Titanate Adsorption Kinetics, WSRC-TR-99-00219 ³ Phase IV Testing of Monosodium Titanate Adsorption with Radioactive Waste, WSRC-TR-99-00286 ³

Item No.	Item	Consideration	Scale	Lead Org.	Path Forward Doc.	Reference Doc.
		Develop an understanding of the sorption mechanism for the radionuclides on MST.	Lab	SRTC	Task Technical and Quality Assurance Plan for FY2001 Strontium and Actinide Removal Testing, WSRC-RP- 2001-00188, Rev. 1	Alpha Sorption Process Alternatives Study, HLW- SDT-2000-00296 Characterization of Sorbed Strontium on Monosodium Titanate, WSRC-TR-2001- 00245
						Characterization of Sorbed Actinides on Monosodium Titanate, WSRC-TR-2001- 00467
		1.2.1 Examine real waste samples for evidence that the radionuclides (and especially the actinides) exist as colloids.				Investigation of Savannah River Site High Level Waste Solutions for Evidence of Colloidal Plutonium, WSRC-TR- 2001-00103
		1.2.2 Measure the kinetics of sorption and capacity for single radionuclides				Evaluation of Alternate Materials and Methods for Strontium and Alpha Removal from Savannah River Site High-Level Waste Solutions, WSRC- TR-2000-00229 ³
						Preparation of Simulated Waste Solutions for Solvent Extraction Testing, WSRC-RP-2000-00361 ³
						Phase V Simulant Testing of Monosodium Titanate Adsorption Kinetics, WSRC-TR-2000-00142 ³
		1.2.3 Perform the fine structure x-ray analyses (XAFS) on samples of MST from the experiments individual radionuclide to gain understanding of the binding, or surface chemistry.				Characterization of Sorbed Actinides on Monosodium Titanate, WSRC-TR-2001- 00467

Item No.	Item	Consideration	Scale	Lead Org.	Path Forward Doc.	Reference Doc.
		1.2.4 Examine the influence of oxidation state of the sorption of Pu onto MST.				Characterization of Sorbed Actinides on Monosodium Titanate, WSRC-TR-2001- 00467
		1.3 Study Allied Signal NaT as a replacement for MST	Lab	SRTC		Filtration of Sludge and Sodium Nonatitanate Solutions, WSRC-TR- 2000-00290 ³ Screening Evaluation of Sodium Nonatitanate for Strontium and Actinide Removal from Alkaline Salt Solution, WSRC-TR- 2000-00361
		1.4 Study alternative alpha removal technologies	Lab	SRTC	Task Technical and Quality Assurance Plan for FY2001 Strontium and Actinide Removal Testing, WSRC-RP- 2001-00188, Rev. 1	
		1.4.1 Identify Alternative Sorbents 1.4.2 Scoping Test with Simulant 1.4.3 Optimize Process Conditions with Simulant 1.4.4 Test Flowsheet with Real Waste 1.4.5 Evaluate Performance Enhancements 1.4.6 Evaluate Cross-flow Filtration Performance in PREF 1.4.7 Finalize Evaluation of Down Stream Process Impacts 1.4.8 Evaluate Glass Canister Impacts 1.4.9 Confirm Improvement at FRED/Pilot				Screening Evaluation of Alternate Sorbents and Methods for Strontium and Actinide Removal from Alkaline Salt Solution, WSRC-TR-2001-00072
		Evaluate alternative filter cleaning methods if new sorbents are chosen.				

Item No.	Item	Consideration	Scale	Lead Org.	Path Forward Doc.	Reference Doc.
2.0	Extraction Kinetics	Extraction kinetics have been previously studied. No additional investigations of the extraction kinetics are planned at this time.	NA	NA	NA	High Level Waste Testing of Solvent Extraction Process, WSRC-TR-98- 000368 ³
						ANL Report #1, 10/98 ³
						Development of an Alkaline-side CSSX Process Applicable to Savannah River HLW Using a Calixarene-crown Extractant - FY98 Report, ORNLFY98 Report ³
3.0	Bench Scale Extraction Studies	Run centrifugal contactor test with 32-stage bank of 2-cm contactors housed in glovebox at ANL using solvent and waste simulant. Goal is to show that DF of 40,000 and CF of 12 can be simultaneously achieved. The following was completed in FY99: developed the optimum solvent formulation for the test (ORNL); conducted lab-scale batch-equilibrium tests of flowsheet with waste simulant at 15, 25 and 45°C (ORNL); and constructed the flowsheet for the 2-cm centrifugal contactor test (ANL).			Task Technical and Quality Assurance Plan for CSSX Real Waste Batch Tests, WSRC-RP-2001-00772	WSRC-TR-98-000368 ³ ANL Report #1, 10/98 ³ ORNLFY98 Report ³
		3.1 Test flowsheet on waste simulant in 2-cm centrifugal contactors				Evaluation of an Alkaline- side Solvent Extraction Process for Cesium Removal from SRS Tank Waste Using Laboratory- scale Centrifugal Contactors, ANL-99/14
		3.1.1 Demonstrate stage efficiency to >80%	Bench	ANL		Development of an Improved 2-cm Centrifugal Contactor for Cesium Removal from High-Level Waste, ANL/CMT/CSSX- 2001/02
		3.1.1.1 Modify contactors	Bench	ANL		
		3.1.1.2 Test multiple contactors to demonstrate stage efficiency	Bench	ANL		
		3.1.1.3 Demonstrate stage efficiency with 5-cm contactors	Bench	ORNL		

Item No.	Item	Consideration	Scale	Lead Org.	Path Forward Doc.	Reference Doc.
		3.1.2 Add contactor stages (increase from 24 to 32)	Bench	ANL		
		3.1.3 Solvent preparation				
		3.1.3.1 QA of solution performance in batch tests	Bench	ORNL		
		3.1.3.2 Analyze solvents by ES-MS and NMR	Bench	ORNL		
		3.1.4 Perform contactor test with 3-4x recycle				
		3.1.4.1 Confirm performance of solvent	Bench	ANL		
		3.1.4.2 Analyze recycled solvent taken from strip effluent	Bench	ORNL		
		3.2 Test flowsheet with optimum solvent formulation		ANL		Caustic-Side Solvent Extraction Flowsheet for Optimized Solvent, ANL/CMT/CSSX-2001/07
		 Develop optimum solvent formulation for test (based on stability data) 				
		3.2.2 Conduct lab-scale batch-equilibrium test of flowsheet with waste simulant	Lab	ORNL		
		3.2.2.1 At constant 25°C				
		3.2.2.2 At variable temperature				
		3.2.3 Construct flowsheet for 2-cm centrifugal contactor test				
		3.2.3.1 Define temperature controls, if necessary				Temperature Management of Centrifugal Contactor for Caustic-Side Solvent Extraction of Cesium from Tank Waste, ANL-00/31
						Caustic-Side Solvent Extraction Batch Distribution Coefficient Measurements for Savannah River Site High Level Wastes, WSRC-TR- 2001-00409

Item No.	Item	Consideration	Scale	Lead Org.	Path Forward Doc.	Reference Doc.
		3.2.4 Test flowsheet on waste simulant in 2-cm centrifugal contactors (see 3.1)	Bench	ANL		Proof-of-Concept Flowsheet Tests for Caustic-Side Solvent Extraction of Cesium from Tank Waste, ANL-00/30 Savannah River Site High Level Waste Salt Process Project (SPP) Design Input – Caustic Solvent Extraction Flowsheet – Proof of Concept Testing,
		224161				HLW-SDT-2000-00356
		3.2.4.1 Solvent preparation 3.2.4.1.1 QA of solution performance in batch tests				
		3.2.4.1.1 QA of solution performance in batch tests 3.2.4.1.2 Analyze solvents by ES-MS and NMR				
		3.2.4.2 Perform contactor test with 5 day recycle		ANL		ANL 5-day Test ORR Completion, HLW-SDT- 2001-00092
		3.2.4.2.1 Confirm performance of solvent; monitor decontamination factors (DFs) and concentration factors (CFs); monitor hydraulic performance				Interim Report on a Multi- day Test of the Caustic- Side Solvent Extraction Flowsheet for Cesium Removal from a Simulated SRS Tank Waste, ANL- 01/10 (ANL/CMT/CSSX- 2001-01)
		3.2.4.2.2 Analyze recycled solvent taken from strip effluent; look for degradation products and polymer formation				Solvent Inventory in Solvent Extraction Stages, X-CLC-S-00095
		3.2.4.2.3 Look for trace component buildup				
		3.2.4.3 Solvent cleanup				
		3.2.4.3.1 Evaluate cleanup procedures				
		3.2.4.3.2 Cleanup solvent as necessary				
		3.2.4.4 Perform second 5-day recycle test				

Item No.	Item	Consideration	Scale	Lead Org.	Path Forward Doc.	Reference Doc.
		3.2.5 Solvent recovery demonstration	Bench	ANL		Decanter Operation for Caustic-Side Solvent Extraction, ANL/CMT/CSSX-2001/05
		3.2.5.1 Use procedures developed from 4.3.2.				
		3.2.6 Conduct lab-scale batch-equilibrium test of flowsheet with actual SRS waste and compare performance with waste simulant (latter from 3.2.2)				Thermal Properties of Simulated and High-Level Waste Solutions Used for the Solvent Extraction Demonstration, WSRC- TR-2001-00240
		3.2.6.1 At constant 25°C				
		3.2.6.2 At variable temperature				
		3.2.6.3 Option: compare use of real waste that has been treated (e.g., with MST) to remove actinides with waste that has not been treated; examine behavior of actinides and determine if they could buildup in solvent)				
		3.2.7 Construct flowsheet for 2-cm centrifugal contactor test	Bench	ANL		
		3.2.8 Test flowsheet on real waste in 2-cm centrifugal contactors	Bench	SRTC	Task Requirements and Criteria Salt Waste Processing Facility Real Waste Testing for the CSSX Alternative, G-TC-A-000111	Demonstration of Caustic- Side Solvent Extraction with Savannah River Site High Level Waste, WSRC- TR-2001-00223
		3.2.8.1 Solvent preparation for contactor test				
		3.2.8.1.1 Analyze/characterize pristine solvent				
		3.2.8.1.2 QA of solvent performance in batch tests with real waste				

Item No.	Item	Consideration	Scale	Lead Org.	Path Forward Doc.	Reference Doc.
		3.2.8.2 Perform contactor test on real waste with 2-day				
		recycle				
		3.2.8.2.1 Confirm performance of solvent (using				
		distribution coefficient test); monitor				
		DF and CF; monitor hydraulic				
		performance				
		3.2.8.2.2 Analyze recycled solvent taken from				
		strip effluent; look for degradation				
		products and polymer formation				
		3.2.8.2.3 Look for trace component buildup				
		3.2.8.2.4 Evaluate Tc-99 behavior				
		3.2.8.2.5 Confirm hydrodynamic stability				
		3.2.8.3 Solvent cleanup (if required)				
		3.2.9 Solvent recovery demonstration using procedures developed	Bench	SRTC		
		from 3.2.5				
		3.2.10 If required, demonstrate real waste extraction and stripping	TBD	SRTC		
		using larger contactors				
4.0	Stability of	Solvent stability (chemical and radiological) is not completely				ANL Report #1, 10/98 ³
	Solvent	understood. The degradation products could impact the extraction				WSRC-TR-98-00371 ³
	Matrix	capabilities of the solvent matrix. These degradation products need to be				HLW-SDT-99-0283 ³
		identified. The ability to remove this degradation products from the				ORNL FY98 Report ³
		solvent matrix may be required for this process to operate efficiently.				ORNL/TM-1999/209 ³
		The stability of the solvent, and the ability to clean it up to prolong its				
		useful lifetime, will be investigated.				Resuspension and Settling
						of Monosodium Titanate
						and Sludge in Supernate
						Simulant for the Savannah
						River Site, ORNL/TM-
			1			1999/166

Item No.	Item	Consideration	Scale	Lead Org.	Path Forward Doc.	Reference Doc.
		4.1 Evaluate radiolytic and chemical stability of solvent	Lab	ORNL/SRS	Task Technical and Quality Assurance Plan for Solvent Extraction External Radiation Stability Testing, WSRC-RP- 2000-00889	
		 4.1.1 External radiation (Co-60) with the following variables: Modifier alkyl group structure Diluent structure Aqueous phase composition Temperature and mixing 				Solvent Extraction External Radiation Stability Testing, WSRC- TR-2000-00413
		4.1.1.1 Identify solvent degradation products (at each aqueous phase composition/section of flowsheet)				
		4.1.1.2 Identify relationships between degree of degradation and aqueous phase and solvent phase compositions (do noble metals enhance/catalyze degradation?)				
		4.1.1.3 Evaluate impact of solvent degradation products on solvent performance (use a standard distribution coefficient test to guide efforts)				Irradiation Effects on Phase Separation Performance Using a Centrifugal Contactor in an Caustic-Side Solvent Extraction (CSSX) Process, ORNL/TM- 2001/91
						Evaluation of 5-cm Centrifugal Contactor Hydraulic and Mass Transfer Performance for Caustic-Side Solvent Extraction of Cesium, ORNL/TM-2001/137

Item No.	Item	Consideration	Scale	Lead Org.	Path Forward Doc.	Reference Doc.
		4.1.1.3.1 Determine Trioctylamine (TOA) purity requirements				
		4.1.1.4 Investigate partitioning behavior of solvent degradation products				
		4.1.1.5 Investigate solvent washing and reconstitution				Solvent Washing Recommendation, HLW- SDT-2001-00049
		4.1.1.6 Investigate the removal of organic anions 4.1.2 Batch-equilibrium hot cell tests with SRS high activity waste (internal Cs-137 dose) with following variables: • Modifier alkyl group structure • Diluent structure • Temperature and mixing			Test Plan for Hot-Cell Batch Contacting demonstration with High Activity ¹³⁷ Cs in Support of Work Scope Matrix Task 5.1.7 (Test Plan 1), TTP-ORNL-CTD-1 Test Plan for Batch-Equilibrium Hot-Cell Tests with SRS Simulant Waste and Internal ¹³⁷ Cs Irradiation (Experimental Test Plan No. 2), TTP ORNL-CTD-1	Batch-Equilibrium Hot- Cell Tests of Caustic-Side Extraction (CSSX) with SRS Simulant Waste and Internal ¹³⁷ Cs Irradiation, ORNL/TM-2001/49
		4.1.2.1 Identify solvent degradation products, crud formation, emulsions				Solvent Extraction Self- Irradiation Stability Testing, WSRC-TR-2001- 00191
		4.1.2.2 Impact of noble metals on degradation				

Item No.	Item	Consideration	Scale	Lead Org.	Path Forward Doc.	Reference Doc.
		4.1.3 Three single-stage 5-cm closed loop contactor tests,			Throughput and Phase	
		simulating the strip, extraction, and scrub stages with the			Separation Evaluations of 5-	
		following variables:			cm Contactors for CSSX Processing (Test Plan 1), TTP	
		 High activity Cs-137 waste simulant Scrub solution 			ORNL-CTD-2	
		Scrub solution			OKNE-CID-2	
					Test Instruction for One- and	
					Multi-stage CSSX Process	
					Mass Transfer Evaluations in	
					5-cm Centrifugal Contactors	
					(Test Plan 2), TTP ORNL-	
					CTD-2	
					Experimental Test Plan for	
					Contactor Loop Tests Using	
					SRS Simulant Waste with	
					137Cs Internal Irradiation	
					(Test Plan 3), TTP ORNL-	
					CTD-2	
					F 1 () 65	
					Evaluation of 5-cm Centrifugal Contactor	
					Hydraulic and Mass Transfer	
					Performance for Caustic-Side	
					Solvent Extraction of Cesium,	
					ORNL/TM-2001/137	
		4.1.3.1 Identify solvent degradation products and crud				
		formation, emulsions				
		4.1.3.2 Evaluate impact of solvent degradation products				
		on solvent performance 4.1.3.3 Investigate partitioning behavior of solvent				
		degradation products				
		4.1.3.4 Determine the impact of the degradation products				
		on the stage efficiency and hydraulic performance				
		of the contactors				
		4.1.3.5 Investigate solvent washing and reconstitution	T 1	ODNI		
		4.1.4 Chemical stability in the absence of radiation	Lab	ORNL		
		4.1.4.1 Nitration of solvent matrix				
		4.1.4.2 Effect of noble metals				

Item No.	Item	Consideration	Scale	Lead Org.	Path Forward Doc.	Reference Doc.
		4.1.5 Conduct four stage 5-cm contactor test to determine stage efficiencies	Bench	ORNL		Evaluation of 5-cm Centrifugal Contactor Hydraulic and Mass Transfer Performance for Caustic-Side Solvent Extraction of Cesium, ORNL/TM-2001/137
		4.2 Evaluate methods (e.g., HPLC-MS, ES-MS, NMR, distribution behavior, etc.) to ascertain solvent quality	Lab	ORNL	Method for evaluating CSSX Solvent Quality, TTP ORNL- CTD-2	
		4.2.1 Baseline (pristine solvent) quality assay				
		4.2.2 In-process monitoring				
		4.2.3 Post-process monitoring (solvent meets disposal criteria)				
		4.3 Develop solvent recovery process from raffinate and determine recovery rate				
		4.3.1 Conduct 4-cm contactor tests at ANL (cold) with diluent and aqueous effluent recycle	Bench	ANL		
		4.3.1.1 Develop methods to isolate useful solvent components (vac distill diluent; chromatography to recover calix)	Lab	ORNL		
		43.2 Conduct larger scale solvent recovery process to measure rate and economics of solvent loss (worked in conjunction with 3.2.5)				
		4.4 Establish limits for solvent component balance and degradation	Lab	ORNL		
		4.4.1 Measure distribution ratios for Cs, K, and key feed components, and phase-coalescence behavior for all sections of the flowsheet for the following components: 4.4.1.1 TOA (concentration bracket range from baseline				
		+5% to -50%)				
		4.4.1.2 Modifier (concentration bracket range from baseline +10% to -25%)				
		4.4.1.3 Calixarene (concentration bracket range from baseline +5% to -10%)				
		4.4.2 Identify methods for monitoring solvent composition over these ranges				Analytical Methods Development in Support of the Caustic Side Solvent Extraction System, ORNL/TM-2001/130 (CERS/SR/SX/022)

Item No.	Item	Consideration	Scale	Lead Org.	Path Forward Doc.	Reference Doc.
5.0	Solvent Physical/ Chemical Property Data	Physical and chemical property data for the solvent matrix must be determined. Better understanding of process equilibrium and chemistry fundamentals such as the distribution and impact of minor components, and the solubility behavior of components and degradation products as a function of temperature must be determined. Experiments will be conducted to determine this information.			Task Technical and Quality Assurance Plan Supporting CSSX Pilot Plant Criticality Issues, WSRC-RP-2001- 00786	ANL Report #1, 10/98³ HLW-SDT-99-0283³ ORNL FY98 Report³ Improved Performance of the Alkaline-Side CSEX Process for Cesium Extraction from Alkaline High-Level Waste Obtained by Characterization of the Effect of Surfactant Impurities, ORNL/TM-1999/209³
		5.1 Solubility and partitioning behavior as a function of temperature and aqueous phase composition	Lab	ORNL		Caustic-Side Solvent Extraction Chemical and Physical Properties: Progress in FY 2000 and FY 2001, CERS/SR/SX/019
		5.1.1 Primary solvent components				
		5.1.2 Primary degradation products (e.g., phenols, products identified in 4.0)				
		5.1.3 Inorganic cations (e.g., Al, Na, K, other trace metals and noble metals) (includes catalytic decomposition)				
		5.1.4 Inorganic anions (e.g., halides, nitrate, nitrite, chromate) 5.1.5 Partitioning behavior of lipophilic anions; ways to prevent buildup in solvent				
		5.1.6 Determine partitioning behavior of components using real waste				
		5.1.7 Batch contact with Cs-137 spike				Batch-Equilibrium Hot- Cell Tests of Caustic-Side Solvent Extraction (CSSX) with SRS Simulant Waste and Internal 137-Cs Irradiation, ORNL/TM- 2001/49 (CERS/SR/SX/021)

Item No.	Item	Consideration	Scale	Lead Org.	Path Forward Doc.	Reference Doc.
		5.2 Evaluate the effect of major and minor components that are expected to be present in actual waste	Lab	ORNL	Test Plan for Evaluation of Solids Transfer and Accumulation in 5-cm Centrifugal Contactors, CERS/SR/SX/020	
		5.2.1 Partitioning behavior of organics (e.g., surfactants, TBP degradation products) in waste				
		5.2.2 Partitioning behavior of other inorganic (heavy metals; chromate, etc.)				
		5.2.3 Effect of organics on extraction behavior				
		5.2.4 Effect of minor components on distribution behavior				
		5.3 Equilibrium modeling of distribution behavior	NA	ORNL		Caustic-Side Solvent Extraction Chemical and Physical Properties: Equilibrium Modeling of Distribution Behavior, CERS/SR/SX/018
		5.3.1 Investigate extraction equilibia throughout the sections				
		(extraction, scrub, strip) of the flowsheet				
		5.3.1.1 Co-extraction of K				
		5.3.1.2 Formation of aggregates				
		5.3.2 Develop model to help predict performance as a function of variation of major components in the waste feed solutions				
		5.4 Performance behavior as a function of feed composition variability (Note: will be performed here with simulants and in item 12.0 with real waste.)			Task Technical and Quality Assurance Plan for Solvent Extraction Real Waste Contactor Testing, WSRC- RP-2000-00889	
		5.4.1 For concentration range of key species (e.g., K) expected in SRS HLW tanks, monitor solvent and centrifugal contactor performance with simulants as a function of:				Real Waste Feasibility Study for Caustic Side Solvent Extraction Alternative, HLW-SDT- 2000-00251
		5.4.1.1 Temperature				
		5.4.1.2 Solvent component concentration				
		5.4.1.3 Suspended solids in feed				

Item No.	Item	Consideration	Scale	Lead Org.	Path Forward Doc.	Reference Doc.
6.0	Technology Transfer of Component Synthesis	Need to establish that solvent components (calixarene-crown ether and modifier) can be produced commercially at the required scale and purity. Synthetic procedures developed at ORNL need to be refined for scale-up, and made ready for technology transfer to suitable companies for production.	NA	ORNL	HLW-SDT-TTR-2000-05 ¹ ORNL-CASD-1 ² ORNL-CASD-3 ²	Alkaline-Side Extraction of Cesium from Savannah River Tank Waste Using a Calixarene-Crown Ether Extractant, ORNL/TM- 13704
						ORNL FY98 Report ³
		6.1 Calixarene synthesis and scale-up				
		6.1.1 Place order to IBC Advanced Technologies for ca. 200-500g quantity to meet short-term needs.				
		6.1.2 Complete improved synthetic procedure.				
		6.1.2.1 Optimize synthesis				
		6.1.2.2 Write-up procedure for technology transfer; determine if technology is patentable (if so file patent application in US; foreign?)				
		6.1.3 Technology transfer of synthesis procedure for calix				Letter Report on FY00 Technology Transfer Activities for the CSSX Process, CERS/SR/SX/010
		6.1.3.1 Identify potential calixarene producers				Letter Report on Candidate Calix Producers, CERS/SR/SX/008
		6.1.3.2 Legal issues/obtain non-idsclosure agreements as necessary				
		6.1.3.3 Develop QA requirements and production specifications				
		6.1.3.4 Obtain quotations on bulk manufacture; select producer(s)				
		6.1.3.5 Place order for multi-kg quantity from selected producer(s)				
		6.1.3.6 Check purity; estimate large-scale production cost				
		6.2 2 nd generation modifier synthesis and scale-up				
		6.2.1 Optimize synthesis procedure for scale-up for 2 nd generation modifier family				
		6.2.1.1 Improve purification procedure and economics				Letter Report on Minimum Purity Requirements and Product Specifications for CSSX Solvent Components, CERS/SR/SX/007

Item No.	Item	Consideration	Scale	Lead Org.	Path Forward Doc.	Reference Doc.
		6.2.1.2 Synthesize 2-5 kg quantity of preferred, modifier at				
		ORNL to meet short-term needs				
		6.2.1.3 Obtain proprietary MSDS from ORNL for modifier				
		shipment to ANL				
		6.2.2 Intellectual property issues				
		6.2.2.1 Update invention disclosure; DOE files US patent				
		application on 2 nd generation modifier				
		6.2.2.2 Determine if foreign filing is appropriate				
		6.2.3 Technology transfer of synthesis procedure for 2 nd generation				
		modifiers				
		6.2.3.1 Identify potential modifier producers				Letter Report on Candidate
						Modifier Producers,
						CERS/SR/SX/009
		6.2.3.2 Legal issues/objtain non-discolsure agreements as				
		necessary				
		6.2.3.3 Develop QA requirements and production				
		specifications				
		6.2.3.4 Obtain quotations on bulk manufacture; select				
		producer(s)				
		6.2.3.5 Place order for multi-kg quantity from selected				
		producer(s)				
		6.2.3.6 Check purity; estimate large-scale production cost				
		6.3 Solvent formulation				
		6.3.1 Identify TOA suppliers				Letter Report on
						Acceptable Diluent,
						Diluent Suppliers, and Tri-
						n-octylamine Suppliers,
						CERS/SR/SX/0006
		6.3.2 Identify scope of acceptable diluents (Are there suitable				
		substitutes for ExxonMobil's Isopar®L?)				
-		6.3.3 Identify solvent compositional requirements/tolerances/QA		-		
		6.3.4 Finalize solvent formulation and specifications			Caustic-side Solvent	Method for Evaluating
					Extraction Solvent-	CSSX Solvent Quality,
					Composition	CERS/SR/SX/005
					Recommendation,	
					CERS/SR/SX/026	

Item No.	Item	Consideration	Scale	Lead Org.	Path Forward Doc.	Reference Doc.
		Process Engine	ering			
7.0	Engineering Scale Filtration Studies (Alpha Removal)	Filtration of MST and sludge is required to prevent plugging of the ion exchange column. Initial data indicates low flux rates for the filtration of these solutions requiring large filter areas and high axial velocity for cross flow filtration techniques. Alternative solid/liquid separation techniques and filter aides will be studied, and a selection made. Filtration cleaning studies including the impact of spent cleaning solution will be studied. Tests for MST/sludge filtration (Alpha Sorption step) performed during Phase IV (FY99) indicate low crossflow filter fluxes leading to very large filters. Improvement in filter size and operation is desired.			HLW-SDT-TTR-99-30.01 Task Technical and Quality Assurance Plan for the Sludge/Monosodium Titanate (MST) Filtration Test Program, WSRC-TR-99- 004832 HLW-SDT-TTR-2000- 000131	Monosodium Titanate Sludge Filtration, WSRC- RP-2000-006853
		7.1 Elucidate role of TPB in filtration	NA	SRTC		Mark Clark Consultation on Role of Tetraphenylborate in Filtration, WSRC-TR- 2000-00270 ³
		7.2 Investigate/test ways to improve filtration rates/fluxes	Lab	SRTC		
		7.2.1 Filter aids, flocculants, etc.				Improving Filtration Rates of Monosodium Titanate (MST) - Treated Sludge Slurry with Chemical Additives, WSRC-TR-99- 00343 ³
						Improving the Filtration of Sludge/Monosodium Titanate Slurries by the Addition of Flocculants, WSRC-TR-2001-00175
		7.2.2 Different filtration technologies			Task Technical and Quality Assurance Plan for Filtration Tests with Permanganate, WSRC-RP-2001-00774	
		7.2.3 Different filtration approaches; for example:				
		7.2.3.1 Pre-filter/rough filter				
	1	7.2.3.2 Different ratios of flocs/aids, etc.				

Item No.	Item	Consideration	Scale	Lead Org.	Path Forward Doc.	Reference Doc.
		7.3 Select most promising technology and run confirmation test with FRED at USC.	Pilot	SRTC		FY2000 FRED Test Report (Filtration Research Engineering Demonstration) USC, WSRC-TR-2001-00035
		7.4 Perform real waste tests using CUF	Bench	SRTC		Cross-flow Filtration Demonstration for Slurries Containing High Level Waste Sludge and Monosodium Titanate, WSRC-TR-2001-00212
		7.5 Evaluate alternative solid/liquid separation technologies	Lab	SRTC		
		7.5.1 Identify alternative solid/liquid separation technology				Evaluation of Solid-Liquid Separation Technologies to Remove Sludge and Monosodium Titanate from SRS High Level Waste, WSRC-TR-2000- 00288 Dr. Baki Yarar Consultation on Salt Alternatives Solid-Liquid Separations, WSRC-TR- 2000-00287 ³
		7.5.2 Test promising alternative solid/liquid separation technologies				
		7.5.2.1 Test with Centrifugation			Task Technical and Quality Assurance Plan for Salt Processing Plant Centrifuge Test, WSRC-RP-2001-00737	
		7.5.2.2 Test with SpinTek Filter				Filtration Systems, Inc. Report for SRS SpinTek Rotary Microfilter Testing, WSRC-TR-2001-00214, Rev. 1
		7.5.2.3 Test with Settle/Decant and Flocculants				
		7.5.2.4 Others				

Item No.	Item	Consideration	Scale	Lead Org.	Path Forward Doc.	Reference Doc.
		7.5.3 Evaluate Impact of Additives				Bubble Test Results from Mott Filter at the Filtration Research Engineering Demonstration Unit (Carolina Filters, Inc.), SRT-LWP-2001-00131
		7.5.4 Confirm solid/liquid separation with real waste				
		7.5.5 Confirm at FRED/Pilot				
		7.5.6 Define Optimum Plant Design Configuration				
		7.5.6.1 MST with Alternative Solid/Liquid Separation				
		7.5.6.2 Alternate Sorbent with Cross-flow Filtration				
		7.5.6.3 Alternate Sorbent with Alternative Solid/Liquid Separation				
		7.5.7 Conduct Value Engineering and RAMI				
		7.5.8 Evaluate Cost/schedule Impact of Baseline Change				
		7.6 Evaluate the impact of chemical composition on filter flux rate (the evaluation will include the use of an in-line particle size analyzer for pilot filtration facility {FRED})	Pilot	SRTC		
8.0	Engineering Scale Mixing Studies (Alpha Removal)	As noted in the kinetic section above, good reactor mixing is essential to proper alpha decontamination batch reactor sizing. Simple mixing by agitation or recirculation may not be adequate. Alternate mixing technologies will be studied. Resuspension criteria must be developed. (Preliminary Design)	NA	NA	NA	
9.0	Thermo- hydraulic and Transport Properties	No issues have been identified at present that will require experimental validation in this area. Identified item will be completed during conceptual design.	NA	NA	NA	
10.0	Analytical Sample Requirements	The analytical sample requirements including on-line analysis must be developed to support control strategy development.	Full	PNNL/ Analytical Meas. Lab.		
		10.1 Define Needed Analytical Methods/Tools				Bases, Assumptions, and Results of the Flowsheet Calculations for the Decision Phase Salt Disposition Alternatives, WSRC-RP-99-00006, Rev. 3

Item No.	Item	Consideration	Scale	Lead Org.	Path Forward Doc.	Reference Doc.
		10.2 Develop at-line (or on-line) analyzer for ¹³⁷ Cs, ⁹⁰ Sr, and total alpha.		PNNL	WSRC Salt Processing, TTP SR01WT21, 9/17/01	Task Requirements and Criteria Salt Waste Processing Facility In- Line/On-Line Radionuclide Detection Monitor (U), G-TC-H- 00030
		 10.2.1 Issue request for interest package for vendor solicitation 10.2.2 Conduct independent assessment of vendor bids and technical maturity of analyzer technology 10.2.3 Conduct proof of concept R&D 10.2.4 Test with real waste 10.2.5 Procure Analyzer 10.2.6 Test Analyzer 			In Line/On Line Radionuclide Detection Monitor (Technical Bid Evaluation), HLW-SDT- 2001-00112 Procurement Specification Salt Waste Processing Facility In-Line/On-Line Radionuclide Detection Monitor, J-SPP-H-00222	
		10.3 Evaluate Off-line Laboratory Analysis Methods 10.3.1 Test Selected Methods		SRTC		
		10.3.2 Adopt Off-line Laboratory Methods 10.4 Incorporate in Control Strategy				
11.0	Instrumenta- tion	To be developed during Conceptual Design.	NA	NA	NA	
12.0	Control Strategy	Control strategy must be developed to support the designing, engineering, and building of the facility.	NA	NA	NA	

Item No.	Item	Consideration	Scale	Lead Org.	Path Forward Doc.	Reference Doc.
13.0	Engineering Scale Extraction with Centrifugal Contactors	Demonstrate viability of SX for achieving desired DF and CF, that is, adequate performance in the extraction and strip sections of the process with solvent recycle. Hydrodynamics; single-stage efficiency; otherphase carry-over, multi-stage single cycle; multi-stage multi cycle. Demonstrate viability of SX for achieving desired DF and CF, that is, adequate performance in the extraction and strip sections of the process with solvent recycle, with real waste. Hydrodynamics; single-stage efficiency; other-phase carry-over, multi-stage single cycle; multi-stage multi cycle. Where contactor test will be performed is to be determined. Need to determine the impact of items 4.0 and 5.0 on process flowsheet for longer contact test and the sensitivity of the process flowsheet to "process upsets".	NA	NA	NA	ANL Report #1, 10/98 ³ ANL Report #2, 10/98 ³ ORNL FY98 Report ³ Pre-conceptual Design Package for the Salt Waste Processing Facility Caustic Side Solvent Extraction, G-CDP-J-00003
14.0	Methods Development	To be developed during Conceptual Design.	NA	NA	NA	
		High Level Waste	Interface			
15.0	Tank Farm Blending	Need to determine whether chemical and radiolytic degradation products that wash into the raffinate and scrub solutions meet the Saltstone Waste Acceptance Criteria. (Decision diamond.) Also, need to determine if "spent" solvent can be incinerated, and whether it meets the CIF Waste Acceptance Criteria.				ORNL FY98 Report ³
		15.1 Determine whether strip effluent meets DWPF feed requirements (This work performed under Section 3.1.)	NA	SRS		
		15.1.1 Cs concentration factor adequate?				
		15.1.2 Concentration of other species in strip effluent acceptable?				
		15.2 Determine whether raffinate meets Saltstone Facility Waste Acceptance Criteria				
		15.2.1 Solvent components in raffinate		SRS		
		15.2.2 Solvent components in raffinate		ORNL		+
		15.3 Determine whether spent solvent meets CIF Waste Acceptance Criteria		SRS		
16.0	Additional Tank Farm Characteriza- tion	While the tank farm waste has been characterized, additional characterization may be required to define the range of expected compositions during facility operation. Waste characterizations activities have begun.	NA	NA	NA	

Item No.	Item	Consideration	Scale	Lead Org.	Path Forward Doc.	Reference Doc.
17.0	DWPF	No needs identified at this time.	NA	NA	NA	
	Coupled					
	Chemistry					
18.0	Waste Form	No needs identified at this time.	NA	NA	NA	
	Requalifica-					
	tion					
19.0	Saltstone	No needs identified at this time.	NA	NA	NA	
	Waste					
	Acceptance					
	Criteria					
20.0	Recycle	No needs identified at this time.	NA	NA	NA	
	Treatment					
21.0	Feed Blending	See 17.0, additional activities will be developed during Preliminary	NA	NA	NA	
	Refinement	Design.				

Matrix Legend

Item No. Corresponds to the block number on the Science and Technology Roadmap and Logic Diagrams; provides a tie

between documents.

Item General title of the S&T block; corresponds to block title on the Science and Technology Roadmap and Logic

Diagrams.

Considerations Discusses the considerations pertinent to the completion and resolution of each item; provides details and numbered

R&D activities to be performed to resolve the item (numbered R&D activities correspond to numbered activities on

logic diagrams).

Scale Defines the scale at which R&D test will be performed (Lab scale, bench scale, engineering scale or pilot scale).

Lead Org. Identifies the organization responsible for conducting the R&D activity and hence location where activity will be

performed.

Path Forward Doc. Lists the applicable Technical Task Requests (TTRs) denoted xxxx¹; Task Technical and Quality Assurance Plans


(TTPs) denoted xxxx² and Test Reports (TRs) denoted xxxx³ which respectively initiate, plan and document the


results of R&D activities.

Reference Doc. Lists reference documents such as previous test results, reviews etc., which relate to the current R&D activity.


NA Not Applicable

Page 1
MST Sorption Kinetics and Cross-Flow Filtration







Page 2
Alternative Sorbents




Page 3
Alternative Solid/Liquid Separation




Page 4
Analytical Sample Requirements





Salt Processing Project R&D Logic Diagrams Caustic-Side Solvent Extraction




PAGE 2









PAGE 5



PAGE 6






APPENDIX B

Research and Development Program Schedule

The following pages are Salt Processing Program Research and Development schedule (as of December 2001) on the planned work for Alpha and Strontium Removal and Caustic Side Solvent Extraction.




Activity	Activity	Early	Early	RESP	2001	2002
ID	Description	Start	Finish		2001 SEP OCT NOV D	2002 DEC JAN FEB MAR APR MAY JUN JUL AUG SEP OCT NOV DEC .
WAAS130154	Obtain Samples - Complete		30JAN02 16:59	ТВР		Obtain Samples - Complete
WAAS130155	Characterize Samples	31JAN02 07:00	28FEB02 16:59	ТВР		Characterize Samples
WAAS130160	Perform MST Testing on Bounding Waste	01MAR02 07:00	11MAR02 16:59	ТВР		Perform MST Testing on Bounding Waste
WAAS130170	Analyze Test Results	12MAR02 07:00	14MAR02 16:59	ТВР		•Analyze Test Results
WAAS130175	Complete Testing on MST		14MAR02 16:59	ТВР	-	Complete Testing on MST
WAAS130180	Draft Report - MST Testing on Bounding Waste	15MAR02 07:00	25MAR02 16:59	ТВР		♦ • Draft Report - MST Testing on Bounding Waste
WAAS130190	Team Review Draft Report - MST Testing on Boundi	26MAR02 07:00	02APR02 16:59	JTC		Team Review Draft Report - MST Testing on Boundi
WAAS130200	DOE Review Draft Report - MST Testing on Boundin	26MAR02 07:00	02APR02 16:59	PCS		NDOE Review Draft Report - MST Testing on Boundin
WAAS130210	Resolve Comments- MST Testing on Bounding Waste	03APR02 07:00	09APR02 16:59	ТВР		Resolve Comments- MST Testing on Bounding Waste
WAAS130220	Rev/Approve Final Report- MST Testing on Boundin	10APR02 07:00	16APR02 16:59	ALL		Rev/Approve Final Report- MST Testing on Boundin
WAAS130230	Issue Final Report- MST Testing on Bounding Wast		16APR02 16:59	ТВР		\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\


Activity	Activity	Early	Early	RESP	2001	2002 200
ID	Description III NA 1	Start	Finish	TDD	SEP OCT NOV I	
WAAS130240	MST Bounding Waste - Dispose of Waste	17APR02 07:00	14MAY02 16:59	ТВР		MST Bounding Waste - Dispose of Waste
	e 100 l MST -Actua		7.1.2.1.3			
WAAS140000	Larger Scale MST (100L) Test <ha></ha>	12NOV01 07:00A	12JUL02 16:59	MJB		er Scale MST (100L) Test <ha></ha>
					MST 7	Test with Actual Waste
WAAS140100	Draft TTP- Large Scale MST (100L) Test	12NOV01 07:00A	12DEC01 16:59	ТВР	Draft	TTP- Large Scale MST (100L) Test
WAAS140110	Team Review TTP - Large Scale MST (100L) Test	13DEC01 07:00	12DEC01 16:59	JTC		Team Review TTP - Large Scale MST (100L) Test
WAAS140120	DOE Review TTP-Large Scale MST (100L) Test		12DEC01 16:59	PCS		NDOE Review TTP-Large Scale MST (100L) Test
WAAS140130	Resolve Comments - Large Scale MST (100L) Test	13DEC01 07:00	19DEC01 16:59	ТВР		Resolve Comments - Large Scale MST (100L) Test
WAAS140140	Review/App TTP-Large Scale MST (100L) Test		26DEC01 16:59	ALL		NReview/App TTP-Large Scale MST (100L) Test
WAAS140150	Issue TTP-Large Scale MST (100L) Test		26DEC01 16:59	ТВР	-	Vssue TTP-Large Scale MST (100L) Test
WAAS140160	Perform Large Scale MST (100L) Test	29MAY02 07:00	06JUN02 16:59	ТВР		Verform Large Scale MST (100L) Test tied to Analyze and Dilute TK37 Salt Cake Sample tied to Analyze & Dilute T37 DissolvedSalt Cake WABB030162
WAAS140170	Analyze Test Results	07JUN02 07:00	11JUN02 16:59	ТВР		Analyze Test Results


Description	Start	Finish		2001	2002 200
	40 11 18100		TDD	SEP OCT NOV	DEC JAN FEB MAR APR MAY JUN JUL AUG SEP OCT NOV DEC JAN
Draft Report - Large Scale MST (100L) Test	12JUN02 07:00	20JUN02 16:59	ТВР		Draft Report - Large Scale MST (100L) Test
Team Review Draft Report - Large Scale MST (100L	21JUN02 07:00	27JUN02 16:59	JTC		Team Review Draft Report - Large Scale MST (100
	21JUN02 07:00	27JUN02 16:59	PCS		DOE Review Draft Report - Large Scale MST (100)
Resolve Comments- Large Scale MST (100L) Test	28JUN02 07:00	05JUL02 16:59	ТВР		Resolve Comments- Large Scale MST (100L) Te
Rev/Approve Final Report- Large Scale MST (100L)	08JUL02 07:00	12JUL02 16:59	ALL	-	Rev/Approve Final Report- Large Scale MST (100)
lssue Final Report- Large Scale MST (100L) Test		12JUL02 16:59	ТВР	-	Issue Final Report- Large Scale MST (100L) Te
	15JUL02 07:00	07OCT02 16:59	ТВР		Large Scale MST Test - Dispose of Was
te: Ionic Strenath.	Formate	(7.1.2.2.1			
Permanganate, Ionic Strength,		22JAN02 16:59	MCD		onic Strength, Formate-Report <ha< td=""></ha<>
omate Report VIIA					ole Strike Variations
Prepare & Analyses Solutions	12SEP01 00:00A	26OCT01 23:59A	MCD	Prepare & Analy	ses Solutions
Conduct Tests - Permanganate, Ionic Strength	02NOV01 07:00A	19NOV01 16:59A	MCD		rength, Formate, Multiple Strike Variatn
Analysis - Permanganate, Ionic Strength	12NOV01 07:00A	30NOV01 23:59A	MCD	Ana	lysis - Permanganate, Ionic Strength Strength, Formate, Multiple Strike Variatn
RV DRV RLT RRV SLT LD TPSF PS CPS AP	Report - Large Scale MST (100L DOE Review Draft Report - Large Scale MST (100L) Resolve Comments- Large Scale MST (100L) Resolve Comments- Large Scale MST (100L) Report- Large Scale MST (100L) Resolve Comments- Large Scale MST (100L) Resolve Comments- Large Scale MST (100L) Resolve Comments- Large Scale MST (100L) Report- Large Scale MST (100L) Resue Final Report- Large Scale MST Test - Dispose of Waste Re: Ionic Strength, Permanganate, Ionic Report < Analyses Conduct Tests - Permanganate, Ionic Report & Analyses Conduct Tests - Permanganate, Ionic Report < Ionic Rep	Report - Large Scale MST (100L POE Review Draft Report - Large Scale MST (100L) Resolve Comments- Large Scale MST (100L) Resolve Comments- Large Scale MST (100L) Rev/Approve Final Report- Large Scale MST (100L) Resolve Comments- Large Scale MST (100L) Rev/Approve Final Report- Large Scale MST (100L) Resolve Comments- Large Scale MST (100L) Rev/Approve Final Report- Large Scale MST (100L) Resolve Comments- Large Scale MSJUL02 07:00 Resolve Comments- Large Scale MSJUL0	Report - Large Scale	Report - Large Scale O7:00	Report - Large Scale

Activity	Activity	Early	Early	RESP	2001	2002 200
ID	Description	Start	Finish		SEP OCT NOV	
WAPRM27136	Draft Report - Permanganate Ionic Strength,	03DEC01 07:00A	02JAN02 16:59	MCD	2	Oraft Report - Permanganate Ionic Strength, onic Strength, Formate, Multiple Strike Variatn
WAPRM27140	Team Review Draft Report - Permanganate	03JAN02 07:00	09JAN02 16:59	JTC		Team Review Draft Report - Permanganate ☐ Ionic Strength, Formate, Multiple Strike Variatn
WAPRM27150	DOE Review Draft Report - Permanganate	03JAN02 07:00	09JAN02 16:59	PCS	-	NDOE Review Draft Report - Permanganate Jonic Strength, Formate, Multiple Strike Variatn
WAPRM27160	Incorporate Comments - Permanganate	10JAN02 07:00	15JAN02 16:59	MCD	_	■
WAPRM27170	Review/Approve Draft Report - Permanagate	16JAN02 07:00	22JAN02 16:59	PCS		Review/Approve Draft Report - Permanagate Jonic Strength, Formate, Multiple Strike Variatn
WAPRM27180	Issue Final Report - Permanganate		22JAN02 16:59	MCD		VIssue Final Report - Permanganate Ionic Strength, Formate, Multiple Strike Variatn
MNO4 - Pro	cess Test-Actual Wa	aste (7	.1.2.2.2)			•
	Permangante Actual Waste Testing Report <ha></ha>	01AUG01 00:00A		MJB	Permangante Actu Test of the Permanga with Actual Waste	al Waste Testing Report <ha> all the state of the state o</ha>
WAPRM25150	Prepare/ Approve EEC	01AUG01 00:00A	31AUG01 23:59A	MJB	Prepare/ Approve /(Environmental Chec	
WAPRM25180	Install Equipment into cell	27AUG01 00:00A	04SEP01 23:59A	MJB	Install Equipment	nto cell
WAPRM25190	Prep waste Samples(Composite, Analyze)	06AUG01 00:00A	25SEP01 23:59A	MJB	Prep waste Sampl	es(Composite, Analyze)
WAPRM25200	Conduct Tests- Permanganate Real Waste Test	26SEP01 00:00A	08OCT01 23:59A	МЈВ	Conduct Tes	s- Permanganate Real Waste Test



Activity	Activity	Early	Early	RESP	2001		2002 200
ID	Description	Start	Finish		SEP OCT NOV	DEC	JAN FEB MAR APR MAY JUN JUL AUG SEP OCT NOV DEC JA
WAAS100160	Perform XAFS Studies for Permanganate	03MAR02 07:00*	13MAR02 16:59	MCD			Perform XAFS Studies for Permanganate Beam Time Confirmation - 7 Nov
WAAS100170	Analyze Test Results	14MAR02 07:00	24APR02 16:59	MCD			Analyze Test Results
WAAS100180	Draft Report - XAFS/TEM/STEM Studies	24APR02 16:00	28MAY02 15:59	MCD			Draft Report - XAFS/TEM/STEM Studies
WAAS100190	Team Review Draft Report - XAFS/TEM/STEM Studies	28MAY02 16:00	04JUN02 15:59	JTC			Team Review Draft Report - XAFS/TEM/STEM Studie
WAAS100200	DOE Review Draft Report - XAFS/TEM/STEM Studies	28MAY02 16:00	04JUN02 15:59	PCS			DOE Review Draft Report - XAFS/TEM/STEM Studie
WAAS100210	Resolve Comments- XAFS/TEM/STEM Studies	04JUN02 16:00	11JUN02 15:59	MCD			Resolve Comments- XAFS/TEM/STEM Studi
WAAS100220	Rev/Approve Final Report- XAFS/TEM/STEM Studies	11JUN02 16:00	18JUN02 15:59	ALL			Rev/Approve Final Report- XAFS/TEM/STEM Studie
WAAS100230	Issue Final Report- XAFS/TEM/STEM Studies		18JUN02 15:59	MCD			Issue Final Report- XAFS/TEM/STEM Studio
WAAS100240	XAFS/TEM/STEM Studies - Dispose of Waste	18JUN02 16:00	19JUL02 15:59	ALL			XAFS/TEM/STEM Studies - Dispose of Was
TEM/STEM	Structural Analysis	· (7.1	.2.3.2)				
WAAS090000	TEM/STEM Structural	02OCT01 > 00:00A		MCD	TEM / STEM S	tructura	ral Analysis Analysis anate Process Solids
WAAS090010	Prepare Scope of Work for Subcontract	02OCT01 00:00A	15OCT01 23:59A	MCD	Prepare Sco	pe of	Work for Subcontract





Activity	Activity	Early	Early	RESP	2001 2002 2003
ID	Description	Start	Finish		SEP OCT NOV DEC JAN FEB MAR APR MAY JUN JUL AUG SEP OCT NOV DEC JA
WAPRM26140	Conduct Test # 3 (Permanganate Only)	03OCT01 00:00A	16OCT01 23:59A	MRP	Conduct Test # 3 (Permanganate Only)
WAPRM26150	Draft Report - PREF Permanganate Testing	22OCT01 00:00A	02NOV01 07:59A	MRP	Draft Report - PREF Permanganate Testing
WAPRM26160	DOE Rev Draft Report - PREF Permanganate Testing	05NOV01 08:00A	07NOV01 16:59A	PCS	DOE Rev Draft Report - PREF Permanganate Testing
WAPRM26170		05NOV01 08:00A	08NOV01 16:59A	JTC	Team Review Draft Rpt- PREF Permanganate Testing
WAPRM26180		09NOV01 07:00A	16NOV01 16:59A	MRP	Incorporate Comments - PREF Permanganate Testing
WAPRM26190		04DEC01 07:00A	11DEC01 16:59	PCS	Approve Final Report - PREF Permanganate Testing
WAPRM26200	Issue Final Report - PREF Permanganate Testing		11DEC01 16:59	MRP	Issue Final Report - PREF Permanganate Testing
Metallurical	Evaluation-Failed F	Filter 7.1	.3.1.2		♦
	Metallurgical Eval of Failed Filter	01OCT01 00:00A	15FEB02 16:59	MRP	Metallurgical Eval of Failed Filter
					Metallurgical Evaluation of Failed Filter from USC
WAAS040010	USC Test Repaired Filter	01OCT01 00:00A	22OCT01 23:59A	MRP	USC Test Repaired Filter
WAAS040020	USC Test Repaired Filter		12NOV01 16:59A	MRP	USC Test Repaired Filter Recovery Plan under Development
WAAS040100	Draft Task Plan - Examine Failed Filter Element	13NOV01 07:00A	28NOV01 16:59A	MRP	Draft Task Plan - Examine Failed Filter Element

Activity	Activity	Early	Early	RESP	2001 2002	20
ID	Description	Start	Finish		2001 2002 SEP OCT NOV DEC JAN FEB MAR APR MAY JUN JUL AUG SEP OCT NOV DE	C J
WAAS040110	Team Review Task Plan - Examine Failed Filter El	29NOV01 07:00A	04DEC01 16:59A	JTC	ream Review Task Plan - Examine Failed Filter El	
WAAS040120	DOE Review Task Plan - Examine Failed Filter Ele	29NOV01 07:00A	04DEC01 16:59A	PCS	DOE Review Task Plan - Examine Failed Filter Ele	
WAAS040130	Incorporate Comments - Examine Failed Filter Ele	05DEC01 07:00A	07DEC01 16:59A	MRP	Incorporate Comments - Examine Failed Filter Ele	
WAAS040140	Review/App Task Plan - Examine Failed Filter Ele	10DEC01 07:00A	11DEC01 16:59	ALL	Review/App Task Plan - Examine Failed Filter Ele	
WAAS040150	Issue Task Plan - Examine Failed Filter Element		14DEC01 16:59*	MRP	Vissue Task Plan - Examine Failed Filter Element	
WAAS040160	Procure Pump and Filters	16NOV01 07:00A	03JAN02 16:59	MRP	Procure Pump and Filters	
WAAS04016A	Install New equipment	20NOV01 07:00A	14DEC01 16:59	MRP	Install New equipment	
WAAS04016B	Test 0.5 Micron Filter	17DEC01 07:00	19DEC01 16:59	MRP	Test 0.5 Micron Filter	
WAAS04016C	DECISION POINT: Leak Confirmed		19DEC01 16:59	MRP	DECISION POINT: Leak Confirmed	
WAAS04016D	Test 0.2 Micron Filter	20DEC01 07:00	26DEC01 16:59	MRP	Test 0.2 Micron Filter	
WAAS04016E	Test 0.1 Micron Filter	27DEC01 07:00	31DEC01 16:59	MRP	Test 0.1 Micron Filter	

Activity	Activity	Early	Early	RESP	2001 2002 200
ID	Description Description	Start	Finish	1400	SEP OCT NOV DEC JAN FEB MAR APR MAY JUN JUL AUG SEP OCT NOV DEC JA
WAAS04016F	Clean 0.5 and 0.1 Filters	07:00	31DEC01 16:59	MRP	Clean 0.5 and 0.1 Filters
WAAS04016G	Test 0.5 Micron Cleaned	02JAN02 07:00	04JAN02 16:59	MRP	Test 0.5 Micron Cleaned
WAAS04016H	Test 0.1 Micron Cleaned	07JAN02 07:00	09JAN02 16:59	MRP	Test 0.1 Micron Cleaned
WAAS04016I	Perform Data Analysis from Filter Tests	10JAN02 07:00	16JAN02 16:59	MRP	Perform Data Analysis from Filter Tests
WAAS04016J	Perform Boroscope Inspections	11DEC01 07:00A	19DEC01 16:59	SDF	Perform Boroscope Inspections Timing to be confirmed with EES
WAAS04016K	Issue Interim Letter Report	20DEC01 07:00	28DEC01 16:59	SDF	Vissue Interim Letter Report ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐
WAAS04016L	Perform Analysis of Historical Samples	13NOV01 07:00A	21DEC01 16:59	VVB	Perform Analysis of Historical Samples
WAAS04016M	Install Recirculation Line on Pump	11DEC01 07:00	20DEC01 16:59	VVB	Install Recirculation Line on Pump DRAFT pending USC Response to Proposal
WAAS04016N	Procure/Install Gas Seal Pump	11DEC01 07:00	28JAN02 16:59	MRP	Procure/Install Gas Seal Pump DRAFT pending USC Response to Proposal
WAAS04016O	Prepare for Permangante Tests	11DEC01 07:00	22JAN02 16:59	VVB	Prepare for Permangante Tests DRAFT pending USC Response to Proposal
WAAS04016P	Develop/Award Contract for Filter Cleaning	26NOV01 07:00A		VVB	Develop/Award Contract for Filter Cleaning Ties to WAAS04016F

Activity	Activity	Early	Early	RESP	2001	2002
ID	Description	Start	Finish		SEP OCT NOV	DEC JAN FEB MAR APR MAY JUN JUL AUG SEP OCT NOV DEC
WAAS040180	Draft Report - Examine Failed Filter Element	17JAN02 07:00	25JAN02 16:59	MRP		Draft Report - Examine Failed Filter Element
WAAS040190	Team Review Draft Report - Examine Failed Filter		01FEB02 16:59	JTC	-	Team Review Draft Report - Examine Failed Filter
WAAS040200	DOE Review Draft Report - Examine Failed Filter		01FEB02 16:59	PCS	-	NDOE Review Draft Report - Examine Failed Filter
WAAS040210	Resolve Comments- Examine Failed Filter	04FEB02 07:00	08FEB02 16:59	MRP	-	Resolve Comments- Examine Failed Filter
WAAS040220	Rev/Approve Final Report- Examine Failed Filter	11FEB02 07:00	15FEB02 16:59	ALL		Rev/Approve Final Report- Examine Failed Filter
WAAS040230	Issue Final Report- Examine Failed Filter		15FEB02 16:59	MRP	-	Vissue Final Report- Examine Failed Filter
WAAS040240	Examine Failed Filter Test - Dispose of Waste	19FEB02 07:00	18MAR02 16:59	ALL		NExamine Failed Filter Test - Dispose of Waste
Filter Clean	ing Study	(7.1.3.1.3	<u> </u> 			
	Filter Cleaning Study	03DEC01	27SEP02	MRP		Filter Cleaning Study <ha></ha>
	<ha></ha>	07:00A	16:59		4	
						Filter Cleaning Study
WAFCS05001	Draft TTP- Filter Cleaning Studies	03DEC01 07:00A	07DEC01 16:59A	MRP		Draft TTP- Filter Cleaning Studies
WAFCS05002	Team Review TTP - Cleaning Studies Report	10DEC01 07:00A	14DEC01 16:59	JTC		Team Review TTP - Cleaning Studies Report
WAFCS05003	DOE Review TTP - Cleaning Studies	10DEC01 07:00A	14DEC01 16:59	PCS		DOE Review TTP - Cleaning Studies

Activity	Activity	Early	Early	RESP	2001 2002 200
ID	Description	Start	Finish		SEP OCT NOV DEC JAN FEB MAR APR MAY JUN JUL AUG SEP OCT NOV DEC JAN
WAFCS05004	Resolve Comments TTP - Cleaning Studies	17DEC01 07:00	21DEC01 16:59	MRP	Resolve Comments TTP - Cleaning Studies
WAFCS05005	Incorporate Comments TTP - Cleaning Studies	26DEC01 07:00	31DEC01 16:59	MRP	Incorporate Comments TTP - Cleaning Studies
WAFCS05006	Issue TTP - Cleaning Studies		31DEC01 16:59	MRP	Vssue TTP - Cleaning Studies
WAFCS05008	Equipment Setup	03DEC01 07:00A	31DEC01 16:59	MRP	Equipment Setup
WAFCS05010	Complete Screening (Simulant) Tests	02JAN02 07:00*	28MAR02 16:59	MRP	Complete Screening (Simulant) Tests
WAFCS05020	Complete Crossflow Filter Test (Real Waste)	01APR02 07:00	24JUL02 16:59	MRP	Complete Crossflow Filter Test (Real Waste)
WAFCS05030	Complete Analysis of Cleaning Solution	25JUL02 07:00	20AUG02 16:59	MRP	Complete Analysis of Cleaning Solution
WAFCS05070	Draft Report -Cleaning Studies	21AUG02 07:00	06SEP02 16:59	MRP	Draft Report -Cleaning Studie
WAFCS05080	Team Review - Cleaning Studies Report	09SEP02 07:00	13SEP02 16:59	JTC	Team Review - Cleaning Studies Repo
WAFCS05090	DOE Review Report - Cleaning Studies	09SEP02 07:00	13SEP02 16:59	PCS	DOE Review Report - Cleaning Studie
WAFCS05100	Resolve Comments- Cleaning Studies	16SEP02 07:00	20SEP02 16:59	MRP	Resolve Comments- Cleaning Studie


Activity	Activity	Early	Early	RESP	2001	2002 2003
ID	Description	Start	Finish		SEP OCT NOV	DEC JAN FEB MAR APR MAY JUN JUL AUG SEP OCT NOV DEC JAN
WAFCS05110	Incorporate Comments - Cleaning Studies	23SEP02 07:00	27SEP02 16:59	MRP		Incorporate Comments - Cleaning Studie
WAFCS05120	Issue Final Report- Cleaning Studies		27SEP02 16:59	MRP		Issue Final Report- Cleaning Studie ♦
Filtration Te	est with Actual Was	te (7.1.2	2.1.4)			V
	Filtration Tests with Actual Wastes	02JAN02 07:00				Filtration Tests with Actual Wastes Filtration Tests with Actual Wastes
WAAS120100	Draft TTP- Real Waste Filtration Tests	02JAN02 07:00*	22JAN02 16:59	MRP		Draft TTP- Real Waste Filtration Tests
WAAS120110	Team Review TTP - Real Waste Filtration Tests	23JAN02 07:00	29JAN02 16:59	JTC		Team Review TTP - Real Waste Filtration Tests
WAAS120120	DOE Review TTP-Real Waste Filtration Tests	23JAN02 07:00	29JAN02 16:59	WDC		1DOE Review TTP-Real Waste Filtration Tests
WAAS120130	Resolve Comments - Real Waste Filtration Tests	30JAN02 07:00	04FEB02 16:59	MRP		Resolve Comments - Real Waste Filtration Tests
WAAS120140	Review/App TTP-Real Waste Filtration Tests	05FEB02 07:00	07FEB02 16:59	ALL		Review/App TTP-Real Waste Filtration Tests
WAAS120150	Issue TTP-Real Waste Filtration Tests		07FEB02 16:59	MRP		Issue TTP-Real Waste Filtration Tests
WAAS120160	Perform Real Waste Filtration Tests	29MAY02 07:00	11JUN02 16:59	MRP		Perform Real Waste Filtration Tests Tied to Analyze and Dilute TK37 Salt Cake Sample WABB030162
WAAS120170	Analyze Test Results	12JUN02 07:00	14JUN02 16:59	MRP		Analyze Test Results

Activity	Activity	Early	Early	RESP	2001	2002 2003
ID WAAS120180	Description Droft Bonort Book	Start 17JUN02	Finish 25JUN02	MRP	SEP OCT NOV	▲ I I I I I I I I I I I I I I I I I I I
WAAS120160	Draft Report - Real Waste Filtration Tests	07:00	16:59	WIRP		Draft Report - Real Waste Filtration Tests
WAAS120190	Team Review Draft Report - Real Waste Filtration	26JUN02 07:00	02JUL02 16:59	JTC		Team Review Draft Report - Real Waste Filtration
WAAS120200	DOE Review Draft Report - Real Waste Filtration	26JUN02 07:00	02JUL02 16:59	PCS		DOE Review Draft Report - Real Waste Filtration
WAAS120210	Resolve Comments- Real Waste Filtration Tests	03JUL02 07:00	10JUL02 16:59	MRP		Resolve Comments- Real Waste Filtration Test
WAAS120220	Rev/Approve Final Report- Real Waste Filtration	11JUL02 07:00	17JUL02 16:59	ALL		Rev/Approve Final Report- Real Waste Filtration
WAAS120230	Issue Final Report- Real Waste Filtration Tests		17JUL02 16:59	MRP		Issue Final Report- Real Waste Filtration Test
WAAS120240	Real Waste Filtration - Dispose of Waste	18JUL02 07:00	14AUG02 16:59	MRP		Real Waste Filtration - Dispose of Wast
MNO4 Filtra	│ tion Test - Actual V	Vaste (7.	1.3.1.5)			
WAAS150000	Permanaganate Filtration Test <ha></ha>	11OCT01 00:00A	22FEB02 16:59	MRP		anate Filtration Test <ha> te Filtration Test Vaste</ha>
WAAS150100	Draft TTP- Permanaganate Filtration Test	11OCT01 00:00A	24OCT01 23:59A	MRP	Draft TTP-	Permanaganate Filtration Test
WAAS150110	Team Review TTP - Permanaganate Filtration Test	25OCT01 00:00A	31OCT01 16:59A	JTC	√Team R	eview TTP - Permanaganate Filtration Test
WAAS150120	DOE Review TTP-Permanaganate Filtration Test	25OCT01 00:00A	06NOV01 06:59A	PCS	DOE Re	view TTP-Permanaganate Filtration Test


Activity	Activity	Early	Early	RESP	2001 2002 20
ID	Description	Start	Finish		SEP OCT NOV DEC JAN FEB MAR APR MAY JUN JUL AUG SEP OCT NOV DEC J
WAAS150130	Resolve Comments - Permanaganate Filtration Test	06NOV01 07:00A	16NOV01 16:59A	MRP	Resolve Comments - Permanaganate Filtration Test
WAAS150140	Review/App TTP-Permanaganate Filtration Test	19NOV01 07:00A	20NOV01 16:59A	ALL	Review/App TTP-Permanaganate Filtration Test
WAAS150150	Issue TTP-Permanaganate Filtration Test		11DEC01 07:59	MRP	√ssue TTP-Permanaganate Filtration Test
WAAS150160	Perform Permanaganate Filtration Test	27NOV01 08:00A	18JAN02 16:59	MRP	Obtain Feed Solution from Activity in POW VAPRM25200
WAAS150170	Analyze Test Results	21JAN02 07:00	23JAN02 16:59	MRP	Analyze Test Results
WAAS150180	Draft Report - Permanaganate Filtration Test	24JAN02 07:00	31JAN02 16:59	MRP	Draft Report - Permanaganate Filtration Test
WAAS150190	Team Review Draft Report - Permanaganate Filtrat	01FEB02 07:00	07FEB02 16:59	JTC	Team Review Draft Report - Permanaganate Filtrat
WAAS150200	DOE Review Draft Report - Permanaganate Filtrati		07FEB02 16:59	WDC	DOE Review Draft Report - Permanaganate Filtrati
WAAS150210	Resolve Comments- Permanaganate Filtration Test	08FEB02 07:00	14FEB02 16:59	MRP	Resolve Comments- Permanaganate Filtration Test
WAAS150220	Rev/Approve Final Report- Permanaganate Filtrati	15FEB02 07:00	22FEB02 16:59	ALL	Rev/Approve Final Report- Permanaganate Filtrati
WAAS150230	Issue Final Report- Permanaganate Filtration Tes		22FEB02 16:59	MRP	Vissue Final Report- Permanaganate Filtration Tes

Activity	Activity	Early	Early	RESP	2001					2002 200
ID	Description	Start	Finish	_	SEP OCT NOV	DEC	JAN	1.	R APR MAY	JUN JUL AUG SEP OCT NOV DEC JA
WAAS150240	Dispose of Waste - Permanaganate Filtrati	25FEB02 07:00	22APR02 16:59	ALL			_	Disp	ose of Waste	- Permanaganate Filtrati
Pilot Scale I	MNO4 Test -Simulai	nt (7.1	.3.1.6)							
	Pilot Filtration Tests (FRED) <ha></ha>	13AUG01 00:00A	08OCT02 16:59	MRP	Pilot Filtration To Pilot Scale Permang Precipitation/Filtration	anate F	Process		HA>	
WAMST23119	Tank w/MST (6% wt) Test	13AUG01 00:00A	30NOV01 16:59A	MRP	Tank w/MST (6%	+				
WAMST23120	Restart Approval	03JUN02 07:00*		MRP	-					Restart Approval
	Restart Tank w/MST (6% wt) Test	03JUN02 07:00	15JUL02 16:59	MRP						Restart Tank w/MST (6% wt) Test
WAMST23122	Perform MST Only Test	16JUL02 07:00	08AUG02 16:59	MRP		'				Perform MST Only Test
	Prepare Interim Report on MST Test	23JUL02 16:00*	09AUG02 11:59	MRP		Ī				Prepare Interim Report on MST Tes
WAMST23124	Team Review Interim Report on MST Test	09AUG02 12:00	16AUG02 11:59	MRP		_	•			Team Review Interim Report on MST Te
	DOE Review Interim Report on MST Test	09AUG02 12:00	16AUG02 11:59	PCS			•			DOE Review Interim Report on MST Te
	Resolve Comments Interim Report on MST Test	16AUG02 12:00	23AUG02 11:59	MRP			_			Resolve Comments Interim Report on MST Te
	Approve Interim Report on MST Test		23AUG02 11:59	HDH	-		•			Approve Interim Report on MST Te
							♦		↓	↓ ↓ ↓

Activity	Activity	Early	Early	RESP		2001						2002 2003
ID	Description	Start	Finish		SEP	OCT NOV	DEC	JAN	FEB N	//AR	APR MAY	JUN JUL AUG SEP OCT NOV DEC JAN
WAMST23128	Clean Filter	09AUG02 07:00	22AUG02 16:59	MRP			١.	_				Clean Filter
WAMST23129	Decision for Additional Testing		22AUG02 16:59	MRP				^				Decision for Additional Testing (Evaluate Funding Availability)
WAMST23131	Perform Tank 8 w/ MST (Low Solids) Test	23AUG02 07:00	09SEP02 16:59	MRP	_							Perform Tank 8 w/ MST (Low Solids) Tes
WAMST23132	Draft Final Report	10SEP02 07:00	24SEP02 16:59	MRP								Draft Final Report
WAMST23133	Clean Filter	10SEP02 07:00	20SEP02 16:59	MRP	_				_			Clean Filter
WAMST23134	Disposition Chemicals	23SEP02 07:00	17OCT02 16:59	MRP								Disposition Chemicals
WAMST23135	Team Review Final Report	25SEP02 07:00	01OCT02 16:59	REE	_							Team Review Final Repor
WAMST23140	DOE Review Final Report	25SEP02 07:00	01OCT02 16:59	PCS	_				•			DOE Review Final Repor
WAMST23150	Resolve comments - Final Report	02OCT02 07:00	08OCT02 16:59	MRP	_				•			Resolve comments - Final Repor
WAMST23160	Approve Final Report - Pilot Filtration Tests		08OCT02 16:59	HDH	_							Approve Final Report - Pilot Filtration Tests
									♦			
	Actual Waste Filtration	(7.1.3.2 01NOV01 07:00A	06AUG02	MRP		Actu	al Was	te Filtra	ation Te	est - S	Spinteck ·	<ha></ha>
	Test - Spinteck <ha></ha>	07.00A	16:59			Actua Using	l Waste SpinTei	Filtration k Rotary	n Test ⁄ Microfilt	ter		





Activity	Activity	Early	Early	RESP		2001					2002 2003
ID	Description	Start	Finish		SEP		VOV		1	APR MAY	JUN JUL AUG SEP OCT NOV DEC JAN
WAAS050140	Review/App TTP-Rotary Microfilter Test w/Real Wa	29JAN02 16:00	01FEB02 14:59	ALL				ιRev <mark>□</mark>	riew/App	o TTP-Rotary	/ Microfilter Test w/Real Wa
WAAS050150	Issue TTP-Rotary Microfilter Test w/Real Waste		01FEB02 14:59	MRP				Viss	ue TTP-	Rotary Micro	ofilter Test w/Real Waste
WAAS050160	Perform Rotary Microfilter Test w/Permanganate	10JUN02 07:00	18JUN02 16:59	MRP				♦		P	Perform Rotary Microfilter Test w/Permanganat Shielded Cells 11
WAAS050165	Perform Rotary Microfilter Test w/MST	19JUN02 07:00	27JUN02 16:59	MRP					_	_	Perform Rotary Microfilter Test w/MST Shielded Cells 11
WAAS050170	Analyze Test Results	28JUN02 07:00	05JUL02 16:59	MRP						_	Analyze Test Results
WAAS050180	Draft Report - Rotary Microfilter Test w/Real Wa	08JUL02 07:00	16JUL02 16:59	MRP							Draft Report - Rotary Microfilter Test w/Real W
WAAS050190	Team Review Draft Report - Rotary Microfilter Te	17JUL02 07:00	23JUL02 16:59	JTC						To	eam Review Draft Report - Rotary Microfilter T
WAAS050200	DOE Review Draft Report - Rotary Microfilter Tes	17JUL02 07:00	23JUL02 16:59	PCS						D	OE Review Draft Report - Rotary Microfilter Te
WAAS050210	Resolve Comments- Rotary Microfilter Test w/Real	24JUL02 07:00	30JUL02 16:59	MRP						Res	solve Comments- Rotary Microfilter Test w/Rea
WAAS050220	Rev/Approve Final Report- Rotary Microfilter Tes	31JUL02 07:00	06AUG02 16:59	ALL						- R:	ev/Approve Final Report- Rotary Microfilter Te
WAAS050230	Issue Final Report- Rotary Microfilter Test w/Re		06AUG02 16:59	MRP						_	Issue Final Report- Rotary Microfilter Test w/R



Activity	Activity	Early	Early	RESP
ID WAAS160190	Description Team Review Draft	Start 23JUL02	Finish 29JUL02	JTC
	Report - Rotary Microfilter Te	07:00	16:59	
WAAS160200	DOE Review Draft Report - Rotary Microfilter	23JUL02 07:00	29JUL02 16:59	PCS
WAAS160210	Resolve Comments- Rotary Microfilter Test	30JUL02 07:00	05AUG02 16:59	MRP
WAAS160220	Rev/Approve Final Report- Rotary Microfilter Tes	06AUG02 07:00	12AUG02 16:59	ALL
WAAS160230	Issue Final Report- Rotary Microfilter Test		12AUG02 16:59	MRP
WAAS160240	Dispose of Waste - Rotary Microfilter Tes	13AUG02 07:00	10SEP02 16:59	MRP
Centrifuge	⊥ Testina (7.1.3.3.1))	
	Centrifuge Testing -	17AUG01 00:00A		MRP
WAMST20040	Perform Centrifuge Testing	17AUG01 00:00A	11OCT01 23:59A	MRP
WAMST20050	Return Centrifuge to Vendor	23OCT01 00:00A	20NOV01 16:59A	MRP
WAMST20060	Draft Report - Centrifuge Test	12OCT01 00:00A	31OCT01 07:59A	MRP
WAMST20070	Team Review Report - Centrifuge Test	01NOV01 08:00A	07NOV01 16:59A	JTC


Activity	Activity	Early	Early	RESP	2001 2002 2003
ID	Description	Start	Finish		SEP OCT NOV DEC JAN FEB MAR APR MAY JUN JUL AUG SEP OCT NOV DEC JAI
WAMST20080	DOE Review Report - Centrifuge Test	01NOV01 08:00A	07NOV01 16:59A	PCS	DOE Review Report - Centrifuge Test
WAMST20090	Resolve comments - Centrifuge Test	08NOV01 07:00A	16NOV01 16:59A	MRP	Resolve comments - Centrifuge Test
WAMST20100	Approve Report - Centrifuge Test		11DEC01 06:59	MRP	Approve Report - Centrifuge Test
			(= 4.4.1)		♦
	ethods-Sr & Alpha A		(7.1.4.1)		
WABAS06000		03DEC01 07:00A	22JUL02 12:59	RAS	Baseline Methods Sr & Alpha Analysis <ha> Defining the Baseline Methods for Sr and Alpha Analysis</ha>
WABAS06010	Define & Research Sr & Alpha Analysis	03DEC01 07:00A	08APR02 12:59	RAS	Define & Research Sr & Alpha Analysis
WABAS06030	Draft Report - Sr & Alpha Analysis	08APR02 13:00	28JUN02 12:59	RAS	Draft Report - Sr & Alpha Analysis
WABAS06040	Team Review - Sr & Alpha Analysis	28JUN02 13:00	08JUL02 12:59	JTC	Team Review - Sr & Alpha Analysis
WABAS06050	DOE Review Report - Sr & Alpha Analysis	28JUN02 13:00	08JUL02 12:59	PCS	DOE Review Report - Sr & Alpha Analys
WABAS06060	Resolve Comments- Sr & Alpha Analysis	08JUL02 13:00	15JUL02 12:59	RAS	Resolve Comments- Sr & Alpha Analys
WABAS06070	Incorporate Comments - Sr & Alpha Analysis	15JUL02 13:00	22JUL02 12:59	RAS	Incorporate Comments - Sr & Alpha Analys
WABAS06080	Issue Final Report- Sr & Alpha Analysis		22JUL02 12:59	RAS	Issue Final Report- Sr & Alpha Analys
					•





Activity	Activity	Early	Early	RESP		-	2001							2002		2003
ID	Description	Start	Finish		SEP		NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN JUL AUG	SEP OCT NOV	DEC JAI
WAAS070175	Resolve Comments- System Testing Letter Report	31OCT02 07:00	06NOV02 16:59	T_S										solve Comments- S		
WAAS070176	Rev/Approve System Testing Letter Report	07NOV02 07:00	13NOV02 16:59	ALL										Rev/Approve S	ystem Testing Let	ter Repo
WAAS070178	PNNL Issue System Testing Letter Report		13NOV02 16:59	T_S										PNNL Issue S	system Testing Let	ter Repo
WAAS070179	SRTC Install Online Monitor	31OCT02 07:00	27NOV02 16:59	T_S											SRTC Install Onlin	ne Monite
WAAS070180	SRTC Perform Feasibility Testing	02DEC02 07:00	14JAN03 16:59	T_S										SRT	C Perform Feasibili	ty Testin
WAAS070185	Draft Report - Feasibility Testing	15JAN03 07:00	23JAN03 16:59	МЈВ										Drat	ft Report - Feasibili	ty Testin
WAAS070190	Team Review Draft Report - Feasibility Testing	24JAN03 07:00	30JAN03 16:59	JTC										Team Review Draf	ft Report - Feasibili	ty Testin
WAAS070200	DOE Review Draft Report - Feasibility Testing	24JAN03 07:00	30JAN03 16:59	WDC										DOE Review Draf	ft Report - Feasibili	ty Testin
WAAS070210	Resolve Comments- Feasibility Testing	31JAN03 07:00	06FEB03 16:59	T_S										Resolve Co	omments- Feasibili	ty Testin
WAAS070220	Rev/Approve Final Report- Feasibility Testing	07FEB03 07:00	13FEB03 16:59	ALL												
WAAS070230	Issue Final Report- Feasibility Testing		13FEB03 16:59	T_S												


Activity	Activity	Early	Early	RESP	2001 20	002 20
ID	Description	Start	Finish		EP OCT NOV DEC JAN FEB MAR APR MAY JUN	
WAAS070240	Online Monitor Feasibilty - Dispose of Waste	14FEB03 07:00	13MAY03 16:59	ALL		
CSSX - Pro	cess Chemistry					
	timization Criteria	(7.2.				
WAORNA1400	Solvent Optimization Criteria <ha></ha>	16AUG01 00:00A	19NOV01 16:59A	LNK	Vent Optimization Criteria <ha></ha>	
WAORNA150	Third Phase Studies	06SEP01 00:00A	14SEP01 23:59A	LNK	hird Phase Studies	
WAORNA152	Third Phase Studies	15OCT01 00:00A	23OCT01 23:59A	LNK	Third Phase Studies	
WAORNA160	Prepare Letter Report	24OCT01 00:00A	09NOV01 16:59A	LNK	NPrepare Letter Report	
WAORNA161	Team Review Letter Report	12NOV01 07:00A	15NOV01 16:59A	JTC	Team Review Letter Report	
WAORNA162	DOE Review Letter Report	12NOV01 07:00A	13NOV01 06:59A	PCS	NDOE Review Letter Report	
WAORNA163	Incorporate Comments - Letter Report	19NOV01 07:00A	20NOV01 16:59A	WRW	√Incorporate Comments - Letter Report	
WAORNA165	Issue Approved Letter Report		19NOV01 16:59A	WRW	Vissue Approved Letter Report	
Basic Data	 for Optimized Solve	ent (7.2.2.	2)			
	Basic Data for Optimized Solvent <ha></ha>		19NOV01 16:59A	LNK	sic Data for Optimized Solvent <ha> sic Data for Optimized Solvent</ha>	



Activity	Activity	Early	Early	RESP		2001						2002 MAY JUN JUL				200
ID	Description	Start	Finish		SEP (OCT NOV	DI	EC	JAN FEI	3 MAR	APR	MAY JUN JUL		1		JA
WAORNB300	SRTC technical review	09AUG02 07:00	22AUG02 16:59	SDF								1	SRTC tech	nical revie	ew	
WAORNB310	DOE technical review	09AUG02 07:00	22AUG02 16:59	PCS									DOE techn	ical reviev	V	
WAORNB320	Resolve technical review comments	23AUG02 07:00	06SEP02 16:59	LNK	-								Resolve techi	nical revie	w comr	ne
WAORNB330	Editorial review	09SEP02 07:00	16SEP02 16:59	LNK	-								\Edit	orial reviev	v	
WAORNB340	Resolve editing comments	17SEP02 07:00	30SEP02 16:59	LNK									Res	olve editin	g comr	nei
WAORNB350	Print report	01OCT02 07:00	08OCT02 16:59	LNK										Print repo	rt	
WAORNB360	Submit Report to OSTI		08OCT02 16:59	LNK	-									Submit Re	port to) O \$
Check Cs D	istribution Model	(7.2	2.2.4)				Н						♦			
WAORN370	Check Cs Distribution	21JUN02 07:00		LNK									bution Model Cesium Distribut Gainst Experime	ion		<h.< td=""></h.<>
WAORNB380	Model Validation & Data Refinement	21JUN02 07:00	21OCT02 16:59	LNK								Model	Validation & I	Data Refin	ement	
WAORNB400	Prepared draft of D Model report	22OCT02 07:00	26NOV02 16:59	LNK									Prepared	draft of D	Model r	rep
WAORNB410	ORNL Peer review of report	27NOV02 07:00	12DEC02 16:59	LNK	_								ORN	L Peer rev	iew of r	rep
WAORNB410				LNK			V			•			ORN	L Peer rev	iew of I	

Activity	Activity	Early	Early	RESP		2001									2002						1	003
ID	Description	Start	Finish		SEP	NOV		DEC	JAN	FEB	MAR	APR	MAY	JU	Ņ JUL	AUG	SEI	РΟ	CT N	OV D	EC J	JAN
WAORNB420	TFA technical review	27NOV02 07:00	12DEC02 16:59	HDH														7	ΓFA te ■	chnic	al rev	ie
WAORNB430	SRTC technical review	27NOV02 07:00	12DEC02 16:59	SDF														SF	RTC te	chnica	al rev	ie
WAORNB440	DOE technical review	27NOV02 07:00	12DEC02 16:59	PCS														D	OE te	chnic	 al rev	ie
WAORNB450	Resolve technical review comments	13DEC02 07:00	26DEC02 16:59	LNK											F	Resol	ve ted	chnic	al rev	iew co	pmme	nt
WAORNB460	Editorial review	27DEC02 07:00	03JAN03 16:59	LNK															E	ditoria	al rev	ie
WAORNB470	Resolve editing comments	06JAN03 07:00	16JAN03 16:59	LNK													R	esolv	∕e edit	ing co	omme	ent
WAORNB480	Print report	17JAN03 07:00	22JAN03 16:59	LNK																Pri	int rep))()
WAORNB490	Submit Report to OSTI		22JAN03 16:59	LNK														Sı	ıbmit l	Repor	t to C	S
Expand OR	NL D-Value Model	(7	.2.2.5)																		♦	
	Expand Cs D Model		07AUG02 16:59	LNK				\	and C													
						_			and ORI mized S													
WAORNB650	Measurement of D Values	10DEC01 07:00A	18APR02 16:59	LNK			14	Nee	asuren d Letter approva	Report	onSo	lvent C	Compos AORNA	ition 165								
WAORNB660	Model Testing & Data Validation	21MAR02 07:00	07MAY02 16:59	LNK							IV	lodel	Testin	g & 1	Data Val	lidatio	on					

Activity	Activity	Early	Early	RESP		2	001					2002
ID	Description	Start	Finish		SEP (OCT	NOV	DEC	JAN	FEB	MAR	
WAORNB670	Provide SRS D Data		07MAY02 16:59	LNK							♦	Provide SRS D Data
WAORNB690		08MAY02 07:00	13JUN02 16:59	LNK								Prepare Draft of D model report
WAORNB700		14JUN02 07:00	27JUN02 16:59	LNK								ORNL technical review of report
WAORNB710		14JUN02 07:00	27JUN02 16:59	HDH								TFA Technical review
WAORNB720		14JUN02 07:00	27JUN02 16:59	LNK								SRTC technical review
WAORNB730		14JUN02 07:00	27JUN02 16:59	PCS								DOE technical review
WAORNB740	Resolve technical review comments	28JUN02 07:00	10JUL02 16:59	LNK								Resolve technical review comments
WAORNB750		11JUL02 07:00	17JUL02 16:59	LNK								Editorial review
WAORNB760		18JUL02 07:00	31JUL02 16:59	LNK								Resolve editing comments
WAORNB770		01AUG02 07:00	07AUG02 16:59	LNK								Print report
WAORNB780	Submit Report to OSTI		07AUG02 16:59	LNK								Submit Report to OSTI TFA HQ Milestone A.5.2 - 5/31/02 Complete Final Report on Cs Distribution Model and Data Valida



Activity	Activity	Early	Early	RESP		2001	2002
ID	Description	Start	Finish		SEP O	CT NOV	2002 2 DEC JAN FEB MAR APR MAY JUN JUL AUG SEP OCT NOV DEC J
WAORNB248	Vendor Prepares 100g lot	28FEB02 07:00	28MAR02 16:59	LNK			Vendor Prepares 100g lot
WAORNB252	Vendor Deliver 100g lot	01APR02 07:00	02APR02 16:59	LNK			Vendor Deliver 100g lot
WAORNB254	ORNL Evaluate 100g lot	03APR02 07:00	10APR02 16:59	LNK			ORNL Evaluate 100g lot
WAORNB256	ORNL approve vendor to make 3.5kg lot		10APR02 16:59	LNK			ORNL approve vendor to make 3.5kg lot
WAORNB258	Vendor Prepares 3.5Kg lot	11APR02 07:00	01JUL02 16:59	LNK			Vendor Prepares 3.5Kg lot
WAORNB260	Vendor Deliver 100g lot	02JUL02 07:00	03JUL02 16:59	LNK			Vendor Deliver 100g lot
Optimized S	∟ Solvent Flowsheet N	/ //odeling	(7.2.2.7)			
WAANL7500	Optimized Solvent Flowsheet Modelling <ha></ha>	11DEC01 07:00		LNK			Optimized Solvent Flowsheet Modelling <ha> ○ Optimized Solvent Flowsheet Modelling</ha>
WAANL7502	Sample Concentrations	20AUG01 00:00A	04SEP01 23:59A	RL	Sample (Concentr	ations
WAANL7503	Analysis of Results	06SEP01 00:00A	14SEP01 23:59A	RL	Analysi	s of Resu	its
WAANL7505	Develop Flowsheet - Modeling	06SEP01 00:00A	21SEP01 23:59A	RL	1Develor	Flowshe	et - Modeling
WAANL7506	Perform D Value Calculation for ORNL	01OCT01 00:00A	19OCT01 23:59A	RL	√Pe	rform D V	alue Calculation for ORNL

Activity	Activity	Early	Early	RESP	2001	2002 200
ID	Description	Start	Finish			2002 20 JAN FEB MAR APR MAY JUN JUL AUG SEP OCT NOV DEC JA
WAANL7506A	Perform Internal Review D Value Report	22OCT01 07:00A	26OCT01 16:59A	MCR	\Perform Intel	rnal Review D Value Report
WAANL7506B	Incorporate Internal Review Comments D Value Rpt	29OCT01 07:00A	02NOV01 16:59A	MCR	Incorporate	e Internal Review Comments D Value Rpt
WAANL7506C	External DOE Review of D Value Report	05NOV01 07:00A	09NOV01 16:59A	WDC	\External L	POE Review of D Value Report
WAANL7506D	Incorporate External Review Comments D Value Rpt	12NOV01 07:00A	03DEC01 16:59A	MCR	Incorpor	ate External Review Comments D Value Rpt
WAANL7506E	Final ANL Review and Approval D Value Report	04DEC01 t 07:00A	12DEC01 16:59	MCR	Fina	I ANL Review and Approval D Value Report
WAANL7506F	Issue ANL D Value Report	13DEC01 07:00	13DEC01 16:59	MCR	Vss	sue ANL D Value Report
Simulant Fl	owsheet Test	(7.2.2	2.8)			
	Simulated Flowsheet	05NOV01	22AUG02	MCR	Simulated	Flowsheet Test-Optimized Solvent <ha></ha>
	Test-Optimized Solvent <ha></ha>	07:00A	16:59		Simulant Flow	owsheet Testing zed Solvent (2-cm Scale)
WABB080100	Develop Experimental and QA Plan	05NOV01 07:00A	20NOV01 16:59A	MCR	Develop E	Experimental and QA Plan
WABB080101	Perform Internal Review	21NOV01 07:00A	29NOV01 16:59A	MCR	\Perfori	m Internal Review
	Incorporate Internal	30NOV01	03DEC01 16:59A	MCR	uncor	porate Internal Review Comments
WABB080102	Incorporate Internal Review Comments	07:00A	10.0071			
WABB080102 WABB080103			13DEC01 16:59	PCS	Exte	rnal DOE Review of Experimental and QA Plan

Activity	Activity	Early	Early	RESP			2001	2002
ID	Description	Start	Finish		SEP	OC1	N	V DEC JAN FEB MAR APR MAY JUN JUL AUG SEP OCT NOV DEC J
WABB080104	Incorporate External Review Comments	14DEC01 07:00	20DEC01 16:59	MCR				Incorporate External Review Comments
WABB080105	Final ANL Review and Approval	21DEC01 07:00	28DEC01 16:59	MCR				√Final ANL Review and Approval
WABB080106	Issue ANL Experimental and QA Plan	31DEC01 07:00	31DEC01 16:59	MCR				Vissue ANL Experimental and QA Plan
WABB080110	Prepare for Tests	02JAN02 07:00	18APR02 16:59	MCR				Prepare for Tests
WABB080120	Peform Cold Test	21MAR02 07:00	28MAR02 16:59	MCR				Peform Cold Test
WABB080130	Perform Operational Readiness Review	08APR02 07:00	16APR02 07:59	MCR				\Perform Operational Readiness Review
WABB080140	Peform Proof of Concept Test	19APR02 07:00	25APR02 16:59	MCR				Peform Proof of Concept Test
WABB080150	Perform Analysis of Samples	26APR02 07:00	09MAY02 16:59	MCR	-			Perform Analysis of Samples
WABB080160	Cleanup Contactor Test Facility	10MAY02 07:00	08JUL02 16:59	MCR				Cleanup Contactor Test Facility
WABB080170	Prepare Technical Report	10MAY02 07:00	25JUN02 16:59	MCR				Prepare Technical Report
WABB080180	Perform Internal Review	26JUN02 07:00	10JUL02 16:59	MCR				Perform Internal Review

Activity	Activity	Early	Early	RESP			20								2002 20
ID	Description	Start	Finish	MOD	SE	POC	T	NOV	DEC	JAN	FEB	MAR	APR	MAY J	JUN JUL AUG SEP OCT NOV DEC JA
WABB080190	Incorporate Internal Review Comments	11JUL02 07:00	25JUL02 16:59	MCR										Ī	Incorporate Internal Review Comme
WABB080200	External DOE Review of Technical Report	26JUL02 07:00	01AUG02 16:59	PCS											External DOE Review of Technical Rep
WABB080210	Incorporate External Review Comments	02AUG02 07:00	08AUG02 16:59	MCR											Incorporate External Review Comme
WABB080220	Final ANL Review and Approval	09AUG02 07:00	15AUG02 16:59	MCR	-										Final ANL Review and Approve
WABB080230	Issue ANL Technical Report	16AUG02 07:00	22AUG02 16:59	MCR											Vissue ANL Technical Report
Organic De	Lomposition Pathwa	av (7.2.2.9)												_
	Organic Decomposition Pathway Study <ha></ha>		 	DWW					<u> </u>				on Patl	nway Stu Study	udy <ha></ha>
WAPNL02010	Review SRS Waste Composition	04DEC01 07:00A	16JAN02 16:59	DWW	-				Revie	w SR	S Was	ite Co	ompos	ition	
WAPNL02020	Review Stability Test Reports	02JAN02 07:00	31JAN02 16:59	DWW	-				,	Revie	w Sta	bility	Test F	Reports	
WAPNL02030	Review Reaction Chemistry / (Relevant Organic)	01FEB02 07:00	28MAR02 16:59	DWW	-				1	,	Revie	w Re	eaction	Chemist	try / (Relevant Organic)
WAPNL02040	Draft Report - Organic Decomposition Pathway		02MAY02 16:59	DWW									Draft	Report -	Organic Decomposition Pathway
		-	09MAY02	JTC			-							Toom P	Review - Organic Decomposition Pathway

Activity	Activity	Early	Early	RESP			_	2001											2002				200
ID	Description	Start	Finish		SE	PC		. N	OV	DEC	JA	.N	FEB	MAF	R .	APR	MAY	JUI		SEP	OCT N	OV DE	
WAPNL02060	DOE Review Report - Organic Decomposition Path	03MAY02 07:00	09MAY02 16:59	PCS												[DOE	Rev	iew Report - O	rganic	Decom	positio	n Pati
WAPNL02070	Resolve Comments- Organic Decomposition Pathways		16MAY02 16:59	DWW												Re	solve	Coi	mments- Organ	nic Dec	ompos	ition Pa	nthway
WAPNL02080	Incorporate Comments - Organic Decomposition Pat		23MAY02 16:59	DWW												I	ncor	oora	te Comments -	Organ	ic Dec	omposi	tion P
WAPNL02090	Issue Final Report-Organic Decomposition Pathway		23MAY02 16:59	DWW													 T ic p	he de dentif recid	 nal Report-Orga eliverable is a tecl ies and summariz lents that may cau ' System Compond	hnical re es litera ise decc	port that ture		Pathwa
Analysis of	Solvent & Solvent	Wash (7.2.2.10)				П																
WAORNA501	Analysis of of Solvent & Solvent Wash Solutions	13AUG01		LNK	Ana	alysis alysis ovent W		Solve	ent ar	ıd	& Sc	olve	nt W	ash	Sol	lution	s						
Effect of Na	OH Concentration -	-Emulsio	n (7.2.2.1	1			П																
	Effect of NaOH Concentration on Emulsion		23APR02 07:59	LNK				Effec	ct of I	NaC laOH Forma	Cond	centr			n or	n Emu	ulsioi	י					
WAORNB510	Laboratory Studies	23OCT01 00:00A	31DEC01 16:59	LNK	-		1	Lab	orat	ory S	tudi	es											
WAORNB520	Contactor Studies	02JAN02 07:00	21JAN02 07:59	LNK	_						\Co	ntac	ctor	Stud	lies								
WAORNB540	Prepared draft of emulsion studies report		27FEB02 07:59	LNK								\Pre	epare	ed dı	raft	of en	nulsi	on s	tudies report				
WAORNB550	ORNL technical review of report	27FEB02 08:00	13MAR02 07:59	LNK										ORN		echni	ical re	evie	w of report				

Activity	Activity	Early	Early	RESP			204	
ID	Description	Start	Finish		SEP	OCT	001 NO\	2002 2003 2005
WAORNB560	TFA Technical review	27FEB02 08:00	13MAR02 07:59	HDH				TFA Technical review
WAORNB570	SRTC technical review	27FEB02 08:00	13MAR02 07:59	SDF				SRTC technical review
WAORNB580	DOE technical review	27FEB02 08:00	13MAR02 07:59	PCS				NDOE technical review
WAORNB590	Resolve technical review comments	13MAR02 08:00	25MAR02 07:59	LNK				Resolve technical review comments
WAORNB600	Editorial review	25MAR02 08:00	02APR02 07:59	LNK				'Editorial review
WAORNB610	Resolve editing comments	02APR02 08:00	16APR02 07:59	LNK				Resolve editing comments
WAORNB620	Print report	16APR02 08:00	23APR02 07:59	LNK				Print report
WAORNB630	Submit Report to OSTI		23APR02 07:59	LNK				Submit Report to OSTI
0007 4-4								♦
	ual Waste Studies							
	diation Test -Actual							
WACX412M00	Internal Irradiation Tests with Actual Waste <ha></ha>		16:59	WRW	4			lia <mark>tion Tests with Actual Waste<ha></ha></mark> lia <mark>t</mark> ion Test with Actual Waste
WACX412M01	Revise Task Plan for In-Cell, Internal Irradiati		07NOV01 16:59A	WRW	4	Revis	se Ta	sk Plan for In-Cell, Internal Irradiati
WACX412M02	Review Task Plan for Internal Irradiation	08NOV01 07:00A	13NOV01 16:59A	MAN	 			view Task Plan for Internal Irradiation

	Activity	Early	Early	RESP		20	01 2002 2
ID	Description	Start	Finish		SEP		NOV DEC JAN FEB MAR APR MAY JUN JUL AUG SEP OCT NOV DEC
WACX412M03	Resolve and Incorporate Comments, Internal Irrad	12NOV01 07:00A	16NOV01 16:59A	MAN			Resolve and Incorporate Comments, Internal Irrad
WACX412N01	Test Prep and Equipment Procurement & Setup		17DEC01 16:59	MAN			Test Prep and Equipment Procurement & Setup waiting on new solvent
WACX412N02	Start Test and Collect Periodic Samples	18DEC01 07:00	12APR02 16:59	MAN			Start Test and Collect Periodic Samples
WACX412N03	Complete Internal Irradiation Tests		28DEC01 16:59*	MAN			Complete Internal Irradiation Tests
WACX412P01	Analyze Data	03JAN02 16:00	26APR02 16:59	MAN			Analyze Data
WACX412W	Draft Internal Irradiation Test Report	29APR02 07:00	17MAY02 16:59	MAN			Draft Internal Irradiation Test Report
WACX412W01	DOE Review Internal Irradiation Test Report	20MAY02 07:00	24MAY02 16:59	PCS			DOE Review Internal Irradiation Test Report
WACX412W02	Team Review Internal Irradiation Test Report	20MAY02 07:00	24MAY02 16:59	JTC			Team Review Internal Irradiation Test Report
WACX412X	Incorporate Comments - Internal Irrad Report	28MAY02 07:00	03JUN02 16:59	MAN			Incorporate Comments - Internal Irrad Repo
WACX412Y	Approve - Internal Irradiation Test Report	04JUN02 07:00	10JUN02 16:59	MAN			Approve - Internal Irradiation Test Report
WACX412Z	Issue Internal Irradiation Test Report		10JUN02 16:59	MAN			\dissue Internal Irradiation Test Report

Activity	Activity	Early	Early	RESP		20	001	2002 2000
ID	Description	Start	Finish		SEP			DEC JAN FEB MAR APR MAY JUN JUL AUG SEP OCT NOV DEC JAN
Actual Wast	te Batch Test - Salto	ake- (7	7.2.3.2)					↑ ↑
	Follow Up Test w/ Tank 38 H Dissolved Salt Cake			DDW				Follow Up Test w/ Tank 38 H Dissolved Salt Cake
WAAS170100		04DEC01 07:00A	19DEC01 16:59	DDW				Prepare and Analyze simulated Waste
WAAS170105	Perform Tests and Analyses with Simulated Waste		08JAN02 16:59	DDW				Perform Tests and Analyses with Simulated Waste
WAAS170110	Perform Tests with Tank 38H Waste	09JAN02 07:00	15JAN02 16:59	DDW				Perform Tests with Tank 38H Waste
WAAS170115	Perform Analyses with Tank 38H Tests	16JAN02 07:00	22JAN02 16:59	DDW				Perform Analyses with Tank 38H Tests
WAAS170120	Draft Report - Tank 38H Tests	23JAN02 07:00	30JAN02 16:59	DDW				Draft Report - Tank 38H Tests
WAAS170125		31JAN02 07:00	08FEB02 16:59	JTC				Team Review Report - Tank 38H Tests
WAAS170130	DOE Review Report - Tank 38H Tests	31JAN02 07:00	08FEB02 16:59	PCS				NDOE Review Report - Tank 38H Tests
WAAS170135	Resolve comments - Tank 38H Tests	11FEB02 07:00	20FEB02 16:59	DDW				Resolve comments - Tank 38H Tests
WAAS170140	Approve Report - Tank 38H Tests		20FEB02 16:59	DDW				Approve Report - Tank 38H Tests
WACX250149	Actual Waste Batch Test with Dissolved Salt <ha></ha>	16OCT01 00:00A	19DEC01 16:59	DDW		Act	ual Wa	♦ Vaste Batch Test with Dissolved Salt <ha> ste Batch Test lived Salt Cake</ha>

Activity	Activity	Early	Early	RESP	2001 2002	200
ID	Description	Start	Finish		SEP OCT NOV DEC JAN FEB MAR APR MAY JUN JUL AUG SEP	
WACX250150	Obtain and Characterize Two Tank Samples	06AUG01 00:00A	14SEP01 23:59A	DDW	Obtain and Characterize Two Tank Samples Obtain Samples from two of the following ranks 37H, 38H, 41H or 46F)	
WACX250160	Perform ESS Tests on Characterized Samples	10SEP01 00:00A	20SEP01 23:59A	DDW	Perform ESS Tests on Characterized Samples	
WACX250170	Complete Analyses and Evaluate Results	24SEP01 00:00A	15OCT01 23:59A	DDW	Complete Analyses and Evaluate Results	
WACX250180	Draft Report - Real Waste Test w/Dissolute Salt		08NOV01 16:59A	DDW	Draft Report - Real Waste Test w/Dissolute Salt	
WACX250190	Team Comment Draft Report - Real Waste Test	09NOV01 07:00A	26NOV01 16:59A	JTC	\Team Comment Draft Report - Real Waste Test	
WACX250200	DOE Comment Draft Report - Real Waste Test	09NOV01 07:00A	03DEC01 16:59A	PCS	NDOE Comment Draft Report - Real Waste Test	
WACX250210	Resolve Comments - Real Waste Test w/Dissolute	04DEC01 07:00A	12DEC01 16:59	DDW	Resolve Comments - Real Waste Test w/Dissolute	
WACX250220	Approve Final Report	13DEC01 07:00	19DEC01 16:59	HDH	Approve Final Report	
WACX250230	Issue Approved Final Report		19DEC01 16:59	DDW	Vissue Approved Final Report	
FSS Batch	 Distribution Test	(7.2.	3 3)			
	ESS Batch Distribution	26NOV01		WRW	ESS Batch Distribution w/ Actual Waste <ha></ha>	
		07:00A	16:59		ESS Batch Distribution Tests with Actual Wastes	
WABB010100	Draft TTP- ESS Batch Distribution	26NOV01 07:00A		WRW	Draft TTP- ESS Batch Distribution	

Activity	Activity	Early	Early	RESP		2	001	2002
ID	Description	Start	Finish		SEP	ОСТ	NOV	2002 20 DEC JAN FEB MAR APR MAY JUN JUL AUG SEP OCT NOV DEC J
WABB010110	Team Review TTP - ESS Batch Distribution	11DEC01 07:00	17DEC01 16:59	JTC				Team Review TTP - ESS Batch Distribution
WABB010120	DOE Review TTP-ESS Batch Distribution	11DEC01 07:00	17DEC01 16:59	PCS				DOE Review TTP-ESS Batch Distribution
WABB010130	Resolve Comments - ESS Batch Distribution	18DEC01 07:00	26DEC01 16:59	WRW				Resolve Comments - ESS Batch Distribution
WABB010140	Review/App TTP-ESS Batch Distribution	27DEC01 07:00	31DEC01 16:59	WRW				Review/App TTP-ESS Batch Distribution
WABB010150	Issue TTP-ESS Batch Distribution		12MAR02 16:59	WRW				VIssue TTP-ESS Batch Distribution
WABB010151	Define Samples	12NOV01 07:00A	16NOV01 16:59A	WRW			De	ine Samples
WABB010152	Collect/Obtain Samples	26NOV01 07:00A	15FEB02 16:59	WRW				ed to WABB010153 FF+120HourLag
WABB010153	Characterize Samples	25JAN02 07:00	12MAR02 16:59	WRW				Characterize Samples SCO Defined Activitiy Tied to WABB010154 FF+80HourLag (2 Wk)
WABB010154	Receive MNO4 Treated Samples	22MAR02 07:00	22MAR02 16:59	WRW				Receive MNO4 Treated Samples SCO Defined Activitiy Tied to finish of WAAS150160
WABB010160	Perform ESS Batch Distn Tests w/ Supernate	03APR02 07:00	29MAY02 16:59	WRW				Perform ESS Batch Distn Tests w/ Supernate SCO Defined Activitiy completion of WABB020230 Analytical Method Development preferred

Activity	Activity	Early	Early	RESP		20	01	2002 200
ID	Description	Start	Finish		SEP	ОСТ	NOV	DEC JAN FEB MAR APR MAY JUN JUL AUG SEP OCT NOV DEC JA
WABB010161	Complete ESS Batch Distn Tests w/ Supernate		29MAY02 16:59	WRW				Complete ESS Batch Distn Tests w/ Superna
WABB010162	Perform ESS Batch Distn Tests w/ Salt Cake	25MAR02 07:00	06JUN02 16:59	WRW				Perform ESS Batch Distn Tests w/ Salt Cake
WABB010165	Perform ESS Batch Distn Tests w/ KMNO4	25MAR02 07:00	06JUN02 16:59	WRW				NPerform ESS Batch Distn Tests w/ KMNO4 SCO Defined Activitiy
WABB010170	Analyze Test Results - Salt Cake & KMNO4	07JUN02 07:00	20JUN02 16:59	WRW				Analyze Test Results - Salt Cake & KMNO4
WABB010171	Analyze Test Results - Supernate	30MAY02 07:00	12JUN02 16:59	WRW				Analyze Test Results - Supernate
WABB010180	Draft Report - ESS Batch Distribution	21JUN02 07:00	05JUL02 16:59	WRW				Draft Report - ESS Batch Distribution
WABB010190	Team Review Draft Report - ESS Batch Distributio	08JUL02 07:00	12JUL02 16:59	JTC				Team Review Draft Report - ESS Batch Distribu
WABB010200	DOE Review Draft Report - ESS Batch Distribution	08JUL02 07:00	12JUL02 16:59	PCS				DOE Review Draft Report - ESS Batch Distributi
WABB010210	Resolve Comments- ESS Batch Distribution	15JUL02 07:00	19JUL02 16:59	WRW				Resolve Comments- ESS Batch Distributi
WABB010220	Rev/Approve Final Report- ESS Batch Distribution	22JUL02 07:00	26JUL02 16:59	ALL				Rev/Approve Final Report- ESS Batch Distributi
WABB010230	Issue Final Report- ESS Batch Distribution		26JUL02 16:59	WRW				Issue Final Report- ESS Batch Distributi TFA HQ Milestone B1.2 of 7/30/2002


Activity	Activity	Early	Early	RESP			2001									2002					2
ID	Description	Start	Finish		SEP		. N	ov	DEC	JAN	FEB	MAR	AF	PR MAY	JU	N JUL	AUG	SEP	ОСТ	NOV	DEC .
WABB010240	Dispose of Waste - ESS Batch Distribution	29JUL02 07:00	23AUG02 16:59	ALL												Dispo	se of W	/aste -	ESS E	Batch D	istribu
Organic Ana	⊔ alysis - FY01 Actual	Waste	(7.2.3.4)																		
WACX24500	Organic Analysis from FY01 Actual Waste Test <ha></ha>	12JUL01 00:00A	17DEC01 16:59	DDW		ic Ana	lysis	form	FY	n FY01 01 Actu		al Was	te T	est <ha:< td=""><td>></td><td></td><td></td><td></td><td></td><td></td><td></td></ha:<>	>						
WACX2451	Revise Draft Report	12JUL01 00:00A	02NOV01 15:59A	DDW	Revis	e Dra	aft R	еро	rt												
WACX2455	Team Comment Interim Draft Report	01NOV01 08:00A	26NOV01 16:59A	JTC			те	am	Com	nment	Interii	n Drafi	t Re	eport							
WACX2457	DOE Comment Interim Draft Report	01NOV01 08:00A	13NOV01 06:59A	PCS			1DC	DE C	omi	ment l	nterim	Draft	Rep	oort							
WACX2459	Resolve Comments - Contactor Test Report	27NOV01 07:00A		DDW	-			1/R	eso	lve Co	mmer	nts - Co	onta	actor Te	st Re	port					
WACX2461	Approve Revised Final Report - Contactor Test	11DEC01 07:00	17DEC01 16:59	DDW				l	\Ap	prove	Revis	sed Fin	nal F	Report -	Con	tactor 1	Test				
WACX2463	Issue Approved Final Report - Contactor Test		17DEC01 16:59	DDW	-				 	ssue A	pprov	ed Fin	nal F	Report -	Cont	actor 1	Test				
Contactor T	 est: Optimized Solv	ent (7	7.2.3.5)					♦													
	2-cm Contactor Test	21DEC01 07:00		MCT					42	2-cm Co	ontacto	r Test w	vith C	vith Opti Optimized aste Fron	Solve	√ ent		4>			
WABB040160	Test operations of Existing Contactors	21DEC01 07:00*	08JAN02 16:59	MCT					A-7	Test wil	begin	after An	n/Cn	sting Co n Activity V/E 11/11	 AMSI	R0370					

Activity	Activity	Early	Early	RESP		2001		2002 20
ID	Description	Start	Finish		SEP	Γ NO	V DEC	JAN FEB MAR APR MAY JUN JUL AUG SEP OCT NOV DEC JA
WABB040161	Replace Parts on Existing stages	09JAN02 07:00	28JAN02 16:59	MCT			1	Replace Parts on Existing stages
WABB040162	Dilute & Analyze Tk37/44 Composite Samples	29JAN02 07:00	19FEB02 16:59	МСТ				Dilute & Analyze Tk37/44 Composite Samples
WABB040163	Perform Contactor Operational Checkout	20FEB02 07:00	19MAR02 16:59	мст				Perform Contactor Operational Checkout
WABB040164	Filter Tk37/44 Composite Sample	20MAR02 07:00	26MAR02 16:59	МСТ				Filter Tk37/44 Composite Sample
WABB040165	Obtain Optimized Solvent	29JAN02 07:00	26FEB02 16:59	МСТ				Obtain Optimized Solvent
WABB040166	Complete Contactor Operational Checkout		19MAR02 16:59	МСТ				Complete Contactor Operational Checkout
WABB040167	Perform Contactor Test w/Tk 37/44 Solvent	20MAR02 07:00	10APR02 16:59	МСТ				Perform Contactor Test w/Tk 37/44 Solvent
WABB040170	Analyze Test Results	11APR02 07:00	08MAY02 16:59	МСТ				Analyze Test Results
WABB040180	Draft Report - 2CM Contactor Test w/Solvent	09MAY02 07:00	30MAY02 16:59	MCT				Draft Report - 2CM Contactor Test w/Solvent
WABB040190	Team Review Draft Report - 2CM Contactor Test w/		06JUN02 16:59	JTC				Team Review Draft Report - 2CM Contactor Test
WABB040200	DOE Review Draft Report - 2CM Contactor Test w/S	31MAY02 07:00	06JUN02 16:59	PCS				DOE Review Draft Report - 2CM Contactor Test v

Activity	Activity	Early	Early	RESP		2001 2002
ID	Description	Start	Finish		SEP	
WABB040210	Resolve Comments- 2CM Contactor Test w/Solvent	07JUN02 07:00	13JUN02 16:59	МСТ		Resolve Comments- 2CM Contactor Test w/So
WABB040220	Rev/Approve Final Report- 2CM Contactor Test w/S	14JUN02 07:00	20JUN02 16:59	ALL	-	Rev/Approve Final Report- 2CM Contactor Tes
WABB040230	Issue Final Report- 2CM Contactor Test w/Solvent		20JUN02 16:59	МСТ		Issue Final Report- 2CM Contactor Test w/So
WABB040240	Dispose of Waste for 2CM Contactor Test	21JUN02 07:00	16SEP02 16:59	ALL		Dispose of Waste for 2CM Contactor
Contactor T	est: Dissolved Salt	Cake (7.2.3.6)			
WABB030000	2 cm Contactor Test with HLW SaltCake <ha></ha>	29OCT01 00:00A	19AUG02 16:59	MAN		2 cm Contactor Test with HLW SaltCake <ha></ha>
	N IAS					Actual Dissolved Salt Cake Waste
WABB030100	Draft TTP- 2CM Contactor Test w/SaltCake	29OCT01 00:00A	19NOV01 16:59A	MAN		Draft TTP- 2CM Contactor Test w/SaltCake This TTP Covers Contactor Test with Salt Cake and 2 cm Contactor Test with Optimized Solvent
WABB030110	Team Review TTP - 2CM Contactor Test w/SaltCake	20NOV01 07:00A	27NOV01 16:59A	JTC	-	Team Review TTP - 2CM Contactor Test w/SaltCake
WABB030120	DOE Review TTP-2CM Contactor Test w/SaltCake	20NOV01 07:00A	07DEC01 16:59A	PCS	-	DOE Review TTP-2CM Contactor Test w/SaltCake
WABB030130	Resolve Comments - 2CM Contactor Test w/SaltCake	28NOV01 07:00A		MAN	-	Resolve Comments - 2CM Contactor Test w/SaltCake
WABB030140	Review/App TTP-2CM Contactor Test w/SaltCake	10DEC01 07:00A	12DEC01 16:59	ALL		NReview/App TTP-2CM Contactor Test w/SaltCake
WABB030150	Issue TTP-2CM Contactor Test w/SaltCake		19DEC01 16:59*	MAN	$\left[\begin{array}{c} \end{array} ight]$,	Vssue TTP-2CM Contactor Test w/SaltCake

Activity ID	Activity Description	Early Start	Early Finish	RESP	05		2001		DEC			1445	485	2002 2007 NOV PEO 1007
WABB030160	Receive TK37 Dissolved		06MAY02 16:59	MAN	SE	POCI		NOV	DEC	JAN	FEB	MAR	APR	Receive TK37 Dissolved Salt Cake Solution HLW is developing schedule for Sample Pull. Dates will be incorporated as schedule becomes available
WABB030161	Receive TK37 Dissolved Salt Cake Solution		06MAY02 16:59	MAN	-							•		Receive TK37 Dissolved Salt Cake Solution
WABB030162	Analyze and Dilute TK37 Dissovled Salt Cake solu		28MAY02 16:59	MAN	-							♦		Analyze and Dilute TK37 Dissovled Salt Cake solu
WABB030163	Filter TK37 Dissovled Salt Cake Solution	29MAY02 07:00	11JUN02 16:59	MAN								_		Filter TK37 Dissovled Salt Cake Solution
WABB030164	Complete Analyze and Dilute TK37		11JUN02 16:59	MAN	-								-	Complete Analyze and Dilute TK37
WABB030167	Perform 2CM Contactor Test w/SaltCake	12JUN02 07:00	02JUL02 16:59	MAN	-									NPerform 2CM Contactor Test w/SaltCake
WABB030168	Complete 2CM Contactor Test w/SaltCake		02JUL02 16:59	MAN	-									Complete 2CM Contactor Test w/SaltCal
WABB030170		03JUL02 07:00	24JUL02 16:59	MAN										Compile and Analyze Test Results
WABB030180		25JUL02 07:00	31JUL02 16:59	MAN										Draft Report - 2CM Contactor Test w/SaltCal
WABB030190	Team Review Draft Report - 2CM Contactor Test w/		07AUG02 16:59	JTC	-									Team Review Draft Report - 2CM Contactor Test
WABB030200	DOE Review Draft Report - 2CM Contactor Test w/S		07AUG02 16:59	PCS										DOE Review Draft Report - 2CM Contactor Test w.

Activity	Activity	Early	Early	RESP			200		2002 2003
ID	Description	Start	Finish		SE	EP O	СТ	NOV	DEC JAN FEB MAR APR MAY JUN JUL AUG SEP OCT NOV DEC JA
WABB030210	Resolve Comments- 2CM Contactor Test w/SaltCake	08AUG02 07:00	14AUG02 16:59	MAN					Resolve Comments- 2CM Contactor Test w/SaltCal
WABB030220	Rev/Approve Final Report- 2CM Contactor Test w/S		19AUG02 16:59	ALL					Rev/Approve Final Report- 2CM Contactor Test w.
WABB030230	Issue Final Report- 2CM Contactor Test -SaltCake		19AUG02 16:59	MAN					Issue Final Report- 2CM Contactor Test -SaltCal TFA HQ Milestone B3.3 of 6/30/02
WABB030240	Dispose of Waste - 2CM Contactor Test w/S	20AUG02 07:00	12NOV02 16:59	ALL					Dispose of Waste - 2CM Contactor Test w
Actual Was	te Stability Study	(7.2.	3.7)						
WACST5400	Actual Waste Stabilty Studies <ha></ha>	17AUG01 00:00A	09JAN02 16:59	TK					ilty Studies <ha> Studies</ha>
WACST5417	Heating Experiment - Perform Analysis	17AUG01 00:00A	13SEP01 23:59A	DDW	He	ating	Ехре	erime	nt - Perform Analysis
WACST5422	Draft Report - Real Waste Heated & Seeded Tests	03OCT01 00:00A	21DEC01 16:59	DDW		Dr	aft R	Repor	t - Real Waste Heated & Seeded Tests
WACST5431	Team Comment - Real Waste Heated & Seeded Test		02JAN02 16:59	DDW					Team Comment - Real Waste Heated & Seeded Test
WACST5432	DOE Comment - Real Waste Heated & Seeded Tests	26DEC01 07:00	02JAN02 16:59	PCS					DOE Comment - Real Waste Heated & Seeded Tests
WACST5434	Resolve Comments - Heated & Seeded Tests	03JAN02 07:00	09JAN02 16:59	DDW					Resolve Comments - Heated & Seeded Tests
WACST5436	Issue Report - Real Waste Heated & Seeded Tests	1	09JAN02 16:59	HDH	-				Issue Report - Real Waste Heated & Seeded Tests



Description	Start	Finish				01	2002
				SEP	OCT	NOV	DEC JAN FEB MAR APR MAY JUN JUL AUG SEP OCT NOV DEC
Decision: Pathforward with Sample shipment		28FEB02 16:59	WRW				Decision: Pathforward with Sample shipment Is Return Needed??
Package and Ship Samples	01MAR02 07:00	28MAR02 16:59	WRW				Package and Ship Samples
Complete Package and Ship Samples		28MAR02 16:59	WRW				Complete Package and Ship Samples
Perform Actinide Studies	01JUL02 07:00*	30JUL02 16:59	WRW				Perform Actinide Studies
Perform Organic Characterization	01JUL02 07:00	30JUL02 16:59	WRW				Perform Organic Characterization
Recieve Samples Back	01AUG02 07:00*	30AUG02 16:59	WRW				Recieve Samples Back
Dispose of Samples	03SEP02 07:00	30SEP02 16:59	WRW				Dispose of Samples
Letinide Characteriz	ation (1	7.2.3.9)					
Organic & Actinide Characterization <ha></ha>	02JAN02 07:00	16SEP02 07:59	JAL				Organic & Actinide Characterization <ha> Organic & Actinide Characterization</ha>
		28JAN02 16:59	JAL				M/S Technical Task or Experimental QA Plan
Team Review - Organic & Actinide TTP	29JAN02 07:00	04FEB02 16:59	JTC				Team Review - Organic & Actinide TTP
DOE Review Report - Organic & Actinide TTP	29JAN02 07:00	04FEB02 16:59	PCS				NDOE Review Report - Organic & Actinide TTP
	Package and Ship Samples Complete Package and Ship Samples Perform Actinide Studies Perform Organic Characterization Recieve Samples Back Dispose of Samples Ctinide Characteriz Organic & Actinide Characterization <ha> M/S Technical Task or Experimental QA Plan Team Review - Organic & Actinide TTP DOE Review Report -</ha>	Package and Ship Samples 07:00 Complete Package and Ship Samples 01JUL02 O7:00* Perform Actinide O1JUL02 O7:00* Perform Organic O1JUL02 O7:00 Recieve Samples Back 01AUG02 O7:00* Dispose of Samples 03SEP02 O7:00 Ctinide Characterization (700) Ctinide Characterization (700)	Package and Ship Samples 01MAR02 07:00 28MAR02 16:59 Complete Package and Ship Samples 28MAR02 16:59 Perform Actinide Studies 01JUL02 30JUL02 16:59 Perform Organic Characterization 01JUL02 30JUL02 16:59 Recieve Samples Back Organic Samples 01AUG02 07:00 30AUG02 16:59 Dispose of Samples 03SEP02 07:00 30SEP02 16:59 Ctinide Characterization (7.2.3.9) 07:00 16SEP02 07:59 Ctinide Characterization (7.2.3.9) 07:00 16SEP02 07:59 W/S Technical Task or Experimental QA Plan Plan (7.00* 29JAN02 28JAN02 16:59 28JAN02 16:59 Team Review - Organic & Actinide TTP 29JAN02 04FEB02 16:59 07:00	Package and Ship Samples 01MAR02 07:00 28MAR02 16:59 WRW Complete Package and Ship Samples 28MAR02 16:59 WRW Perform Actinide Studies 01JUL02 07:00* 30JUL02 16:59 WRW Perform Organic Characterization 01JUL02 07:00 30JUL02 16:59 WRW Recieve Samples Back O7:00* 01AUG02 16:59 WRW Dispose of Samples 03SEP02 07:00* 30SEP02 16:59 WRW Ctinide Characterization Characterization (7.2.3.9) VRW VRW Ctinide Characterization Characteri	Package and Ship Samples 01MAR02 16:59 WRW Complete Package and Ship Samples 28MAR02 16:59 WRW Perform Actinide Studies 01JUL02 07:00* 30JUL02 16:59 WRW Perform Organic Characterization 01JUL02 07:00 30JUL02 16:59 WRW Recieve Samples Back O7:00* 01AUG02 07:00* 30AUG02 07:00 WRW Dispose of Samples 03SEP02 07:00* 30SEP02 07:00 WRW Ctinide Characterization (7.2.3.9) 07:00 16:59 JAL 07:59 Organic & Actinide Characterization (7.00* 07:59 JAL 07:00* JAL 07:00* JAL 07:00* W/S Technical Task or Experimental QA Plan 02JAN02 07:00* 28JAN02 07:00 JAL 07:00* Team Review - Organic & Actinide TTP 29JAN02 04FEB02 07:00 JTC 06:59 DOE Review Report - 29JAN02 04FEB02 PCS PCS	Package and Ship Samples 01MAR02 16:59 WRW Complete Package and Ship Samples 28MAR02 16:59 WRW Perform Actinide Studies 01JUL02 207:00* 30JUL02 30JUL02 30JUL02 16:59 WRW Perform Organic Characterization 01JUL02 30JUL02 16:59 WRW Recieve Samples Back O7:00* 01AUG02 30AUG02 16:59 WRW Dispose of Samples 03SEP02 30SEP02 16:59 WRW Ctinide Characterization Characterization (7:23.9) VRW Organic & Actinide Characterization (7:00 07:59 JAL WS Technical Task or Experimental QA Plan 02JAN02 28JAN02 07:59 JAL Team Review - Organic & Actinide TTP 29JAN02 04FEB02 JTC 16:59 JTC 16:59 DOE Review Report - 29JAN02 04FEB02 PCS PCS	Package and Ship Samples 01MAR02 07:00 28MAR02 16:59 WRW Complete Package and Ship Samples 28MAR02 16:59 WRW Perform Actinide Studies 01JUL02 07:00* 30JUL02 16:59 WRW Perform Organic Characterization 01JUL02 07:00 30JUL02 16:59 WRW Recieve Samples Back Dispose of Samples 01AUG02 07:00* WRW WRW Dispose of Samples Dispose of Samples Dispose of Samples Organic & Actinide Characterization (7.2.3.9) WRW WRW Ctinide Characterization (7.2.3.9) Organic & Actinide Characterization (7.2.3.9) Dispose Of Samples (7.2.3.9) JAL Or:59 M/S Technical Task or Experimental QA Plan (Phan Characterization (Phan

Activity	Activity	Early	Early	RESP		20	01	2002 2003
ID	Description	Start	Finish		SEP	ОСТ	NOV	DEC JAN FEB MAR APR MAY JUN JUL AUG SEP OCT NOV DEC JAN
WAPNL03014	Resolve Comments- Organic & Actinide TTP	05FEB02 07:00	11FEB02 16:59	JAL				Resolve Comments- Organic & Actinide TTP
WAPNL03015	Incorporate Comments - Organic Actinide TTP	12FEB02 07:00	19FEB02 16:59	JAL				Incorporate Comments - Organic Actinide TTP
WAPNL03016	Issue TTP - Organic & Actinide Characteri		19FEB02 16:59	JAL	-			Vissue TTP - Organic & Actinide Characteri
WAPNL03020	Delivery of SRS Samples		15APR02 07:59	JAC	-			Delivery of SRS Samples
WAPNL03030	Sample Preparation and Methods Development	29JAN02 07:00	01MAY02 07:59	JAL	_			Sample Preparation and Methods Development Tied to Finish of WABB050151 Draft Report on Suspected Organics
WAPNL03032	Complete Organic & Radionuclide Analysis	01MAY02 08:00	19JUL02 07:59	JAL	-			Complete Organic & Radionuclide Analysis
WAPNL03040	Draft Report - Organic & Actinide Characterizati	19JUL02 08:00	23AUG02 07:59	JAL				Draft Report - Organic & Actinide Characteriza
WAPNL03050	Team Review - Organic & Actinide Characterizatio	23AUG02 08:00	30AUG02 07:59	JTC				Team Review - Organic & Actinide Characterizati
WAPNL03060	DOE Review Report - Organic & Actinide Characte	23AUG02 08:00	30AUG02 07:59	PCS				DOE Review Report - Organic & Actinide Charact
WAPNL03070	Resolve Comments- Organic & Actinide Characteriz	30AUG02 08:00	09SEP02 07:59	JAL	-			Resolve Comments- Organic & Actinide Characteri
WAPNL03080	Incorporate Comments - Organic Actinide Characte	09SEP02 08:00	16SEP02 07:59	JAL				Incorporate Comments - Organic Actinide Charact

Activity	Activity	Early	Early	RESP		2	001			2002 2003
ID	Description	Start	Finish		SEP C	СТ	NOV	DEC JAN	FEB MAR	APR MAY JUN JUL AUG SEP OCT NOV DEC JAN
WAPNL03090	Issue Final Report-Organic & Actinide Characteri		16SEP02 07:59	JAL					•	Issue Final Report-Organic & Actinide Characte
Analytical N	lethod: Cs-137	(7.2.3	.10)							·
	Analytical Methods Cs-137		02MAY02 16:59	FMP		A	nalyti	al Methods	Cs-137	
								Methods for delides in Solve	Cs-137 and Ot nt Samples	her
WABB020100	Draft TTP- Analytical Methods Cs-137	22OCT01 07:00A	15NOV01 16:59A	FMP		L	Praft T	P- Analytic	al Methods (Cs-137
WABB020110	Team Review TTP - Analytical Methods Cs-137	16NOV01 07:00A	27NOV01 16:59A	JTC				am Review	TTP - Analyti	ical Methods Cs-137
WABB020120	DOE Review TTP-Analytical Methods Cs-137	16NOV01 07:00A	26NOV01 16:59A	PCS			1DC	E Review T	TP-Analytica	al Methods Cs-137
WABB020130	Resolve Comments - Analytical Methods Cs-137	04DEC01 07:00A	07DEC01 16:59A	FMP				Resolve Co	omments - A	nalytical Methods Cs-137
WABB020140	Review/App TTP-Analytical Methods Cs-137	10DEC01 07:00A	12DEC01 16:59	ALL				Review/A	op TTP-Anal	ytical Methods Cs-137
WABB020150	Issue TTP-Analytical Methods Cs-137		12DEC01 16:59	FMP				Vissue TTI	P-Analytical	Methods Cs-137
WABB020155	Specify and order Equipment	13DEC01 07:00	11JAN02 16:59	FMP			♦		nd order Eq uthorization Ne	
WABB020160	Complete Installation of Equip for Direct Inject	14JAN02 07:00	08FEB02 16:59	FMP				\ <u>Co</u>	mplete Insta	llation of Equip for Direct Inject
WABB020161	Complete Installation of Equip for Direct Inject		08FEB02 16:59	FMP					Complete	Installation of Equip for Direct Inject

Activity	Activity	Early	Early	RESP		2001 2002
ID	Description	Start	Finish		SE	SEP OCT NOV DEC JAN FEB MAR APR MAY JUN JUL AUG SEP OCT NOV DEC
WABB020162	Perform Direct Injection Testing	11FEB02 07:00	11MAR02 16:59	FMP		Perform Direct Injection Testing
WABB020170	Analyze Test Results	12MAR02 07:00	02APR02 16:59	FMP		Analyze Test Results Constrains start of Perform ESS Batch Dist Test WABB010160
WABB020180	Draft Report - Analytical Methods Cs-137	03APR02 07:00	11APR02 16:59	FMP		Draft Report - Analytical Methods Cs-137
WABB020190	Team Review Draft Report - Analytical Methods Cs	12APR02 07:00	18APR02 16:59	JTC		Team Review Draft Report - Analytical Methods C
WABB020200	DOE Review Draft Report - Analytical Methods Cs-	12APR02 07:00	18APR02 16:59	PCS		NDOE Review Draft Report - Analytical Methods Cs
WABB020210	Resolve Comments- Analytical Methods Cs-137	19APR02 07:00	25APR02 16:59	FMP		Resolve Comments- Analytical Methods Cs-137
WABB020220	Rev/Approve Final Report- Analytical Methods Cs-	26APR02 07:00	02MAY02 16:59	ALL		Rev/Approve Final Report- Analytical Methods
WABB020230	Issue Final Report- Analytical Methods Cs-137		02MAY02 16:59	FMP		√Issue Final Report- Analytical Methods Cs-13
WABB020240	Dispose of Waste - Analytical Methods Cs-	03MAY02 07:00	31MAY02 16:59	ALL		Dispose of Waste - Analytical Methods Cs-
CSSX - Eng	ineering Tests of	Equipm	ent			
Contactor S	olids Performance	(7.:	2.4.1)			
WACX41400	Contractor Solids Performance <ha></ha>	02OCT00	19DEC01 07:59	LNK		Contractor Solids Performance <ha> Contactor Solids Performance</ha>

Activity	Activity	Early	Early	RESP	2001	2002
ID	Description	Start	Finish		SEP OCT NOV	DEC JAN FEB MAR APR MAY JUN JUL AUG SEP OCT NOV DEC JA
WACX414012	Contactor Solvent -Conduct Contactor Testing <ha></ha>	02OCT00 07:00A	30AUG01 23:59A	LNK		Conduct Contactor Testing <ha></ha>
WACX414017	Analyze Samples	02AUG01 00:00A	30AUG01 23:59A	LNK	Analyze Samples	
WACX414022	Prepare Draft of Test Report - Contactor Solvent	30AUG01 00:00A	15OCT01 23:59A	LNK	Prepare Draft of Te	st Report - Contactor Solvent
WACX414026	SPP Team Technical Review of Report	24OCT01 00:00A	26OCT01 23:59A	REE	√SPP Tea	Technical Review of Report
WACX414030	DOE Technical Review of Report	24OCT01 00:00A	26OCT01 23:59A	JWM	DOE Tec	hnical Review of Report
WACX414040	Resolve Technical Review Issues	29OCT01 00:00A	05NOV01 15:59A	LNK		Technical Review Issues O ORNL TM Format for Release
WACX414042	Incorporate Most Recent Results & Changes	05NOV01 00:00A	07DEC01 16:59A	LNK		
WACX414070	Issue Test Report - Contactor Solids		14DEC01 15:59*	LNK	_	 Vissue Test Report - Contactor Solids
WACX414080	Issue Test Report - Contactor Thruput/Efficency		19DEC01 07:59*	LNK		Issue Test Report - Contactor Thruput/Efficency
Contactor H	lydraulic Performan	ce (7.2.4.2)			
	Contactor Performance -		26SEP02 16:59	JDL		Contactor Performance - Optimized Solvent <ha> Contactor Hydraulic Performance of Optimized Solvent</ha>
WAINE04010	Prepare Technical Task Plan	03DEC01 07:00A	21DEC01 16:59	JDL		Prepare Technical Task Plan

Activity	Activity	Early	Early	RESP			2001	l I	2002 20
ID	Description	Start	Finish		SEP	OC	T.	NOV	DEC JAN FEB MAR APR MAY JUN JUL AUG SEP OCT NOV DEC JA
WAINE04020	Issue Technical Task Plan	26DEC01 07:00		JDL					Vissue Technical Task Plan
WAINE04030	Prepare Test Plan	26DEC01 07:00	07JAN02 16:59	JDL	-				Prepare Test Plan
WAINE04032	Team Review TTP - Contactor Hydraulic Perform	08JAN02 07:00	14JAN02 16:59	JTC	_				Team Review TTP - Contactor Hydraulic Perform
WAINE04033	DOE Review TTP - Contactor Hydraulic Perform	08JAN02 07:00	14JAN02 16:59	PCS					DOE Review TTP - Contactor Hydraulic Perform
WAINE04034	Resolve Comments-	15JAN02 07:00	21JAN02 16:59	JDL	-				Resolve Comments- TTP
WAINE04035	Incorporate Comments -	22JAN02 07:00	28JAN02 16:59	JDL	-				Incorporate Comments - TTP
WAINE04036	Issue TTP - Contactor Hydraulic Performa		28JAN02 16:59	JDL	-				Issue TTP - Contactor Hydraulic Performa
WAINE04040	Perform Readiness Assessment	29JAN02 07:00	07FEB02 16:59	JDL	_				NPerform Readiness Assessment
WAINE04044	ORNL - Ship & Deliver Solvent	07JAN02 07:00*	18JAN02 14:59	LNK					ORNL - Ship & Deliver Solvent Constrained by WAORNB230 - Complete Solvent Prep
WAINE04046	Dispersion Number	08FEB02 07:00	28MAR02 16:59	JDL					Dispersion Number
WAINE04048	Hydraulic Capacity	05MAR02 07:00	12JUN02 16:59	JDL	-				Hydraulic Capacity

Activity	Activity	Early	Early	RESP			2001		2002 200
ID	Description	Start	Finish		SEP	OCT	- NO	OV [DEC JAN FEB MAR APR MAY JUN JUL AUG SEP OCT NOV DEC JA
WAINE04050	Mass Transfer Efficency	25APR02 07:00	12JUL02 16:59	JDL					Mass Transfer Efficency
WAINE04060	Report Test Results to TFA / SRS	15JUL02 07:00	03SEP02 16:59	JDL					Report Test Results to TFA / SRS
WAINE04090	Draft Report -Contactor Hydraulic Performance	15JUL02 07:00	05SEP02 16:59	JDL					Draft Report -Contactor Hydraulic Performan
WAINE04092	Team Review - Contactor Hydraulic Performance	06SEP02 07:00	12SEP02 16:59	JTC	-				Team Review - Contactor Hydraulic Performan
WAINE04094	DOE Review Report - Contactor Hydraulic Perform	06SEP02 07:00	12SEP02 16:59	PCS					DOE Review Report - Contactor Hydraulic Perfor
WAINE04096	Resolve Comments- Contactor Hydraulic Performanc	13SEP02 07:00	19SEP02 16:59	JDL					Resolve Comments- Contactor Hydraulic Performa
WAINE04098	Incorporate Comments - Contactor Hydraulic Perf		26SEP02 16:59	JDL					Incorporate Comments - Contactor Hydraulic Po
WAINE04100	Issue Final Report- Contactor Hydraulic Performa		26SEP02 16:59	JDL					Issue Final Report- Contactor Hydraulic Perfori
Test Perfori	mance 5 cm CINC C	ontactor	(7.2.4.3))				+	
WAANL75001		01OCT01		RL		Test	Per	forma	ance of 5cm CINC Contactor <ha></ha>
	5cm CINC Contactor <ha></ha>	00:00A	16:59			Test	Perfo	orma <mark>n</mark> c	e of 5 cm CINC Contactor
WAANL7510	Test Performance of 5cm CINC Contactor	20AUG01 00:00A	25SEP01 23:59A	RL	Test	Perfo	rma	nce o	f 5cm CINC Contactor
WAANL7511	Prepare Report - 5cm CINC Contactor	05NOV01 07:00A	30NOV01 16:59A	RL			 P	repar	e Report - 5cm CINC Contactor


Activity	Activity	Early	Early	RESP			2001		2002 200
ID	Description	Start	Finish		SEP	00	T NO	V DEC	
WAANL7513	DOE Review 5cm CINC Contactor	03DEC01 07:00A	12DEC01 16:59	PCS				DOL	E Review 5cm CINC Contactor
WAANL7514	Team Review Draft 5cm CINC Contactor	03DEC01 07:00A	12DEC01 16:59	JTC				Tea	m Review Draft 5cm CINC Contactor
WAANL7515	Incorporate Comments - 5cm CINC Contactor	13DEC01 07:00	14DEC01 16:59	RL				√In	corporate Comments - 5cm CINC Contactor
WAANL7516	Approve 5cm CINC Contactor	17DEC01 07:00	21DEC01 16:59	RL				• •/4 •	Approve 5cm CINC Contactor
WAANL7517	Issue 5cm CINC Contactor		21DEC01 16:59	RL)	Issue 5cm CINC Contactor
Contactor	Prototivos Dovolonos	ont Toot	(7.2.4.4)						
	Contactor Prototype Development ON HOLD <ha></ha>	11DEC01	29AUG02 16:59					I _{Co}	ontactor Prototype Development ON HOLD <ha> ontactor Prototype Development and Testing in HOLD)</ha>
WAAS300100	Draft TTP- Test Bed/ Contactor Testing	11DEC01 07:00	26DEC01 16:59	MAN					raft TTP- Test Bed/ Contactor Testing
WAAS300110	Team Review TTP - Test Bed/ Contactor Testing	27DEC01 07:00	03JAN02 16:59	JTC					Team Review TTP - Test Bed/ Contactor Testing
WAAS300120		27DEC01 07:00	03JAN02 16:59	PCS					NDOE Review TTP-Test Bed/ Contactor Testing
WAAS300130	Resolve Comments - Test Bed/ Contactor Testing	04JAN02 07:00	10JAN02 16:59	MAN					Resolve Comments - Test Bed/ Contactor Testing
WAAS300140	Review/App TTP-Test Bed/ Contactor Testing	11JAN02 07:00	15JAN02 16:59	MAN					Review/App TTP-Test Bed/ Contactor Testing


Activity	Activity	Early	Early	RESP			2001		2002 2003
ID	Description	Start	Finish		SEP	oc	T NO	DEC	JAN FEB MAR APR MAY JUN JUL AUG SEP OCT NOV DEC JA
WAAS300150	Issue TTP-Test Bed/ Contactor Testing		15JAN02 16:59	MAN					Vssue TTP-Test Bed/ Contactor Testing
WAAS300153	Develop Design for Testing Bed	11DEC01 07:00	10JAN02 16:59	MAN				Devel	op Design for Testing Bed D
WAAS300154	Issue Preliminary Design for Testing Bed	10JAN02 16:00	10JAN02 16:59	MAN				T -	Issue Preliminary Design for Testing Bed
WAAS300155	Team Review of Testing Bed Design	11JAN02 07:00	17JAN02 16:59	JTC	-				Team Review of Testing Bed Design
WAAS300156	DOE Review of Testing Bed Design	11JAN02 07:00	17JAN02 16:59	PCS					DOE Review of Testing Bed Design
WAAS300157	Resolve/Incorp Comment for Testing Bed Design	18JAN02 07:00	23JAN02 16:59	MAN				Ľ	Resolve/Incorp Comment for Testing Bed Design
WAAS300158	Rev/Approve Testing Bed Design	24JAN02 07:00	30JAN02 16:59	ALL				-	Rev/Approve Testing Bed Design
WAAS300159	Issue Final Design for Testing Bed		30JAN02 16:59	MAN				-	Ussue Final Design for Testing Bed
WAAS300161	Develop A list for Procurement	11JAN02 07:00	23JAN02 16:59	MAN				♦	Develop A list for Procurement
WAAS300162	Procure Components	24JAN02 07:00	21MAR02 16:59	MAN				-	Procure Components
WAAS300163	Fabricate/Install Test Bed	31JAN02 07:00	24MAY02 16:59	MAN				_	√Fabricate/Install Test Bed


Activity Activity	Early	Early	RESP		2001	2002 200
WAAS300164 Complete Fab/Ins		Finish 24MAY02	MAN	SEP	OCT N	V DEC JAN FEB MAR APR MAY JUN JUL AUG SEP OCT NOV DEC JA
Test Bed	stali	16:59	WAN			Complete Fab/Install Test Bed
WAAS300166 ESS Develop Contactors	24JAN02 07:00	19APR02 16:59	MAN			ESS Develop Contactors
WAAS300167 Perform Water To	ests 28MAY02 07:00	03JUN02 16:59	MAN			Perform Water Tests
WAAS300168 Prepare Solutions	04JUN02 07:00	17JUN02 16:59	MAN			Prepare Solutions
WAAS300169 Perform Test Bed Contactor tests	18JUN02 07:00	16JUL02 16:59	MAN			Perform Test Bed Contactor tests
WAAS300170 Analyze Test Res	sults 17JUL02 07:00	30JUL02 16:59	MAN			vAnalyze Test Results
WAAS300180 Draft Report - Te Contactor Testing		08AUG02 16:59	MAN			Draft Report - Test Bed/ Contactor Testi
WAAS300190 Team Review Dra Report - Test Bed Contactor T		15AUG02 16:59	JTC			Team Review Draft Report - Test Bed/ Contactor
WAAS300200 DOE Review Dra Report - Test Bed Contactor Te		15AUG02 16:59	PCS			DOE Review Draft Report - Test Bed/ Contactor
WAAS300210 Resolve Commer Test Bed/ Contact Testing		22AUG02 16:59	MAN			Resolve Comments- Test Bed/ Contactor Testin
WAAS300220 Rev/Approve Fina Report- Test Bed Contactor Te	23AUG02 07:00	29AUG02 16:59	ALL	-		Rev/Approve Final Report- Test Bed/ Contactor


WAAS300230 Issue Final Report- Test Bed/ Contactor Testing 29AUG02 16:59 MAN Issue Final Report- Test Bed/ Contactor Testing	Activity ID	Activity	Early	Early	RESP		2001	2002 2003
WAANL7426 Perform Internal Rev WAANL7426 Recovery from Ageous WAANL7430 External DOE Review Comments WAANL7432 Recovery from Solvent Recovery from Ageous WAANL7434 Final ANL Review and Approval WAANL7434 Final ANL Review and Approval WAANL7436 Sisue ANL Solvent Recovery from Ageous WAANL7436 Sisue ANL Solvent WAANL7437 WAANL7436 Sisue ANL Solvent WAANL7436 Sisue ANL Solvent WAANL7436 Sisue ANL Solvent WAANL7436 Sisue ANL Solvent WAANL7437 WAANL7436 Sisue ANL Solvent WAANL7437 WAANL7437 WAANL7437 WAANL7438 WAANL7439 WA		-	Start		BAAN	SEP	OCT NOV	
Eval Performance 4 cm 2 Stage Contactor (7.2.4.5) WAANLT300 Evaluate Performance of 30MAR01 15JAN02 16.59 WAANLT300 Evaluate Performance of 30MAR01 15JAN02 16.59 WAANLT300 Evaluate Performance of 4 cm Contactor <ha> Evaluate Performance of the 4-cm 2 Stage Contactor \Haveton A goods RL Evaluate Performance of the 4-cm 2 Stage Contactor \Haveton A goods RL Evaluate Performance of the 4-cm 2 Stage Contactor \Haveton A goods RL Evaluate Performance of the 4-cm 2 Stage Contactor \Haveton A goods RL Evaluate Performance of the 4-cm 2 Stage Contactor \Haveton A goods RL Evaluate Performance of the 4-cm 2 Stage Contactor \Haveton A goods RL Evaluate Performance of the 4-cm 2 Stage Contactor \Haveton A goods RL Evaluate Performance of the 4-cm 2 Stage Contactor \Haveton A goods RL Evaluate Performance of the</ha></ha></ha></ha></ha></ha></ha></ha></ha></ha></ha></ha></ha></ha></ha></ha></ha></ha></ha></ha></ha></ha></ha></ha></ha></ha></ha></ha>	WAAS300230				WAN			
WAANL7300	WAAS300240				ALL			Dispose of Waste - Test Bed/ Contactor Te
WAANL7300	Fyal Perfori	nance 4 cm 2 Stage	Contact	or(7 2 4 5	5)			
WAANL7424 Prepare Report on Solvent Recovery from Aqeous WAANL7426 Perform Internal Rev Solvent Recovery from Aqeous WAANL7427 Incorporate Internal Recovery from Aqeous WAANL7430 External DOE Review Solvent Recovery from Aqeous WAANL7431 Incorporate External Recovery from Aqeous WAANL7432 Incorporate External Recovery from Aqeous WAANL7434 Final ANL Review and Approval WAANL7436 Issue ANL Solvent Incorporate Internal Review Comments WAANL7436 Issue ANL Solvent Incorporate Internal Review Comments WAANL7436 Issue ANL Solvent Incorporate Internal Review Comments Incorporate External Review Comments WAANL7436 Issue ANL Solvent Incorporate Internal Review Comments Incorporate External Review Comments		Evaluate Performance of	30MAR01	16JAN02	RL	,		
Solvent Recovery from Aqeous WAANL7426 Perform Internal Rev Solvent Recovery from Aqeou WAANL7428 Incorporate Internal Review Comments WAANL7430 External DOE Review Solvent Recovery from Aqeous WAANL7430 External DOE Review Solvent Recovery from Aqeous WAANL7431 Incorporate External Review Comments WAANL7432 Incorporate External Review Comments WAANL7434 Final ANL Review and Approval WAANL7434 Final ANL Review and Approval WAANL7436 Issue ANL Solvent Incorporate Internal Rev Solvent Recovery from Aqeous Incorporate Internal Review Comments Incorporate External DOE Review Solvent Recovery from Aqeous Incorporate External Review Comments Incorporate Internal						Conta	actor Unit for Org	anic Removal from the
Solvent Recovery from Aqeou WAANL7428 Incorporate Internal Review Comments WAANL7430 External DOE Review Solvent Recovery from Aqeous WAANL7432 Incorporate External Review Comments WAANL7432 Incorporate External Review Comments WAANL7434 Final ANL Review and Approval WAANL7436 Issue ANL Solvent Incorporate External Review Comments WAANL7436 Issue ANL Solvent Incorporate External Review Comments WAANL7436 Issue ANL Solvent Incorporate External Review Comments Incorporate E	WAANL7424	Solvent Recovery from			RL	Prep	are Report or	Solvent Recovery from Aqeous
WAANL7430 External DOE Review Solvent Recovery from Aqeous WAANL7432 Incorporate External Review Comments WAANL7434 Final ANL Review and Approval WAANL7436 Issue ANL Solvent Review Comments O7:00 16:59 WDC 16:59 WCR VIncorporate External Review Comments VIncorporate External Review Comments VIncorporate External Review Comments	WAANL7426	Solvent Recovery from			MCR			Perform Internal Rev Solvent Recovery from Aqeou
Solvent Recovery from Aqeous WAANL7432 Incorporate External Review Comments WAANL7434 Final ANL Review and Approval WAANL7436 Issue ANL Solvent O7:00 16:59 MCR Incorporate External Review Comments	WAANL7428				MCR			Incorporate Internal Review Comments
Review Comments 07:00 16:59 WAANL7434 Final ANL Review and Approval 10JAN02 16:59 WAANL7436 Issue ANL Solvent 16JAN02 MCR	WAANL7430	Solvent Recovery from		1	WDC			NExternal DOE Review Solvent Recovery from Aqeous
Approval 07:00 16:59 WAANL7436 Issue ANL Solvent 16JAN02 MCR Washington and Table 1. Solvent Recovery from Ageous	WAANL7432				MCR			Incorporate External Review Comments
	WAANL7434				MCR			Final ANL Review and Approval
	WAANL7436				MCR			Issue ANL Solvent Recovery from Ageous
						▼	* *	♦

ID		Early	Early	RESP	2001 2002 200
	Description	Start	Finish		2001 2002 2002 SEP OCT NOV DEC JAN FEB MAR APR MAY JUN JUL AUG SEP OCT NOV DEC JA
Analytical S	pt - Multiday Test A	nalysis(7	7.2.4.6)		
	Analytical Support - Solvent Simplication <ha></ha>	15OCT01 00:00A	11DEC01 16:59	LNK	Analytical Support - Solvent Simplication <ha> IAnalytical Support for Simplication of Solvent Recovery System</ha>
WAORNA512	Analyse ANL Solvent & Solvent Wash Soln	15OCT01 00:00A	19OCT01 23:59A	LNK	Analyse ANL Solvent & Solvent Wash Soln
		22OCT01 00:00A	11DEC01 16:59	LNK	Prep Interim Ltr Rpt- Analysis of MultiDay Test
	Team Review Interim Ltr Rpt- Mulitday Test	12DEC01 07:00	18DEC01 16:59	LNK	Team Review Interim Ltr Rpt- Mulitday Test
		05DEC01 07:00A	14DEC01 16:59	LNK	DOE Review Interim Ltr Rpt- MultiDay Test Analys
		19DEC01 07:00	21DEC01 16:59	LNK	Incorporate Comments -Analysis of Mulitday Test
	1	19DEC01 07:00	21DEC01 16:59	LNK	Approve Interim Ltr Rpt- MultiDay Test Analysis
	Issue Interim Ltr Rpt- MultiDay Test Analysis		21DEC01 16:59	LNK	Ussue Interim Ltr Rpt- MultiDay Test Analysis
Establish Sa	ottling Boto Boromo	tore (7	2 4 7)		
	ettling Rate Paramet Establish Settling Rate	010CT01	13NOV01	RL	Establish O Winn Data Bannardana 114
		00:00A	06:59A	KL	Establish Settling Rate Parameters <ha> Establish Settling Rate Parameters Required for Sizing Decanting Tank for Solvent Recovery</ha>
	Prepare Settling Rate Report	17SEP01 00:00A	12OCT01 23:59A	RL	Prepare Settling Rate Report









Activity	Activity	Early	Early	RESP	2001 2002 200
ID	Description Description	Start	Finish	DTU	SEP OCT NOV DEC JAN FEB MAR APR MAY JUN JUL AUG SEP OCT NOV DEC JA
WACX260184	Team Review Solubility Report	14JAN02 07:00	18JAN02 16:59	DTH	∖Team Review Solubility Report
WACX260186	DOE Review Solubility Report	14JAN02 07:00	18JAN02 16:59	DTH	DOE Review Solubility Report
WACX260187	Resolve Comments Solubility Report	21JAN02 07:00	25JAN02 16:59	DTH	NResolve Comments Solubility Report
WACX260188	Review/Approve Solubility Report	28JAN02 07:00	01FEB02 16:59	PCS	Review/Approve Solubility Report
WACX260189	Issue Final Solubility Report		01FEB02 16:59	DTH	Issue Final Solubility Report
WACX260190	Perform ESS Testing- CSSX Criticality Study	20NOV01 07:00A	20DEC01 16:59	WRW	Perform ESS Testing- CSSX Criticality Study
WACX260200	Perform ESS Analyses - CSSX Criticality Study	26DEC01 07:00	03JAN02 16:59	WRW	Perform ESS Analyses - CSSX Criticality Study
WACX260210	Draft ESS Report - CSSX Criticality Study	26DEC01 07:00	08JAN02 16:59	WRW	Draft ESS Report - CSSX Criticality Study
WACX260220	Team Review Draft Report - CSSX Criticality Stud	09JAN02 07:00	16JAN02 16:59	JTC	Team Review Draft Report - CSSX Criticality Stud
WACX260230	DOE Review Draft Report - CSSX Criticality Study	09JAN02 07:00	16JAN02 16:59	PCS	DOE Review Draft Report - CSSX Criticality Study
WACX260240	Incorporate Comments - CSSX Criticality Study	17JAN02 07:00	24JAN02 16:59	WRW	Incorporate Comments - CSSX Criticality Study

Activity	Early	Early	RESP	2001	2003
Description	Start	Finish			; JAN
Review/Approve Draft Report - CSSX Criticality	28JAN02 07:00	04FEB02 16:59	PCS	Review/Approve Draft Report - CSSX Criticality	
Issue Final ESS Report - CSSX Criticality Study		04FEB02 16:59	WRW	Issue Final ESS Report - CSSX Criticality Study	
⊥ Technology Progr	am Man	ı agemen	t		
for On Going Work					
	16AUG01 00:00A	31OCT01 15:59A	HDH	FY 02 Plan for On-Going Work & Performers <ha> FY 02 Plan for On Going Work & Performers</ha>	
Prepare IWO Guidance	16AUG01 00:00A	31AUG01 23:59A	JWM	Prepare IWO Guidance	
Prepare SRTC AOP Guidance	16AUG01 00:00A	31AUG01 23:59A	JWM	Prepare SRTC AOP Guidance	
Review Detail Planning	07SEP01 00:00A	14SEP01 23:59A	HDH	Review Detail Planning	
Review & Approve Detail Planning	14SEP01 00:00A	17SEP01 23:59A	JWM	Review & Approve Detail Planning	
Revise, Review, & Approve Detail Planning		31OCT01 15:59A	HDH	Revise, Review, & Approve Detail Planning Includes IWO Planning as well	
∟ Ianning & New Work	k Scope	_ Definition	<u> </u>		
FY 02 Plan New Work	20AUG01			FY 02 Plan New Work Scope <ha></ha>	
Prepare Call for Proposals	20AUG01 00:00A	30AUG01 23:59A	HDH	Prepare Call for Proposals	
	Review/Approve Draft Report - CSSX Criticality Issue Final ESS Report - CSSX Criticality Study Technology Progr for On Going Work FY 02 Plan for On-Going Work & Performers <ha> Prepare IWO Guidance Prepare SRTC AOP Guidance Review Detail Planning Review & Approve Detail Planning Revise, Review, & Approve Detail Planning FY 02 Plan New Work Scope <ha> Prepare Call for</ha></ha>	Review/Approve Draft Report - CSSX Criticality Issue Final ESS Report - CSSX Criticality Study Technology Program Man for On Going Work FY 02 Plan for On-Going Work & Performers <ha> Prepare IWO Guidance Technology Program Man for On Going Work Technology Program Man for On Going Work Technology Program Man for On Going Work Technology Program Man 16AUG01 00:00A Technology Program Man 16AUG01 00:00A</ha>	Description Start Finish Review/Approve Draft Report - CSSX Criticality 28JAN02 07:00 04FEB02 16:59 Issue Final ESS Report - CSSX Criticality Study 04FEB02 16:59 Issue Final ESS Report - CSSX Criticality Study 04FEB02 16:59 For On Going Work FY 02 Plan for On-Going Work & Performers < HA> 16AUG01 00:00A 31OCT01 15:59A Prepare IWO Guidance 16AUG01 00:00A 31AUG01 23:59A Prepare SRTC AOP Guidance 16AUG01 00:00A 31AUG01 23:59A Review Detail Planning 07SEP01 00:00A 14SEP01 23:59A Review & Approve Detail Planning 14SEP01 00:00A 17SEP01 23:59A Revise, Review, & Approve Detail Planning 17SEP01 00:00A 31OCT01 15:59A Imaning & New Work Scope 20AUG01 00:00A 10DEC01 16:59A Prepare Call for 20AUG01 00:00A 30AUG01	Description Start Finish Review/Approve Draft Report - CSSX Criticality 28JAN02 07:00 04FEB02 16:59 PCS Issue Final ESS Report - CSSX Criticality Study 04FEB02 16:59 WRW Frechnology Program Management For On Going Work WRW FY 02 Plan for On-Going Work & Performers <ha> 16AUG01 00:00A 31OCT01 15:59A HDH Prepare IWO Guidance Guidance 16AUG01 00:00A 31AUG01 23:59A JWM Prepare SRTC AOP Guidance 16AUG01 00:00A 31AUG01 23:59A JWM Review Detail Planning 07SEP01 00:00A 14SEP01 23:59A HDH Review & Approve Detail Planning 14SEP01 00:00A 17SEP01 15:59A JWM Revise, Review, & Approve Detail Planning 17SEP01 00:00A 31OCT01 15:59A HDH anning & New Work Scope 20AUG01 00:00A 10DEC01 16:59A HDH Prepare Call for 20AUG01 00:00A 30AUG01 10DEC01 16:59A HDH</ha>	Sexification

erription ormers Proposals Evaluate Approve Proposals	ners 13SI 00:0 aluate 10O:0	A 23:59A :T01 310CT0		SEP OCT NOV DEC JAN FEB MAR APR MAY JUN JUL AUG SEP OCT NOV DEC J New Performers Prepare Proposals
Evaluate S Approve Proposals	oosals 00:0 raluate 100:0	A 23:59A :T01 310CT0		
Approve Proposals	00:0		1 HDH	
Proposals				Review & Evaluate Proposals
ro Colonto d	prove 01N0 posals 08:0	08NOV0 A 16:59A	1 WDC	Review & Approve Funded Proposals
rs Selected, ransfer Doc	Selected, 08No esfer Doc 00:0		1 HDH	√Performers Selected, Funded Transfer Doc Prepare
ormers Detail Plan			ALL	New Performers Develop Detail Plan
lew Starts	Starts 27No 07:0	07DEC0 A 16:59A	1 HDH	Peview New Starts Planning
Approve New ans			1 WDC	Review & Approve New Starts Plans
02 R&D Pro	R&D Prograi	n Plan		
& Issue FY 02 gram Plan	sue FY 02 07SI	P01 06DEC0	1 HDH	Prepare & Issue FY 02 R&D Program Plan <ha></ha>
& Draft FY 02 Plan Rv 0			1 HDH	Prepare & Draft FY 02 Program Plan Rv 0
Reviews of 02 R&D Plan	R&D 00:0		1 HDH	Conduct Reviews of Draft FY02 R&D Program Plan
& Issue FY02			1 HDH	Prepare & Issue FY02 R&D Program Plan (Rv 0) End Date For Program Plan = 31 Oct 01
)2 R&D Plan & Issue F	R&D n sue F	00:00 Y02 17OC	00:00A 23:59A Y02 17OCT01 31OCT0	00:00A 23:59A Y02 17OCT01 31OCT01 HDH

Activity	Activity	Early	Early	RESP		2001							2	002						2003
ID	Description	Start	Finish		SEP O	CT NO	DEC	JAN	FEB	MAR	APR	MAY	′ JUN	JUL	AUG	SEP	OCT	NOV	DEC	
WAPLAN037	Issue FY02 R&D Program Plan (Rv 0)		31OCT01 15:59A	HDH]		R&D F	•		n (Rv	(0)								
						♦ 11.7	IVIIIE	sione (3	7 001 0	'')										
WAPLAN038	Prepare & Issue FY02 R&D Program Plan (Rv 1)		06DEC01 16:59A	HDH		Prep		sue Revi		R&D Pi	rogra	m Pla	nn (Rv 1	')						
WAPLAN039	Issue FY 02 R&D Program Plan (Rv 1)		06DEC01 16:59A	HDH			√lssu ♦	ie FY 0	2 R&D) Prog	ram I	Plan (l	Rv 1)							